



Michigan Department of Transportation

Inspector's Daily Report

10/6/2021 7:49 AM

FieldManager 5.3c

Contract: PW7035A, 2021 HMA Speed Hump Installation

IDR Date 10/5/2021	Day of Week Tuesday	Seq. No. 1	Import Date 10/6/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 64 ° F High: 70 ° F		Weather Cloudy			

Comments

On site with Century Cement Gibraltar witnessing the milling. District 4 - 1.) Locations of milling: Longview St. between Connor St. and Gunston Ave. 2.) Locations of milling: Longview St. between Park Dr. and Annsbury Ave. 3.) Locations of milling: Longview St. between Park Dr. and Dickerson St. 4.) Locations of milling: Drexel St. between Chandler Park Dr. and Linville St. 5.) Locations of milling: Coplin St. between Linville St. and Hern St. 6.) Locations of milling: Eastlawn between Linville St. and Hern St. 7.) Locations of milling: Lakewood St. between Linville St. and Chandler Park Dr. District 5 - 8.) Locations of milling: Harding St. between E. Jefferson Ave. and Lisette St.

1 - single axle dump truck, 1 - 2 axle flat bed trailer, 1- pick up trucks, 1- Bobcat with milling machine, 1 - milling machine operator/ foreman, 1 - labor, 1 - Shop Vacuum 2 axle Truck-1 driver operator and 1 labor,

After the completion of milling at project Speed Hump locations, traffic cones were placed for safety.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	Labor/milling	1	10.00	2 axle flat bed trailer	1	10.00
	Machine Operator	1	10.00	7 yd single axle dump track	1	10.00
	Vaccum Truck/driver	1	8.50	Bobcat/milling machine	1	10.00
	Vaccum Truck/labor	1	8.50	Vaccum Truck	1	8.50

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 4:22 PM
(Signature)

(Date)