



Michigan Department of Transportation

## Inspector's Daily Report

10/6/2021 6:21 PM

FieldManager 5.3c

**Contract:** \_PW7035A, 2021 HMA Speed Hump Installation

|                                                               |                                 |                          |                                  |                                          |                                                |
|---------------------------------------------------------------|---------------------------------|--------------------------|----------------------------------|------------------------------------------|------------------------------------------------|
| <b>IDR Date</b><br>10/6/2021                                  | <b>Day of Week</b><br>Wednesday | <b>Seq. No.</b><br>1     | <b>Import Date</b><br>10/11/2021 | <b>Project Engineer</b><br>Kevin Surhigh | <b>Construction Engineer</b><br>Steve Bannasch |
| <b>Inspector's Initials-Name</b><br>AP Andrew Paton           |                                 |                          |                                  | <b>Federal Project Number</b>            | <b>Elec. Attachments</b><br>None               |
| <b>Prime Contractor</b><br>Century Cement Company, Inc.       |                                 |                          |                                  |                                          |                                                |
| <b>Entered By</b><br>AP, Andrew Paton                         |                                 | <b>Revised By</b>        |                                  | <b>Revision Date</b>                     | <b>Revision No.</b>                            |
| <b>Temperatures</b><br><b>Low:</b> 61 ° F <b>High:</b> 70 ° F |                                 | <b>Weather</b><br>Cloudy |                                  |                                          |                                                |



## Inspector's Daily Report

10/6/2021 6:21 PM

FieldManager 5.3c

**Comments****CONTRACTOR ON SITE:**

Gibraltar Construction Company

**CONTRACTOR ACTIVITIES:**

Contractor hours (7:30am- 6:30pm)

Contractor arrived on site at 7:30am to begin laying out and spraying speed hump markings. The contractor conducted his markings at various locations where speed hump installation and temporary markings had been completed, see below for locations of work. The material the contractor used was a two part spray (Epoplex LS 90 ISO-HV and EPOPLEX LS 90 ISO WHITE AMINE). Premium Glass Beads (Type B T-01) were placed on each wet marking after they were sprayed. The contractor sprayed one side at a time. All but one speed humps sprayed today were sprayed on both sides and completed by the end of the day.

1. Hillcrest St. between Mack Ave. and Rolandale St. (4 humps)
2. Frankfort Ave between Moross Rd and Lafontaine St. (3 humps)
3. Lannoo St between Mack Ave and Frankfort Ave (1 hump)
4. Gateshead St between Mack Ave and Frankfort Ave (2 humps)
5. Lafontaine St between Canyon and Frankfort Ave. (1 hump)
6. Lodewyck St. between Warren and Chandler Park Dr. (3 humps)
7. Marseilles St between Warren and Chandler Park Dr. (3 humps)
8. University Pl between Chester St. and Mack Ave. (5.5 humps)
9. Neff Ave. between Chandler Park and Chester St. (4 humps)
10. Woodhall St between Minerva St and Chandler Park Dr. (3 humps)
11. Bluehill St between Harper Ave and Chandler Park Dr. (4 humps)
12. Harvard Rd between Harper Ave and Warren Ave (7 humps)
13. Grayton St. between Harper Ave and Warren Ave (4 humps)
14. Bishop St between Harper Ave and Warren Ave (2 humps)
15. Yorkshire between Harper Ave and Warren Ave (4 humps)
16. Kensington Ave between Harper Ave and Warren Ave (6 humps)

Total markings= 56 humps x 2 markings + .5 Humps = 113 markings

**DBE Contractors:**

None

**Utilities and Conflicts:**

None

**Testing:**

None

**Special Notes:**

University Pl between Mack and Munich had 1.5 humps where vehicles were blocking the speed bump. One speed hump was sprayed only on one side.

**Extras and Overruns:**

None

**SESC:**

N/A

**Traffic Control:**

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the



## Inspector's Daily Report

10/6/2021 6:21 PM

FieldManager 5.3c

street saying closed to thru traffic.

Site Visitors:

None

Attachments:

None

**Contractors**

| Contractor's Name              | Personnel | No. | Hrs.  | Equipment                      | No. | Hrs.  |
|--------------------------------|-----------|-----|-------|--------------------------------|-----|-------|
| Gibraltar Construction Company | Foreman   | 1   | 11.00 | Graco Line Striper 250         | 1   | 11.00 |
|                                | Laborers  | 3   | 11.00 | DC Paint Machine               |     |       |
|                                | Operator  | 1   | 11.00 | Ram pickup truck with trailers | 2   | 11.00 |

**Item Postings**

| Item/Material Description                               | Item Code | Prop. Line | Project  | Category | Quantity | Unit | Location                           | Brkdwn ID | Attn |
|---------------------------------------------------------|-----------|------------|----------|----------|----------|------|------------------------------------|-----------|------|
| Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified | 8117050   | 0002       | PW-7035A | 0001     | 113.000  | Ea   | See general comments for location. |           |      |
| Contractor: Gibraltar Construction Company              |           |            |          |          |          |      |                                    |           |      |

Reviewed By: Theresa Schuster Theresa Schuster  
Mar 14 2022 4:23 PM  
(Signature)

\_\_\_\_\_  
(Date)