



Michigan Department of Transportation

Inspector's Daily Report

10/11/2021 9:03 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 10/7/2021	Day of Week Thursday	Seq. No. 1	Import Date 10/11/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name AP Andrew Paton				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By AP, Andrew Paton		Revised By		Revision Date	Revision No.
Temperatures Low: 63 ° F High: 73 ° F		Weather Foggy			



Inspector's Daily Report

10/11/2021 9:03 AM

FieldManager 5.3c

Comments

CONTRACTOR ON SITE:

Gibraltar Construction Company

CONTRACTOR ACTIVITIES:

Contractor hours (7:30am- 5:30pm)

Contractor arrived on site at 7:30am to begin laying out and spraying speed hump markings. The contractor conducted his markings at various locations where speed hump installation and temporary markings had been completed, see below for locations of work. The material the contractor used was a two part spray (Epoplex LS 90 ISO-HV and EPOPLEX LS 90 ISO WHITE AMINE). Premium Glass Beads (Type B T-01) were placed on each wet marking after they were sprayed. The contractor sprayed one side at a time. All speed humps sprayed today were sprayed on both sides and completed by the end of the day.

1. Harvard between Mack Ave and Warren Ave (10 humps)
2. Cornwall St between Outer Dr and Harvard (1 humps)
3. Waveney St between Outer Dr and Harvard (1 humps)
4. Rosewood St between Outer Dr and Harvard (1 hump)
5. Bishop between Mack and Rosewood (1 hump)

Total markings= 14 humps x 2 markings = 28 markings

DBE Contractors:

None

Utilities and Conflicts:

None

Testing:

None

Special Notes:

Contractor was having issues with paint machine throughout the day. Repairs were made on the spot. Light rain started to fall that caused the day to finish early.

Extras and Overruns:

None

SESC:

N/A

Traffic Control:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

Site Visitors:

None

Attachments:

None



Inspector's Daily Report

10/11/2021 9:03 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	10.00	Graco Line Striper 250	1	10.00
	Laborers	3	10.00	DC Paint Machine		
	Operator	1	10.00	Ram Pickup	1	10.00
	Superintendent	1	10.00	Ram pickup truck with trailers	2	10.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified	8117050	0002	PW-7035A	0001	28.000	Ea	See general comments for location.		

Contractor: Gibraltar Construction Company

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 4:24 PM
(Signature)

(Date)