



Michigan Department of Transportation

Inspector's Daily Report

10/12/2021 7:53 AM

FieldManager 5.3c

Contract: **PW7035A, 2021 HMA Speed Hump Installation**

IDR Date 10/11/2021	Day of Week Monday	Seq. No. 1	Import Date 10/12/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 68 ° F High: 81 ° F		Weather Sunny/cloudy			

Comments

On site with Century Cement Gibraltar witnessing the milling of existing bituminous pavement for the project Speed Humps. District 4 - 1.) Locations of milling: Bewick St. between E. Warren and E. Canfield St. 2.) Locations of milling: Saint Clair St. between E. Warren and Shoemaker St. 3.) Locations of milling: Saint Clair St. between E. Warren and E. Canfield St. 4.) Locations of milling: Lillibridge St. between E. Warren and E. Canfield St. 5.) Locations of milling: Somerset Ave. between Casino St. and Moross Rd. 6.) Locations of milling: Whitehill St. between Grayton St. and Yorkshire Rd. 7.) Locations of milling: Rochelle St. between Brook St. and Hayes St. 8.) Locations of milling: Hazelridge St. between Queen St. and Hayes St. 9.) Locations of milling: Young St. between Queen St. and Hayes St. 10.) Locations of milling: Kilbourne Ave. between Chalmers St. and Leroy Ave. 11.) Locations of milling: Wilshire Dr. between Dickerson St. and Park Dr. 12.) Locations of milling: Corbett Ave. between Annsbury Ave. and Park Dr. 13.) Locations of milling: Lakeview St. between Hern St. and Linville St. 14.) Locations of milling: Lenox St. between E. Warren Ave. and E. Forest Ave.

1 - single axle dump truck, 1 - 2 axle flat bed trailer, 1- pick up trucks, 2- Bobcat with milling machine, 2 - milling machine operator/ foreman, 2 - labor, 1 - Shop Vacuum 2 axle Truck-1 driver operator and 1 labor.

After the completion of milling at project Speed Hump locations, traffic cones were placed for safety.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	Labor/milling	2	10.00	2 axle flat bed trailer	1	10.00
	Machine Operator	2	10.00	7 yd single axle dump track	1	10.00
	Vaccum labor	1	11.00	Bobcat 289D with milling machine	2	10.00
	Vaccum truck driver	1	11.00	Vaccum truck	1	11.00

Reviewed By: Theresa Schuster
 Theresa Schuster
 Mar 14 2022 4:25 PM
 (Signature)

 (Date)