



Michigan Department of Transportation

Inspector's Daily Report

10/14/2021 7:40 AM

FieldManager 5.3c

Contract: PW7035A, 2021 HMA Speed Hump Installation

IDR Date 10/12/2021	Day of Week Tuesday	Seq. No. 1	Import Date 10/14/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 71 ° F High: 73 ° F		Weather Sunny/cloudy			

Comments

A.) On site with Century Cement Gibraltar witnessing the milling of existing bituminous pavement for the project Speed Humps. District 4 - 1.) Locations of milling: Lillibridge St. between E. Canfield St. and Mack Ave. 2.) Locations of milling: Sanford St. between Gunston St. and Connor St. 3.) Locations of milling: Minden St. between Gunston St. and Elmo St. 4.) Locations of milling: Elmo St. between Minden St. and College St. 5.) Locations of milling: Kenmoor St. between Conner St. and Algonac St. 6.) Locations of milling: Elmo St. between Nashville St. and Engleside St. 7.) Locations of milling: Kinmoor St. between Algonac St. and Elmo St. 8.) Locations of milling: Elmo St. between Kennebec St. and Kenmoor St. 9.) Locations of milling: Kenmoor St. between Elmo St. and Gunston St. 10.) Locations of milling: Algonac St. between Kennebec St. and Kenmoor St. 11.) Location of milling: 1st speed hump location east of Gunston St on Kenmoor St. between Gunston St. and Bradford St. 12.) Locations of milling: Algonac St. between Engleside St. and Nashville St.

B.) Witness the removal of project Speed Hump installed on a pervious date, that was not to project design and specifications. Location: 12110 Corbett Ave.

C.) Taped flyer on home owner's front door which entailed information regarding the construction, installation of the Speed Humps project which is going to happen in the near future on their street. Passed out flyers/marked speed hump locations on these streets in District 4: - 1.) Farmbrook St. from E. Warren Ave. to Frankfort St.

1 - single axle dump truck, 1 - 2 axle flat bed trailer, 1 - pick up trucks, 2 - Bobcat with milling machine, 2 - milling machine operator/ foreman, 2 - labor, 1 - Shop Vacuum 2 axle Truck-1 driver operator and 1 labor.

After the completion of milling at project Speed Hump locations, traffic cones were placed for safety.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	Labor/milling	2	10.00	2 axle flat bed trailer	1	10.00
	Machine Operator	2	10.00	7 yd single axle dump track	1	10.00
	Vaccum labor	1	9.00	Bobcat 289D with milling machine	2	10.00
	Vaccum truck driver	1	9.00	Vaccum truck	1	9.00

Reviewed By: Theresa Schuster
(Signature)

Theresa Schuster
Mar 14 2022 4:26 PM

(Date)

Contract: PW7035A

IDR: 10/12/2021, MC, 1

Page 1 of 1