



Michigan Department of Transportation

Inspector's Daily Report

10/14/2021 7:40 AM

FieldManager 5.3c

Contract: **PW7035A, 2021 HMA Speed Hump Installation**

IDR Date 10/13/2021	Day of Week Wednesday	Seq. No. 1	Import Date 10/14/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 65 ° F High: 76 ° F		Weather Sunny/cloudy			

Comments

A.) On site with Century Cement Gibraltar witnessing the milling of existing bituminous pavement for the project Speed Humps. District 4 - 1.) Locations of milling: Navahhoe St. between E. Jerrerson Ave. and Freud St. 2.) Locations of milling: Somerset Ave. between Windsor St. and Bremen St. 3.) Locations of milling: Somerset Ave. between Windsor St. and Brunswick St. 4.) Locations of milling: Somerset Ave. between Brunswick St. and Mack Ave. 5.) Locations of milling: Farmbrook St. between Frankfort St. and E. Warren Ave. 6.) Locations of milling: Whitehill St. between Yoreshire St. and Whittier St. 7.) Locations of milling: Drexel St. between Averhill Ct. and Avondale St. 8.) Location of milling: Krenmoor St. between Gunston St. and Bradford St. 9.) Locations of milling: Drexel St. between Avondale St. and Korte St. 10.) Locations of milling: Piper Blvd. between Scripps St. and Averhill Ct. 11.) Locations of milling: Scripps St. between Newport St. and Eastlawn St. 12.) Locations of milling: Helen St. between E. Forest Ave. and E. Canfield St. 13.) Locations of milling: Helen St. between E. Canfield St. and Stuart St. 14.) Location of milling: Helen St. between Stuart St. and Sylvester St.

B.) Taped flyer on home owner's front door which entailed information regarding the construction, installation of the Speed Humps project which is going to happen in the near future on their street.

Passed out flyers/marked speed hump locations on this street in District 4: - 1.) Scripps St. from Eastlawn St. to Newport St.

1 - single axle dump truck, 1 - 2 axle flat bed trailer, 1- pick up trucks, 2- Bobcat with milling machine, 2 - milling machine operator/ foreman, 2 - labor, 1 - Shop Vacuum 2 axle Truck-1 driver operator and 1 labor.

After the completion of milling at project Speed Hump locations, traffic cones were placed for safety.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	Labor/milling	2	10.00	2 axle flat bed trailer	1	10.00
	Machine Operator	2	10.00	7 yd single axle dump track	1	10.00
	Vaccum labor	1	8.50	Bobcat 289D with milling machine	2	10.00
	Vaccum truck driver	1	8.50	Vaccum truck	1	8.50

Reviewed By: Theresa Schuster
 Theresa Schuster
 Mar 14 2022 4:26 PM
 (Signature)

(Date)