



Michigan Department of Transportation

Inspector's Daily Report

10/14/2021 6:08 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 10/14/2021	Day of Week Thursday	Seq. No. 1	Import Date 10/18/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name AP Andrew Paton				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By AP, Andrew Paton		Revised By		Revision Date	Revision No.
Temperatures Low: 63 ° F High: 79 ° F		Weather Cloudy			



Inspector's Daily Report

10/14/2021 6:08 PM

FieldManager 5.3c

Comments

CONTRACTOR ON SITE:

Gibraltar Construction Company

CONTRACTOR ACTIVITIES:

Contractor hours (7:00am- 5:30pm)

Contractor arrived on site at 7:00am to begin laying out and spraying speed hump markings. The contractor conducted his markings at various locations where speed hump installation and temporary markings had been completed, see below for locations of work. The material the contractor used was a two part spray (Epoplex LS 90 ISO-HV and EPOPLEX LS 90 ISO WHITE AMINE). Premium Glass Beads (Type B T-01) were placed on each wet marking after they were sprayed. The contractor sprayed one side at a time. All speed humps sprayed today were sprayed on both sides and completed by the end of the day.

1. Buckingham Ave between Linville and Hern Ave (1 Hump)
2. Haverhill between Linville and Hern Ave (1 Half Hump) - Car parked on speed bump
3. Devonshire Rd between Outer Dr and Harper Ave (2 Humps)
4. Bedford St between Harper Ave and Warren (2 Humps)
5. 3 Mile Dr between Outer Dr and Harper Ave (2 Humps)
6. Courville between Harper Ave and Warren (4 Humps)
7. Oldtown st between Harper Ave and Chandler Park Dr. (1 Full Hump & 3 Half Humps)
8. Hereford St between Chester St and Munich St (8 Half Humps)
9. University Between Munich and Mack Ave (2 Half Humps)
10. Guilford St between Warren and Cornwall St (1 Half Hump)
11. Farmbrook between Berden st and Chandler Park Dr. (2 Half Humps)

Total markings= 11 Full Humps x 2 Markings +17 Half Humps = 39 Markings

DBE Contractors:

None

Utilities and Conflicts:

None

Testing:

None

Special Notes:

None

Extras and Overruns:

None

SESC:

N/A

Traffic Control:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.



Inspector's Daily Report

10/14/2021 6:08 PM

FieldManager 5.3c

Site Visitors:

None

Attachments:

None

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	10.50	Graco Line Striper 250	1	10.50
	Laborers	3	10.50	DC Paint Machine		
	Operator	1	10.50	Ram Pickup	1	10.50
	Superintendent	1	10.50	Ram pickup truck with trailers	2	10.50

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified	8117050	0002	PW-7035A	0001	39.000	Ea	See general comments for location.		
Contractor: Gibraltar Construction Company									

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 4:26 PM
(Signature)

(Date)