



Michigan Department of Transportation

Inspector's Daily Report

10/19/2021 6:50 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 10/16/2021	Day of Week Saturday	Seq. No. 1	Import Date 10/19/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name CL Christian Lucas				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By CL, Christian Lucas		Revised By		Revision Date	Revision No.
Temperatures Low: 51 ° F High: 59 ° F		Weather CLOUDY w/ rain			



Inspector's Daily Report

10/19/2021 6:50 AM

FieldManager 5.3c

Comments

CONTRACTORS ON SITE: The contractor arrived at 9:30am to began milling proposed speed humps at various locations. Standby from 7:30 to 9:30 due to incimate weather

CONTRACTORS ACTIVITIES: On this day I observed the milling for proposed speed humps at these locations: 1.) Avis between Elsmere & Woodmere 2.) Falcon between Elsmere & Woodmere (2 speed humps) 3.) Ferris between Vernor & Woodmere (2 speed humps) 4.) Inglis between Pitt & Belle (2 speed humps) 5.) Green between Pitt & Vernor 6.) Rowan between Green & Beard

These areas were marked and laidout by the milling crew prior to milling. Once this was complete they began to mill, once the milling was with in the requirements of the project specifications the location was cleaned up of remaining material and it was hauled off by the contractor.

The contracter shut down at 6:00pm

TESTING:
None

DBE CONTRACTORS:
No DBE contractors were observed on site today.

TRUCKING COMPANIES:
None

UTILITY CONFLICTS:
None

EXTRAS AND OVERRUNS:
None

SPECIAL NOTES:

SITE SAFETY:

SITE VISITORS:

SOIL EROSION CONTROL:
No apparent issues observed.

TRAFFIC CONTROL:
Traffic was stopped with appropriate traffic cones on both sidrs of the milling location. Cones were moved when milling



Inspector's Daily Report

10/19/2021 6:50 AM

FieldManager 5.3c

site was safe to travel through.

ATTACHMENTS:
None

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	foreman	1	8.50	Cat unloader 262D	2	8.50
	operator	3	8.50	with milling attachment		
	truck driver / laborer	2	8.50	F series Dump truck w/ trailer	1	8.50
				F250 pickup	1	8.50
				Vacume truck	1	8.50

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 4:27 PM
(Signature)

(Date)