



Michigan Department of Transportation

Inspector's Daily Report

10/19/2021 9:22 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 10/18/2021	Day of Week Monday	Seq. No. 1	Import Date 10/25/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name AP Andrew Paton				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By AP, Andrew Paton		Revised By		Revision Date	Revision No.
Temperatures Low: 43 ° F High: 64 ° F		Weather Sunny			



Inspector's Daily Report

10/19/2021 9:22 AM

FieldManager 5.3c

Comments**CONTRACTOR ON SITE:**

Gibraltar Construction Company

CONTRACTOR ACTIVITIES:

Contractor hours (7:00am- 6:30pm)

Contractor arrived on site at 7:00am to begin laying out and spraying speed hump markings. The contractor conducted his markings at various locations where speed hump installation and temporary markings had been completed, see below for locations of work. The material the contractor used was a two part spray (Epoplex LS 90 ISO-HV and EPOPLEX LS 90 ISO WHITE AMINE). Premium Glass Beads (Type B T-01) were placed on each wet marking after they were sprayed. The contractor sprayed one side at a time. All speed humps sprayed today were sprayed on both sides and completed by the end of the day.

1. Oldtown st between Harper Ave and Linville St (3 Half Humps)
2. Hereford St between Chester St and Munich St (8 Half Humps)
3. Guilford St between Warren and Cornwall St (1 Half Hump)
4. Farmbrook between Berden st and Chandler Park Dr. (2 Half Humps)
5. Duprey St between Moross Rd and Cadieux Rd (2 Full Humps and 1 Half Humps)
6. Peerless St between Morang Dr and Casino St (1 Hump)
7. Balfour Rd between Morang Dr and Casino St (1 Hump)
8. Somerset Ave between Whittier and Casino St (6 Humps)
9. Britain St between King Richards St and McKinney Ave (1 Hump)
10. Harvard Rd between McKinney Ave and I-94 SD (3 Humps)
11. Bishop St between McKinney Ave and I-94 SD (2 Humps)
12. Marne St between Morang Dr and Casino St (1 Hump)
13. Worden St between Morang Dr and Casino St (1 Hump)
14. Balfour Rd between Grayton St and Courville St (3 Full Humps 1 Half Hump)
15. Beaconsfield St between Whittier and Courville St (1 Hump)
16. Greensboro St between Whittier and Courville St (1 Hump)
17. Rossiter St between Whittier and Grayton St (2 Humps)
18. Wayburn St between Whittier and Grayton St (2 Humps)

Total markings= 27 Full Humps x 2 Markings + 16 Half Humps = 70 Markings

DBE Contractors:

None

Utilities and Conflicts:

None

Testing:

None

Special Notes:

None

Extras and Overruns:

None

SESC:



Inspector's Daily Report

10/19/2021 9:22 AM

FieldManager 5.3c

N/A

Traffic Control:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

Site Visitors:

None

Attachments:

None

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	11.50	Graco Line Stripper 250	1	11.50
	Laborers	4	11.50	DC Paint Machine		
	Operator	1	11.50	Ram pickup truck with trailers	2	11.50

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified	8117050	0002	PW-7035A	0001	70.000	Ea	See general comments for location.		
Contractor: Gibraltar Construction Company									

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 4:28 PM
(Signature)

(Date)