



Michigan Department of Transportation

Inspector's Daily Report

10/20/2021 8:47 AM

FieldManager 5.3c

Contract: PW7035A, 2021 HMA Speed Hump Installation

IDR Date 10/19/2021	Day of Week Tuesday	Seq. No. 1	Import Date 10/20/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 45 ° F High: 78 ° F		Weather Sunny			

Comments

On site with Century Cement Gibraltar witnessing the milling of existing bituminous pavement for the project Speed Humps. District 3 - 1.) Location of milling: Maddelein St. between Monarch St. and Queen St. 2.) Location of milling: Maddelein St. between Monarch St. and Gratiot Ave. 3.) Location of milling: Rossini Dr. between Regent Dr. and Gratiot Ave. 4.) Location of milling: Fairmount Dr. between Marbud St. and Regent Dr. 5.) Location of milling: Eastburn St. between Marbud St. and Anvil St. 6.) Location of milling: Eastburn St. between Hoyt St. and Reno St. 7.) Location of milling: Eastburn St. between Hoyt St. and Reno St. 8.) Location of milling: Collingham Dr. between Hoyt St. and Reno St. 9.) Location of milling: Tacoma St. between Schoenherr St. and Reno St. 10.) Location of milling: Saratoga St. between Gratiot Ave. and Schoenherr St. 11.) Location of milling: Fordham St. between Reno St. and Rondo St. 12.) Location of milling: Park Grove St. between Gratiot Ave. and Reno St. 13.) Location of milling: Park Grove St. between Reno St. and Schoenherr St. 14.) Location of milling: Beland St. between Grainer St. and Clough St. 15.) Location of milling: Runyon St. between Clough St. and Gietzen St. 16.) Location of milling: Runyon St. between Sauer St. and E. McNichols St. 17.) Location of milling: Algonac St. between Greiner St. and Park Grove St. 18.) Location of milling: Fairport St. between Greiner St. and Park Grove St. 19.) Location of milling: Dresden St. between Sauer St. and Gietzen St.

1 - single axle dump truck, 1 - 2 axle flat bed trailer, 1- pick up trucks, 2- Bobcat with milling machine, 2 - milling machine operator/ foreman, 2 - labor, 1 - Shop Vacuum 2 axle Truck-1 driver operator and 1 labor.

After the completion of milling at project Speed Hump locations, traffic cones were placed for safety.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	Labor/milling	2	10.00	2 axle flat bed trailer	1	10.00
	Machine Operator	2	10.00	7 yd single axle dump track	1	10.00
				Bobcat 289D with milling machine	2	10.00

Reviewed By: Theresa Schuster Theresa Schuster
Mar 15 2022 9:51 AM
(Signature)

(Date)