



Michigan Department of Transportation

Inspector's Daily Report

10/22/2021 9:06 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 10/20/2021	Day of Week Wednesday	Seq. No. 1	Import Date 10/25/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name AP Andrew Paton				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By AP, Andrew Paton		Revised By		Revision Date	Revision No.
Temperatures Low: 51 ° F High: 72 ° F		Weather Sunny			



Inspector's Daily Report

10/22/2021 9:06 AM

FieldManager 5.3c

Comments

CONTRACTOR ON SITE:

Gibraltar Construction Company

CONTRACTOR ACTIVITIES:

Contractor hours (7:00am- 7:00pm)

Contractor arrived on site at 7:00am to begin laying out and spraying speed hump markings. The contractor conducted his markings at various locations where speed hump installation and temporary markings had been completed, see below for locations of work. The material the contractor used was a two part spray (Epoplex LS 90 ISO-HV and EPOPLEX LS 90 ISO WHITE AMINE). Premium Glass Beads (Type B T-01) were placed on each wet marking after they were sprayed. The contractor sprayed one side at a time. All speed humps sprayed today were sprayed on both sides and completed by the end of the day.

1. Lenox St between Kercheval and Jefferson (5 Humps)
2. Algonquin between Jefferson and Avondale (7 Humps)
3. Tennessee St between Freud and Essex (2 Humps)
4. Ashland between Essex and Jefferson (5 Humps)
5. Hurlbut St between Canfield and Sylvester (2 Humps)
6. Pennsylvania St between Warren and Shoemaker (5 Humps)

Total markings= 26 Full Humps x 2 Markings = 52 Markings

DBE Contractors:

None

Utilities and Conflicts:

None

Testing:

None

Special Notes:

None

Extras and Overruns:

None

SESC:

N/A

Traffic Control:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

Site Visitors:

None

Attachments:

None



Inspector's Daily Report

10/22/2021 9:06 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	12.00	Graco Line Striper 250	1	12.00
	Laborers	3	12.00	DC Paint Machine		
	Operator	1	12.00	Ram Pickup	1	12.00
	Superintendent	1	12.00	Ram pickup truck with trailers	2	12.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
---------------------------	-----------	------------	---------	----------	----------	------	----------	-----------	------

_ Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified 8117050 0002 PW-7035A 0001 52.000 Ea See general comments for location.

Contractor: Gibraltar Construction Company

Reviewed By: Theresa Schuster Theresa Schuster
Mar 15 2022 9:51 AM
(Signature)

(Date)