



Michigan Department of Transportation

Inspector's Daily Report

10/21/2021 10:27 AM

FieldManager 5.3c

Contract: PW7035A, 2021 HMA Speed Hump Installation

IDR Date	Day of Week	Seq. No.	Import Date	Project Engineer	Construction Engineer
10/20/2021	Wednesday	1	10/21/2021	Kevin Surhigh	Steve Bannasch
Inspector's Initials-Name				Federal Project Number	Elec. Attachments
MC Michael Cruciano					None
Prime Contractor					
Century Cement Company, Inc.					
Entered By		Revised By		Revision Date	Revision No.
MC, Michael Cruciano					
Temperatures		Weather			
Low: 52 ° F High: 74 ° F		Sunny			

Comments

On site with Century Cement Gibraltar witnessing the milling of existing bituminous pavement for the project Speed Humps. District 4 - 1.) Location of milling: College St. between Elmo St. and Algonac St. District - 3 2.) Location of milling: Annott St. between Fairmount Dr. and Bringard Dr. 3.) Location of milling: Bradford St. between Fairmount Dr. and Bringard Dr. 4.) Location of milling: Emery St. between Stotter St. and Spencer St. 5.) Location of milling: Helen St. between 8 Mile Rd. and Savage St. 6.) Location of milling: E. Robinwood St. between Van Dyke St. and Packard St. 7.) Location of milling: Quinn St. between Van Dyke St. and Packard St.

1 - single axle dump truck, 1 - 2 axle flat bed trailer, 1- pick up trucks, 1- Bobcat with milling machine, 1 - milling machine operator/ foreman, 1 - labor

After the completion of milling at project Speed Hump locations, traffic cones were placed for safety.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	Labor/milling	1	10.00	2 axle flat bed trailer	1	10.00
	Machine Operator	1	10.00	7 yd single axle dump track	1	10.00
				Bobcat 289D with milling machine	1	10.00

Reviewed By: Theresa Schuster Theresa Schuster
Mar 15 2022 9:52 AM
(Signature)

(Date)