



Michigan Department of Transportation

Inspector's Daily Report

11/2/2021 12:15 PM

FieldManager 5.3c

Contract: PW7035A, 2021 HMA Speed Hump Installation

IDR Date 10/26/2021	Day of Week Tuesday	Seq. No. 1	Import Date 11/2/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name aw Andrew Weber				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By aw, Andrew Weber		Revised By		Revision Date	Revision No.
Temperatures Low: 50 ° F High: 65 ° F		Weather Sunny			

Comments

On site with Century Cement Gibraltar witnessing the milling of Speed Hump, District 4: 1.) Location of milling:

1. Moenart: Garvin to Sobieski
2. Gable: E McNichols to Desner
3. Fleming: E McNichols to Stender
4. Fleming: Stender to Minnesota
5. Lumpkin: Stender to Minnesota
6. Anglin: Stender to Jerome
7. Anglin: E Nevada to Minnesota
8. Gallagher: Minnesota to E Nevada

Start at 8:00am End at 6:00pm

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	Labor	1	10.00	2 axle flat bed trailer	1	10.00
	Machine Operator	1	10.00	7 yd single axle dump track	1	10.00
				Bobcat/milling machine	1	10.00
				Ford F-250 pickup	1	10.00

Reviewed By: Theresa Schuster Theresa Schuster
Mar 15 2022 9:55 AM
(Signature)

(Date)