



Michigan Department of Transportation

## Inspector's Daily Report

10/27/2021 5:14 PM

FieldManager 5.3c

**Contract:** \_PW7035A, 2021 HMA Speed Hump Installation

|                                                               |                                 |                          |                                 |                                          |                                                |
|---------------------------------------------------------------|---------------------------------|--------------------------|---------------------------------|------------------------------------------|------------------------------------------------|
| <b>IDR Date</b><br>10/27/2021                                 | <b>Day of Week</b><br>Wednesday | <b>Seq. No.</b><br>1     | <b>Import Date</b><br>11/1/2021 | <b>Project Engineer</b><br>Kevin Surhigh | <b>Construction Engineer</b><br>Steve Bannasch |
| <b>Inspector's Initials-Name</b><br>AP Andrew Paton           |                                 |                          |                                 | <b>Federal Project Number</b>            | <b>Elec. Attachments</b><br>None               |
| <b>Prime Contractor</b><br>Century Cement Company, Inc.       |                                 |                          |                                 |                                          |                                                |
| <b>Entered By</b><br>AP, Andrew Paton                         |                                 | <b>Revised By</b>        |                                 | <b>Revision Date</b>                     | <b>Revision No.</b>                            |
| <b>Temperatures</b><br><b>Low:</b> 45 ° F <b>High:</b> 55 ° F |                                 | <b>Weather</b><br>Cloudy |                                 |                                          |                                                |



## Inspector's Daily Report

10/27/2021 5:14 PM

FieldManager 5.3c

### Comments

#### CONTRACTOR ON SITE:

Century Cement

#### CONTRACTOR ACTIVITIES:

Century arrived on site at 11:30 to begin paving speed humps. Asphalt Mix 5E3 was used the entire day. Speed humps were paved and graded to spec with wooden template. Locations of speed humps installed:

1. 14450 Carem 26Ft
2. 14916 Edmore Dr 25.5Ft
3. 14991 Edmore Dr 26Ft
4. 15646 Fairmount 26.5Ft
5. 15858 Rossini Dr 25.5Ft
6. 16403 Collingham (Cordell St) 23Ft
7. 16266 Liberal St 26Ft
8. 14522 Lappin 26Ft
9. 14461 Lappin 26Ft
10. 14495 Lappin 26Ft
11. 14361 Maddelein St 26Ft
12. 14438 Maddelein St 26Ft
13. 14513 Maddelein St 26Ft
14. 14766 Maddelein St 26Ft

Overall Ft = 360.5Ft

Contractor finished up around 6:00pm after clean up.

#### TESTING:

N/A

#### TRAFFIC CONTROL:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

#### EROSION CONTROL:

N/A

#### SPECIAL NOTES:

N/A

#### SITE VISITORS:

N/A

#### ATTACHMENTS:

N/A



## Inspector's Daily Report

10/27/2021 5:14 PM

FieldManager 5.3c

## Contractors

| Contractor's Name            | Personnel      | No. | Hrs. | Equipment                | No. | Hrs. |
|------------------------------|----------------|-----|------|--------------------------|-----|------|
| Century Cement Company, Inc. | Foreman        | 1   | 6.50 | CAT CB1.7 mini roller    | 1   | 6.50 |
|                              | Labor          | 3   | 6.50 | CAT IT24F loader         | 1   | 6.50 |
|                              | Operator       | 2   | 6.50 | Dump Truck               | 1   | 6.50 |
|                              | Superintendent | 1   | 6.50 | Ford F-150 Pickup        | 2   | 6.50 |
|                              | Truck Driver   | 1   | 6.50 | Semi with trailer        | 1   | 6.50 |
|                              |                |     |      | Stake truck with trailer | 1   | 6.50 |

## Item Postings

| Item/Material Description                                               | Item Code | Prop. Line | Project  | Category | Quantity | Unit | Location                                    | Brkdwn ID | Attn |
|-------------------------------------------------------------------------|-----------|------------|----------|----------|----------|------|---------------------------------------------|-----------|------|
| _ Speed Hump, HMA, Modified<br>Contractor: Century Cement Company, Inc. | 5017001   | 0001       | PW-7035A | 0001     | 360.500  | Ft   | Refer to the IDR for locations and details. |           |      |

Reviewed By: Theresa Schuster Theresa Schuster  
Mar 15 2022 9:55 AM  
(Signature)

\_\_\_\_\_  
(Date)