



Michigan Department of Transportation

Inspector's Daily Report

10/31/2021 9:01 AM

FieldManager 5.3c

Contract: PW7035A, 2021 HMA Speed Hump Installation

IDR Date 10/28/2021	Day of Week Thursday	Seq. No. 1	Import Date 11/1/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 53 ° F High: 64 ° F		Weather Sunny/cloudy			

Comments

On site with Century Cement Gibraltar witnessing the milling of existing bituminous pavement for the project Speed Humps. District 3 - 1.) Location of milling: Russel St. between E. Grixdale Ave. and E. Robinwood St. 2.) Location of milling: E. Robinwood St. between Dequindre St. and Marx St. 3.) Location of milling: Goddard St. between E. 7 Mile Rd. and E. Robinwood St. 4.) Location of milling: Mackay St. between E. Lantz St. and E. Outer Drive. 5.) Location of milling: E. Winchester Ave. between Mackay St. and Goddard St. 6.) Location of milling: E. Winchester Ave. between Harned St. and Anglin St. 7.) Location of milling: Mitchell St. between 8 Mile Rd. and E. Winchester Ave.

1 - single axle dump truck, 1 - 2 axle flat bed trailer, 1- pick up trucks, 1- Bobcat with milling machine, 1 - milling machine operator/ foreman, 1 - labor, 1 - Shop Vacuum 2 axle Truck-1 driver operator and 1 labor,

After the completion of milling at project Speed Hump locations, traffic cones were placed for safety.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	Labor/milling	1	8.50	2 axle flat bed trailer	1	8.50
	Machine Operator	1	8.50	7 yd single axle dump track	1	8.50
	Vaccum labor	1	8.50	Bobcat 289D with milling machine	1	8.50
	Vaccum Truck Driver	1	8.50	Vaccum Truck	1	8.50

Reviewed By: Theresa Schuster Theresa Schuster
Mar 15 2022 9:57 AM
(Signature)

(Date)