



Michigan Department of Transportation

Inspector's Daily Report

11/2/2021 8:55 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 11/1/2021	Day of Week Monday	Seq. No. 1	Import Date 11/4/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name AP Andrew Paton				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By AP, Andrew Paton		Revised By		Revision Date	Revision No.
Temperatures Low: 36 ° F High: 50 ° F		Weather Sunny			



Inspector's Daily Report

11/2/2021 8:55 AM

FieldManager 5.3c

Comments

CONTRACTOR ON SITE:

Gibraltar Construction Company

CONTRACTOR ACTIVITIES:

Contractor hours (9:00am- 6:00pm)

Contractor arrived on site at 9:00am to begin laying out and spraying speed hump markings. The contractor conducted his markings at various locations where speed hump installation and temporary markings had been completed, see below for locations of work. The material the contractor used was a two part spray (Epoplex LS 90 ISO-HV and EPOPLEX LS 90 ISO WHITE AMINE). Premium Glass Beads (Type B T-01) were placed on each wet marking after they were sprayed. The contractor sprayed one side at a time. All speed humps sprayed today were sprayed on both sides and completed by the end of the day.

1. Courville between Outer dr and Southampton (1 Hump)
2. 3 mile dr between Bremen and Windsor (1 Hump)
3. Bedford St between Bremen and Windsor (1 Hump)
4. Bedford St between Warren and Linville (3 Humps)
5. Haverhill St between Waveney and Frankfort (2 Humps)
6. Chatsworth between Brunswick and Mack (1 Hump)
7. Somerset between Bremen and Mack (3 Humps)
8. Haverhill between Linville and Hern (1 Hump)
9. Gray St between Warren and Forest (1 Hump)
10. Lakeview between Hern and Linville (1 Hump) '
11. Willshire dr between Dickerson and Park (1 Hump)
12. Fordham between Chalmers and Celestine (1 Hump)
13. Madelein St between Queen and Gratiot (4 Humps)
14. Lappin between Gratiot and Monarch (3 Humps)
15. Coram between Gratiot and Queen (4 Humps)
16. Liberal St between Gratiot and Monarch (1 Hump)

Total markings= 29 Full Humps x 2 Markings = 58 Markings

DBE Contractors:

None

Utilities and Conflicts:

None

Testing:

None

Special Notes:

None

Extras and Overruns:

None

SESC:



Inspector's Daily Report

11/2/2021 8:55 AM

FieldManager 5.3c

N/A

Traffic Control:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

Site Visitors:

None

Attachments:

None

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	9.00	Graco Line Stripper 250	1	9.00
	Laborers	3	9.00	DC Paint Machine		
	Operator	1	9.00	Ram pickup truck with trailers	2	9.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified	8117050	0002	PW-7035A	0001	58.000	Ea	See general comments for location.		
Contractor: Gibraltar Construction Company									

Reviewed By: Theresa Schuster Theresa Schuster
Mar 15 2022 9:57 AM
(Signature)

(Date)