



Michigan Department of Transportation

Inspector's Daily Report

11/3/2021 9:00 AM

FieldManager 5.3c

Contract: PW7035A, 2021 HMA Speed Hump Installation

IDR Date	Day of Week	Seq. No.	Import Date	Project Engineer	Construction Engineer
11/2/2021	Tuesday	1	11/3/2021	Kevin Surhigh	Steve Bannasch
Inspector's Initials-Name				Federal Project Number	Elec. Attachments
MC Michael Cruciano					None
Prime Contractor					
Century Cement Company, Inc.					
Entered By		Revised By		Revision Date	Revision No.
MC, Michael Cruciano					
Temperatures		Weather			
Low: 38 ° F High: 51 ° F		Sunny/cloudy			

Comments

On site with Century Cement Gibraltar witnessing the milling of existing bituminous pavement for the project Speed Humps. District 3 - 1.) Location of milling: Omira St. between E. 7 Mile Rd. and Emery St., Note: milling of first speed hump location south of Emery St completed. 2.) Location of milling: Irvington St. between E. Remington Ave. and E. Winchester Ave. District 5 - 3.) Location of milling: Virginia Park St. between Merrill St. and Byron St. 4.) Location of milling: Seward St. between Poe St. and Merrill St. 5.) Location of milling: Seward St. between Hamilton St. and Merrill St. 6.) Location of milling: Northwestern St. between Dexter Ave. and Grand River Ave..

1 - single axle dump truck, 1 - 2 axle flat bed trailer, 1- pick up truck, 1- Bobcat with milling machine, 1 - milling machine operator/ foreman, 1 - labor, 1 - Shop Vacuum 2 axle Truck-1 driver operator and 1 labor,

After the completion of milling at project Speed Hump locations, traffic cones were placed for safety.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	Labor/milling	1	10.00	2 axle flat bed trailer	1	10.00
	Machine Operator	1	10.00	7 yd single axle dump truck	1	10.00
	Vaccum labor	1	10.00	Bobcat 289D with milling machine	1	10.00
	Vaccum Truck Driver	1	10.00	Vaccum Truck	1	10.00

Reviewed By: Theresa Schuster
Theresa Schuster
Mar 15 2022 9:58 AM
(Signature)

(Date)