



Michigan Department of Transportation

Inspector's Daily Report

11/8/2021 7:19 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 11/6/2021	Day of Week Saturday	Seq. No. 1	Import Date 11/8/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 31 ° F High: 55 ° F		Weather Sunny			

Comments

On site with Century Cement Gibraltar witnessing the placement of bituminous pavement for the project Speed Humps. District 3 - 1.) Location of placement of bituminous: Goddard St. between E. Robinwood St. and E. 7 Mile Rd. 2.) Location of placement of bituminous: E. Robinwood St. between Dequindre St. and Marx St. 3.) Location of placement of bituminous: Marx St. between E. 7 Mile Rd. and Emery St. 4.) Location of placement of bituminous: Greeley St. between E. Nevada St. and E. Grixdale Ave. 5.) Location of placement of bituminous: Russell St. between E. Robinwood St. and E. Grixdale Ave. 6.) Location of placement of bituminous: Hanna St. between E. 7 Mile Rd. and Emery St. 7.) Location of placement of bituminous: Hanna St. between E. State Fair St. and E. Remington St. 8.) Location of placement of bituminous: Riopelle St. between E. 8 Mile Rd. and E. Winchester Ave. 9.) Location of placement of bituminous: Riopelle St. between E. Winchester Ave. and E. Remington St. 10.) Location of placement of bituminous: Irvington St. between E. Winchester Ave. and E. Remington St. 11.) Location of placement of bituminous: Omira St. between E. 7 Mile Rd. and Emery St.

1 - single axle F450 truck, 1 - F350 truck, 1 - single axle flat bed trailer, 2- pick up trucks, 1- Cat CB 1.7 Roller machine, 1 - Cat IT 24F End Loader/operator , 1- Kenworth 2 axle truck with 4 axle dump trailer, 5- labors, 1 - Foreman

After the completion of milling at project Speed Hump locations, traffic barriers were placed for safety.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	End loader operator	1	8.00	2 axle Kenworth truck/4	1	8.00
	Foremen	1	8.00	axle dump trailer		
	Labor/milling	4	8.00	Cat End Loader IT24F	1	8.00
	Machine Operator	2	8.00	Cat Roller CB 1.7	1	8.00
	Truck Driver	1	8.00	F350 Truck	1	8.00
				F450 Truck	1	8.00
				pick up truck	2	8.00
				Single axle trailer	1	8.00



Michigan Department of Transportation

Inspector's Daily Report

11/8/2021 7:19 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Speed Hump, HMA, Modified Contractor: Century Cement Company, Inc.	5017001	0001	PW-7035A	0001	448.500	Ft	District 3, refer to 'General' under comments for locations of project Speed Hump bituminous placement.		

Reviewed By: Theresa Schuster Theresa Schuster
Mar 15 2022 10:00 AM
(Signature)

(Date)