



Michigan Department of Transportation

Inspector's Daily Report

11/9/2021 8:24 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 11/8/2021	Day of Week Monday	Seq. No. 1	Import Date 11/9/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 49 ° F High: 65 ° F		Weather Sunny			

Comments

On site with Century Cement Gibraltar witnessing the placement of bituminous pavement for the project Speed Humps. District 5 - 1.) Location of placement of bituminous: Waverly St. between E. Woodrow Wilson St. and Rosa Park Blvd. 2.) Location of placement of bituminous: Virginia Park St. between Byron St. and Merrill St. 3.) Location of placement of bituminous: Seward St. between Poe St. and Merrill St. 4.) Location of placement of bituminous: Seward St. between Hamilton St. and Merrill St. 5.) Location of placement of bituminous: Delaware St. between 3rd St. and Bethune St. 6.) Location of placement of bituminous: Seward St. between 3rd St. and John C. Lodge Service Dr. 7.) Location of placement of bituminous: Northwestern St. between Dexter Ave. and Holmur St. 8.) Location of placement of bituminous: Willette St. between Cicotte St. and Martin St. District 6 - 9.) Location of placement of bituminous: Casper St. between Pitt St. and W. Vernor Hwy. 10.) Location of placement of bituminous: Norman St. between Belle St. and Pitt St. 11.) Location of placement of bituminous: Ferris St. between Woodmere St. and Pitt St. 12.) Location of placement of bituminous: Lane St. between Lawndale St. and Elsmere St. 13.) Location of placement of bituminous: Lane St. between Springwells St. and Mullane St. 14.) Location of placement of bituminous: 18th St. between Howard St. and W. LaFayette St.

1 - single axle F450 truck, 1 - F350 truck, 1 - single axle flat bed trailer, 2- pick up trucks, 1- Cat CB 1.7 Roller machine, 1 - Cat IT 24F End Loader/operator , 1- Kenworth 2 axle truck with 4 axle dump trailer, 5- labors, 1 - Foremer

After the completion of milling at project Speed Hump locations, traffic barriers were placed for safety.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	End loader operator	1	10.00	2 axle Kenworth truck/4 axle dump trailer	1	10.00
	Foremen	1	10.00	Cat End Loader IT24F	1	10.00
	Labor/milling	5	10.00	Cat Roller CB 1.7	1	10.00
	Machine Operator/Cat Roller	1	10.00	F350 Truck	1	10.00
	Truck Driver	1	10.00	F450 Truck	1	10.00
				pick up truck	1	10.00
				Single axle trailer	2	10.00



Michigan Department of Transportation

Inspector's Daily Report

11/9/2021 8:24 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Speed Hump, HMA, Modified Contractor: Century Cement Company, Inc.	5017001	0001	PW-7035A	0001	429.000	Ft	District 5 & District 6, refer to 'General' under comments for locations of project Speed Hump bituminous placement.		

Reviewed By: Theresa Schuster Theresa Schuster
Mar 15 2022 10:00 AM
(Signature)

(Date)