



Inspector's Daily Report

11/17/2021 8:16 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 11/16/2021	Day of Week Tuesday	Seq. No. 1	Import Date 11/17/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name mc Mike Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By mc, Mike Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 32 ° F High: 44 ° F		Weather Sunny/cloudy			

Comments

On site with Gibco Paving & Excavation witnessing the painting of Speed Hump traffic direction symbols. Speed Hump Symbol installed per design and specifications. Contractor on site at 8:30am, off site at 5:30pm.

District 6:

- 1.) Speed Hump Symbol installation/painting: S. Ethel St. between Visger St. and Francis (1 location)
- 2.) Speed Hump Symbol installation/painting: S. Annabelle St. between Visger St. and Francis St. (1 location)
- 3.) Speed Hump Symbol installation/painting: S. Beatrice St. between Miami St. and Downing St. (1 location)
- 4.) Speed Hump Symbol installation/painting: Falcon St. between Elsmere St. and Woodmere St. (2 locations)
- 5.) Speed Hump Symbol installation/painting: Avis St. between Elsmere St. and Woodmere St. (1 location)
- 6.) Speed Hump Symbol installation/painting: Lane St. between Lawndale St. and Elsmere St. (2 locations)
- 7.) Speed Hump Symbol installation/painting: Lane St. between Springwell St. and Mullane St. (1 location)
- 8.) Speed Hump Symbol installation/painting: N. Green St. between Pitt St. and W. Vernor Hwy. (1 location)
- 9.) Speed Hump Symbol installation/painting: Casper St. between Pitt St. and W. Vernor Hwy. (1 location)
- 10.) Speed Hump Symbol installation/painting: Inglis St. between Pitt St. and Belle St. (2 locations)
- 11.) Speed Hump Symbol installation/painting: Norman St. between Pitt St. and Belle St. (2 locations)
- 12.) Speed Hump Symbol installation/painting: Ferris St. between W. Vernor Hwy. and Pitt St. (1 location)
- 13.) Speed Hump Symbol installation/painting: Ferris St. between Woodmere St. and Pitt St. (1 location)
- 14.) Speed Hump Symbol installation/painting: Rowan St. between Beard St. and N. Green St. (1 location)
- 15.) Speed Hump Symbol installation/painting: Ternes St. between Michigan Ave. and Sumner Ave. (1 location)
- 16.) Speed Hump Symbol installation/painting: 51st St. between Michigan Ave. and Conrad. (1 location)
- 17.) Speed Hump Symbol installation/painting: 51st St. between Saint Stephens St. and Conrad. (1 location)

1 - 2 axle box trailer, 1 - 1 axle flat bed trailer, 2 pick up trucks, 1 painting machine,
1 painting machine operator/foreman, 3 labors

After the completion of painting of Speed Hump locations, traffic barriers were placed for safety.

After the paint met the drying per the specifications the barriers were removed.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	labors	3	9.00	2 axle truck	1	9.00
	machine operator	1	9.00	pick-up truck	2	9.00
				single axle truck	1	9.00
				spray paint machine	1	9.00



Michigan Department of Transportation

Inspector's Daily Report

11/17/2021 8:16 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified	8117050	0002	PW-7035A	0001	42.000	Ea	District 6, various locations		
Contractor: Gibraltar Construction Company									
Item Remarks: Speed Hump Symbols Installed per specifications and design.									

Reviewed By: Theresa Schuster Theresa Schuster
(Signature) Mar 15 2022 10:00 AM (Date)