



Michigan Department of Transportation

Inspector's Daily Report

11/19/2021 8:36 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 11/18/2021	Day of Week Thursday	Seq. No. 1	Import Date 11/19/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name mc Mike Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By mc, Mike Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 36 ° F High: 42 ° F		Weather Sunny/cloudy			

Comments

On site with Gibco Paving & Excavation witnessing the painting of Speed Hump traffic direction symbols. Speed Hump Symbol installed per design and specifications. Contractor on site at 8:30am, off site at 4:00pm.

District 6:

- 1.) Speed Hump Symbol installation/painting: Dennison St. between Lawndale St. and Cabot St. (1 location)
- 2.) Speed Hump Symbol installation/painting: Smart St. between Addison St. and Trenton St. (1 location)
- 3.) Speed Hump Symbol installation/painting: Smart St. between Trenton St. and Lonyo St. (1 location)
- 4.) Speed Hump Symbol installation/painting: Smart St. between Trenton St. and Lonyo St. (1 location)
- 5.) Speed Hump Symbol installation/painting: Elmer St. between McGraw St. and W. Edsel Ford Service Dr. (2 locations)
- 6.) Speed Hump Symbol installation/painting: Willette St. between Martin St. and Cicotte St. (2 locations)
- 7.) Speed Hump Symbol installation/painting: Barton St. between Rangtoon St. and Livernois Ave. (1 location)
- 8.) Speed Hump Symbol installation/painting: Linsdale St. between Burnette St. and Livernois Ave. (1 location)
- 9.) Speed Hump Symbol installation/painting: Vancouver St. between Beachwood St. and Firwood St. (1 location)
- 10.) Speed Hump Symbol installation/painting: 16th St. between W. Hancock St. and W. Forest Ave. (1 location)
- 11.) Speed Hump Symbol installation/painting: W. Hancock St. between Trumbull St. and Commonwealth St. (1 location)
- 12.) Speed Hump Symbol installation/painting: Calument St. between Avery St. and Rosa Park Blvd. (1 location)
- 13.) Speed Hump Symbol installation/painting: Commonwealth St. between W. Alexandrine St. and Selden St. (1 location)
- 14.) Speed Hump Symbol installation/painting: W. Willis St. between Avery St. and Rosa Park Blvd. (1 location)
- 15.) Speed Hump Symbol installation/painting: Elm St. between Harrison St. and Rosa Park Blvd. (1 location)

1 - 2 axle box trailer, 1 - 2 axle flat bed trailer, 2 pick up trucks, 1 painting machine,
1 painting machine operator/foreman, 4 labors

After the completion of painting of Speed Hump locations, traffic barriers were placed for safety.
After the paint met the drying per the specifications the barriers were removed.



Inspector's Daily Report

11/19/2021 8:36 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	labors	4	8.00	2 axle trailer	2	8.00
	machine operator	1	8.00	pick-up truck	2	8.00
				spray paint machine	1	8.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified	8117050	0002	PW-7035A	0001	34.000	Ea	Various locations, District 6		

Contractor: Gibraltar Construction Company

Item Remarks: Speed Humps symbols installed per specifications and design.

Reviewed By: Theresa Schuster Theresa Schuster
Mar 15 2022 10:01 AM
(Signature)

(Date)