



Michigan Department of Transportation

Inspector's Daily Report

11/20/2021 8:51 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 11/19/2021	Day of Week Friday	Seq. No. 1	Import Date 11/22/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name mc Mike Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By mc, Mike Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 35 ° F High: 48 ° F		Weather Sunny			

Comments

On site with Gibco Paving & Excavation witnessing the painting of Speed Hump traffic direction symbols. Speed Hump Symbol installed per design and specifications. Contractor on site at 8:30am, off site at 5:30pm.

District 6:

- 1.) Speed Hump Symbol installation/painting: Labrosse St. between Brooklyn St. and 8th St. (1 location)
- 2.) Speed Hump Symbol installation/painting: 18th St. between Howard St. and W. Lafayette Blvd. (1 location)
- 3.) Speed Hump Symbol installation/painting: Morrell St. between W. Lafayette Blvd. and Porter St. (1 location)
- 4.) Speed Hump Symbol installation/painting: Plumer St. between Junction St. and McKinstry St. (1 location)

District 5:

- 5.) Speed Hump Symbol installation/painting: W. Philadelphia St. between Linwood St. and LaSalle Blvd. (2 location)
- 6.) Speed Hump Symbol installation/painting: W. Philadelphia St. between LaSalle Blvd. and 14th St. (1 location)
- 7.) Speed Hump Symbol installation/painting: Virginia Park St. between 14th St. and Rosa Park Blvd.. (2 location)
- 8.) Speed Hump Symbol installation/painting: Virginia Park St. between Byon St. and Merrill St. (1 location)
- 9.) Speed Hump Symbol installation/painting: Seward St. between Woodward Ave. and 2nd St. (2 location)
- 10.) Speed Hump Symbol installation/painting: Seward St. between 3rd St. and 2nd St. (2 location)
- 11.) Speed Hump Symbol installation/painting: Seward St. between 3rd St. and John C. Lodge Service Dr. (1 location)

1 - 2 axle box trailer, 1 - 2 axle flat bed trailer, 2 pick up trucks, 1 painting machine,
1 painting machine operator/foreman, 3 labors

After the completion of painting of Speed Hump locations, traffic barriers were placed for safety.
After the paint met the drying per the specifications the barriers were removed.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	labors	3	8.50	2 axle trailer	2	8.50
	machine operator	1	8.50	pick-up truck	2	8.50
				spray paint machine	2	8.50



Michigan Department of Transportation

Inspector's Daily Report

11/20/2021 8:51 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified	8117050	0002	PW-7035A	0001	30.000	Ea	District 5 and District 6, various locations		
Contractor: Gibraltar Construction Company									
Item Remarks: Speed Humps symbols installed per specifications and design.									

Reviewed By: Theresa Schuster Theresa Schuster
(Signature) Mar 15 2022 10:01 AM (Date)