



Michigan Department of Transportation

Inspector's Daily Report

11/22/2021 7:29 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 11/20/2021	Day of Week Saturday	Seq. No. 1	Import Date 11/22/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name mc Mike Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By mc, Mike Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 38 ° F High: 45 ° F		Weather Sunny/cloudy			

Comments

On site with Gibco Paving & Excavation witnessing the painting of Speed Hump traffic direction symbols. Speed Hump Symbol installed per design and specifications. Contractor on site at 8:30am, off site at 2:30pm.

District 5:

- 1.) Speed Hump Symbol installation/painting: Seward St. between Poe St. and Merrill St. (1 location)
- 2.) Speed Hump Symbol installation/painting: Seward St. between Hamilton St. and Merrill St. (1 location)
- 3.) Speed Hump Symbol installation/painting: Delaware St. between 3rd St. and Bethune Ct. (1 location)
- 4.) Speed Hump Symbol installation/painting: Alger St. between John R. St. and Brush St. (1 location)
- 5.) Speed Hump Symbol installation/painting: Smith St. between Oakland St. and Saint Antoine St. (1 location)
- 6.) Speed Hump Symbol installation/painting: E. Bethune St. between Oakland St. and Saint Antoine St. (1 location)
- 7.) Speed Hump Symbol installation/painting: Helen St. between E. Forest Ave. and E. Canfield St. (2 location)
- 8.) Speed Hump Symbol installation/painting: Helen St. between E. Canfield St. and Stuart St. (1 location)
- 9.) Speed Hump Symbol installation/painting: Helen St. between Stuart St. and Sylvester St. (1 location)
- 10.) Speed Hump Symbol installation/painting: Helen St. between Sylvester St. and Mack Ave. (2 location)

1 - 2 axle box trailer, 1 - 2 axle flat bed trailer, 2 pick up trucks, 1 painting machine,
1 painting machine operator/foreman, 3 labors

After the completion of painting of Speed Hump locations, traffic barriers were placed for safety.
After the paint met the drying per the specifications the barriers were removed.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	labors	3	6.00	2 axle trailer	2	6.00
	machine operator	1	6.00	pick-up truck	2	6.00
				spray paint machine	1	6.00



Michigan Department of Transportation

Inspector's Daily Report

11/22/2021 7:29 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified	8117050	0002	PW-7035A	0001	24.000	Ea	District 5, various locations		
Contractor: Gibraltar Construction Company									
Item Remarks: Speed Humps symbols installed per specifications and design.									

Reviewed By: Theresa Schuster Theresa Schuster
Mar 15 2022 10:01 AM
(Signature)

(Date)