



Michigan Department of Transportation

Inspector's Daily Report

11/23/2021 9:09 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 11/22/2021	Day of Week Monday	Seq. No. 1	Import Date 11/23/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name mc Mike Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By mc, Mike Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 33 ° F High: 41 ° F		Weather Sunny			

Comments

On site with Gibco Paving & Excavation witnessing the painting of Speed Hump traffic direction symbols. Speed Hump Symbol installed per design and specifications. Contractor on site at 8:30am, off site at 5:00pm.

District 5:

- 1.) Speed Hump Symbol installation/painting: Harding St. between E. Jefferson Ave. and Lisette St. (2 locations)
- 2.) Speed Hump Symbol installation/painting: Saint Paul St. between Burns St. and Iroquois St. (1 location)
- 3.) Speed Hump Symbol installation/painting: Canton St. between E. Vernor Hwy. and Kercheval St. (2 locations)
- 4.) Speed Hump Symbol installation/painting: Seminole St. between E. Canfield St. and Sylvester St. (2 locations)
- 5.) Speed Hump Symbol installation/painting: Maxwell St. between Manile St. and Norvell Ct. (1 location)
- 6.) Speed Hump Symbol installation/painting: Seneca St. between Moffat St. and Chapin St. (2 locations)
- 7.) Speed Hump Symbol installation/painting: Holcomb Ave. between Cairney St. and Chapin St. (1 location)
- 8.) Speed Hump Symbol installation/painting: Northwestern St. between Holmur St. and Dexter Ave. (1 Location)
- 9.) Speed Hump Symbol installation/painting: Holmur St. between Whitney St. and Columbus St. (1 Location)
- 10.) Speed Hump Symbol installation/painting: Hazelwood St. between Dexter Ave. and Wildemere St. (1 Location)
- 11.) Speed Hump Symbol installation/painting: Gladstone St. between LaSalle Blvd. and Linwood St. (1 Location)
- 12.) Speed Hump Symbol installation/painting: Hazelwood St. between 14th St. and LaSalle Blvd. (1 Location)
- 13.) Speed Hump Symbol installation/painting: Edison St. between Linwood St. and LaSalle Blvd. (1 Location)
- 14.) Speed Hump Symbol installation/painting: Glynn St. between Lawton St. and Wildemere St. (1 location)
- 15.) Speed Hump Symbol installation/painting: Lawton St. between Cortland St. and Sturtevant St. (1 location)
- 16.) Speed Hump Symbol installation/painting: W. Buena Vista St. between 14th St. and Rose Parks Blvd.(1 location)
- 17.) Speed Hump Symbol installation/painting: Waverly St. between Rose Parks Blvd. and Woodrow Wilson St.(1 location)

1 - 2 axle box trailer, 1 - 2 axle flat bed trailer, 2 pick up trucks, 1 painting machine,
1 painting machine operator/foreman, 3 labors

After the completion of painting of Speed Hump locations, traffic barriers were placed for safety.
After the paint met the drying per the specifications the barriers were removed.



Inspector's Daily Report

11/23/2021 9:09 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	labors	3	8.00	2 axle trailer	2	8.00
	machine operator	1	8.00	pick-up truck	2	8.00
				spray paint machine	1	8.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified	8117050	0002	PW-7035A	0001	42.000	Ea	District 5, various locations		

Contractor: Gibraltar Construction Company

Item Remarks: Speed Humps symbols installed per specifications and design.

Reviewed By: Theresa Schuster Theresa Schuster
Mar 15 2022 10:01 AM
(Signature)

(Date)