



Michigan Department of Transportation

Inspector's Daily Report

11/24/2021 8:14 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 11/23/2021	Day of Week Tuesday	Seq. No. 1	Import Date 11/24/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name mc Mike Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By mc, Mike Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 32 ° F High: 39 ° F		Weather Sunny			

Comments

On site with Gibco Paving & Excavation witnessing the painting of Speed Hump traffic direction symbols. Speed Hump Symbol installed per design and specifications. Contractor on site at 10:00am, off site at 5:30pm.

District 3:

- 1.) Speed Hump Symbol installation/painting: Irvington St. between E. Winchester Ave. and E. Remington Ave. (2 locations)
- 2.) Speed Hump Symbol installation/painting: E. Lantz St. between Omira St. and Yacama Rd. (1 location)
- 3.) Speed Hump Symbol installation/painting: Omira St. between Emery St. and E. 7 Mile Rd. (2 locations)
- 4.) Speed Hump Symbol installation/painting: Edgevale St. between Brush St. and John R St. (3 locations)
- 5.) Speed Hump Symbol installation/painting: Saint Aubin St. between Stender St. and E. McNichols Rd. (2 locations)
- 6.) Speed Hump Symbol installation/painting: Saint Aubin St. between Minnesota St. and E. Nevada St. (1 location)
- 7.) Speed Hump Symbol installation/painting: Lumpkin St. between Minnesota St. and Stender St. (2 locations)
- 8.) Speed Hump Symbol installation/painting: Fleming St. between Minnesota St. and Stender St. (2 locations)
- 9.) Speed Hump Symbol installation/painting: Fleming St. between Stender St. and E. McNichols (2 locations)
- 10.) Speed Hump Symbol installation/painting: Anglin St. between E. Nevada St. and Minnesota (2 locations)
- 11.) Speed Hump Symbol installation/painting: Anglin St. between Stender St. and Jerome St. (1 locations)

1 - 2 axle box trailer, 1 - 2 axle flat bed trailer, 2 pick up trucks, 1 painting machine,
1 painting machine operator/foreman, 3 labors

After the completion of painting of Speed Hump locations, traffic barriers were placed for safety.
After the paint met the drying per the specifications the barriers were removed.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	labors	3	7.00	2 axle trailer	2	7.00
	machine operator	1	7.00	pick-up truck	2	7.00
				spray paint machine	1	7.00



Michigan Department of Transportation

Inspector's Daily Report

11/24/2021 8:14 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified	8117050	0002	PW-7035A	0001	40.000	Ea	District 3, various locations		
Contractor: Gibraltar Construction Company									
Item Remarks: Speed Humps symbols installed per specifications and design.									

Reviewed By: Theresa Schuster Theresa Schuster
Mar 15 2022 10:02 AM
(Signature)

(Date)