



Michigan Department of Transportation

Inspector's Daily Report

12/3/2021 8:22 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 12/2/2021	Day of Week Thursday	Seq. No. 1	Import Date 12/3/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name mc Mike Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By mc, Mike Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 47 ° F High: 56 ° F		Weather Sunny/cloudy			

Comments

A.)On site during final inspection/punch list for Speed Humps in district 4, to ensure that Speed Humps were installed/constructed per design and specifications.

B.)On site with Gibco Paving & Excavation witnessing the painting of Speed Hump traffic direction symbols. Speed Hump Symbol installed per design and specifications. Contractor on site at 11:00am, off site at 5:00pm.

District:3

- 1.) Speed Hump Symbol installation/painting: Anglin St. between Jerome St. and Stender St. (1 location)
- 2.) Speed Hump Symbol installation/painting: Callagher St. between E. Nevada St. and Minnesota St. (1 location)
- 3.) Speed Hump Symbol installation/painting: Norwood St. between Milo St. and Minnesota St. (1 location)
- 4.) Speed Hump Symbol installation/painting: Callagher St. between Laeley St. and E. Davison St. (1 location)
- 5.) Speed Hump Symbol installation/painting: Fenlon St. between Commor St. and Eldridge Ave.(1 location)
- 6.) Speed Hump Symbol installation/painting: Commor St. between Fenlon St. and Conart St.(2 locations)
- 7.) Speed Hump Symbol installation/painting: Moenart St. between Carpenter St. and Fredro St.(1 location)
- 8.) Speed Hump Symbol installation/painting: Moenart St. between Sobieski St. and Gravin St. (1 location)
- 9.) Speed Hump Symbol installation/painting: Bloom St. between Carpenter St. and Charles St. (2 location)
- 10.) Speed Hump Symbol installation/painting: Prescott St. between Buffalo St. and Fenelon St. (1 location)
- 11.) Speed Hump Symbol installation/painting: Fredro St. between Fenelon St. and Radom St. (1 location)
- 12.) Speed Hump Symbol installation/painting: Sunset St. between E. 7 Mile Rd. and E. Robinwood St. (1 location)
- 13.) Speed Hump Symbol installation/painting: Emery St. between Healy St. and Lamont St. (1 location)
- 14.) Speed Hump Symbol installation/painting: Conley St. between E. Outer Drive and E. Lantz St. (2 location)
- 15.) Speed Hump Symbol installation/painting: Conley St. between Emery St. and E. 7 Mile Rd. (2 location)
- 16.) Speed Hump Symbol installation/painting: Albany St. between E. Lantz St. and Emery St. (2 location)
- 17.) Speed Hump Symbol installation/painting: Bloom St. between E. Robinwood St. and E. Hildade St. (1 location)

1 - 2 axle box trailer, 1 - 2 axle flat bed trailer, 2 pick up trucks, 1 painting machine,
1 painting machine operator/foreman, 3 labors

After the completion of painting of Speed Hump locations, traffic barriers were placed for safety.
After the paint met the drying per the specifications the barriers were removed.



Michigan Department of Transportation

Inspector's Daily Report

12/3/2021 8:22 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	labors	3	6.00	2 axle trailer	2	6.00
	machine operator	1	6.00	pick-up truck	2	6.00
				spray paint machine	1	6.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified	8117050	0002	PW-7035A	0001	44.000	Ea	District 3, various locations.		

Contractor: Gibraltar Construction Company

Item Remarks: Speed Hump Symbols installed per design and specifications.

Reviewed By: Theresa Schuster Theresa Schuster
(Signature) Mar 15 2022 10:03 AM (Date)