



Michigan Department of Transportation

Inspector's Daily Report

12/5/2021 10:15 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 12/4/2021	Day of Week Saturday	Seq. No. 1	Import Date 12/6/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MK Mohammad Karimi				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MK, Mohammad Karimi		Revised By		Revision Date	Revision No.
Temperatures Low: 35 ° F High: 45 ° F		Weather Sunny			



Inspector's Daily Report

12/5/2021 10:15 AM

FieldManager 5.3c

Comments**CONTRACTOR ON SITE:**

Gibraltar Construction Company

CONTRACTOR ACTIVITIES:

Contractor hours (9:00 am- 5:00 pm)

Contractor arrived on site at 9:00am to begin laying out and spraying speed hump markings. The contractor conducted his markings at various locations where speed hump installation and temporary markings had been completed, see below for locations of work. The material the contractor used was a two part spray (Epoplex LS 90 ISO-HV and EPOPLEX LS 90 ISO WHITE AMINE). The contractor sprayed one side at a time unless we were on a street with very little traffic. All of the speed humps sprayed today were sprayed on both sides and completed by the end of the day.

1. Keystone st from Adrad to E Outer Dr - 2 SH
2. Albany from 8 mile rd to Amard - 2 SH
3. Helen st from 8 mile to Savage - 1 SH
4. Veach st from 8 mile to Savage - 1 SH
5. Packard st from Outer Drive to Lantz - 2 SH
6. Lantz from Terrell and Vandyke - 1 SH
7. Emery from Stotter and Spencer - 1 SH
8. Robinwood from Packard to Van Dyke - 2 SH
9. Quinn from Packard to Van Dyke - 2 SH
10. Buhr from Cliff to Sherwood - 3 SH
11. Dwyer from 7 mile to Nevada - 2 SH
12. Bloom from Robinwood to Hildale - 1 SH

Total markings= 20 humps x 2 markings = 40 markings
40 total speed hump markings

DBE Contractors:

None

Utilities and Conflicts:

None

Testing:

None

Special Notes:

None

Extras and Overruns:

None

SESC:

N/A

Traffic Control:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

Site Visitors:

None

Attachments:

None



Michigan Department of Transportation

Inspector's Daily Report

12/5/2021 10:15 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	8.00			
	Labors	1	8.00			

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified	8117050	0002	PW-7035A	0001	40.000	Ea	Refer to the General comments		
Contractor: Gibraltar Construction Company									

Reviewed By: Theresa Schuster Theresa Schuster
Mar 15 2022 10:05 AM
(Signature)

(Date)