



Michigan Department of Transportation

Inspector's Daily Report

12/13/2021 8:15 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 12/10/2021	Day of Week Friday	Seq. No. 1	Import Date 12/13/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name mc Mike Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By mc, Mike Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 36 ° F High: 44 ° F		Weather Sunny			

Comments

A.) On site during final inspection/punch list for Speed Humps in district 3, to ensure that Speed Humps were installed/constructed per design and specifications.

B.) On site with Gibco Paving & Excavation witnessing the painting of Speed Hump traffic direction symbols. Speed Hump Symbol installed per design and specifications. Contractor on site at 9:30am, off site at 5:00pm.

District:3

- 1.) Speed Hump Symbol installation/painting: Gable St. between Desner St. and E. McNichols Rd. (1 location)
- 2.) Speed Hump Symbol installation/painting: Dywer St. between Charles St. and Sobieski St. (1 location)
- 3.) Speed Hump Symbol installation/painting: Dywer St. between Sobieski St. and Casmere St. (1 location)
- 4.) Speed Hump Symbol installation/painting: Arcola St. between Eldon St. and Carrie St. (2 locations)
- 5.) Speed Hump Symbol installation/painting: Badger St. between Erwin St. and Maxwell St. (1 location)
- 6.) Speed Hump Symbol installation/painting: Edgewood St. between Rohns St. and Crane St. (1 location)
- 7.) Speed Hump Symbol installation/painting: Algonac St. between Park Grove St. and Greiner St. (1 location)
- 8.) Speed Hump Symbol installation/painting: Beland St. between Grietzen St. and Greiner St. (1 location)
- 9.) Speed Hump Symbol installation/painting: Beland St. between Grietzen St. and Clough St. (1 location)
- 10.) Speed Hump Symbol installation/painting: Runyon St. between Grietzen St. and Clough St. (1 location)
- 11.) Speed Hump Symbol installation/painting: Runyon St. between Sauer St. and E. McNichols Rd. (1 location)
- 12.) Speed Hump Symbol installation/painting: Dresden St. between Grietzen St. and Sauer St. (1 location)
- 13.) Speed Hump Symbol installation/painting: Fairport St. between Park Grove St. and Greiner St. (1 location)
- 14.) Speed Hump Symbol installation/painting: Fairport St. between Pinewood St. and Lappin St. (1 location)
- 15.) Speed Hump Symbol installation/painting: Bradford St. between Bringard Dr. and Fairmount St. (1 location)
- 16.) Speed Hump Symbol installation/painting: Annott St. between Bringard Dr. and Fairmount St. (1 location)

1 - 2 axle box trailer, 1 - 2 axle flat bed trailer, 2 pick up trucks, 1 painting machine,
1 painting machine operator/foreman, 3 labors

After the completion of painting of Speed Hump locations, traffic barriers were placed for safety.
After the paint met the drying per the specifications the barriers were removed.



Michigan Department of Transportation

Inspector's Daily Report

12/13/2021 8:15 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	labors	4	8.00	2 axle trailer	2	8.00
	machine operator	1	8.00	pick-up truck	2	8.00
				spray paint machine	1	8.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified	8117050	0002	PW-7035A	0001	34.000	Ea	District 3, various locations		

Contractor: Gibraltar Construction Company

Item Remarks: Speed Hump symbols installed per design and specifications.

Reviewed By: Theresa Schuster
(Signature)

Theresa Schuster
Mar 15 2022 10:07 AM

(Date)