



Michigan Department of Transportation

Inspector's Daily Report

12/15/2021 12:03 PM

FieldManager 5.3c

Contract: PW7035A, 2021 HMA Speed Hump Installation

IDR Date 12/13/2021	Day of Week Monday	Seq. No. 1	Import Date 12/15/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name mc Mike Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By mc, Mike Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 36 ° F High: 47 ° F		Weather Sunny			

Comments

A.)On site during final inspection/punch list for Speed Humps in district 3, to ensure that Speed Humps were installed/constructed per design and specifications.

B.)On site with Gibco Paving & Excavation witnessing the painting of Speed Hump traffic direction symbols. Speed Hump Symbol installed per design and specifications. Contractor on site at 10:00am, off site at 12:00 noon.

District:3

- 1.) Speed Hump Symbol installation/painting: Syracuse St. between E. Davison St. and E. McNichols Rd. (1 location)
- 2.) Speed Hump Symbol installation/painting: Gallagher St.between Minnesota St. and E. Nevada St. (1 location)

1 - 2 axle box trailer, 1 - 2 axle flat bed trailer, 2 pick up trucks, 1 painting machine,
1 painting machine operator/foreman, 3 labors

After the completion of painting of Speed Hump locations, traffic barriers were placed for safety.

After the paint met the drying per the specifications the barriers were removed.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	labors	4	4.00	2 axle trailer	2	4.00
	machine operator	1	4.00	pick-up truck	2	4.00
				spray paint machine	2	4.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified	8117050	0002	PW-7035A	0001	4.000	Ea	District 3, various locations		
Contractor: Gibraltar Construction Company									
Item Remarks: Speed Hump symbols installed per design and specifications.									

Reviewed By: Theresa Schuster Theresa Schuster
Mar 15 2022 10:07 AM
(Signature)

(Date)

Contract: PW7035A

IDR: 12/13/2021, mc, 1

Page 1 of 1