

2021 SMD Resurfacing Project Management

Year:	2021		Updated: 8/7/2021																														
Contract #	PW-7033																																
Mileage	District	Cumulitive Miles	Streets 10.6% Complete	Status/Details	Milling (%) 57.% Complete		Conditioning (%) 53.3% Complete		Leveling (%) 47.9% Complete		Str Adjust (%) 43.1% Complete		Wearing (%) 31.3% Complete		Intersection (%) 31.3% Complete		Driveways (%) 10.6% Complete																
	6	0.28	Patricia (Asp) 1L-2021	Status: Driveways	100		100	4/15	13A: 551T	5/18	12 Str.	4/30	36A: 413T	5/18	100	5/18		Start															
			Pleasant/Gilroy	Milling to Leveling: 33 Days															4/15	4/16	5/18	4/30	5/18	Start									
			Utility Work? None Speed Cushion? None	Leveling to Completion: 81 Days															End	End	End	End	End	End	End	End	End	End	End	End	End	End	End
0.28			1.5 Mill	Total Time: 114 Days															4/15	4/16	5/18	4/30	5/18	100	5/18		Start						
	6	0.28	Clippert (Asp) 2L-2021	Status: Driveways	100		100	4/15	13A: 525T	4/20	11 Str.	4/30	36A: 394T	5/18	100	5/18		Start															
0.28			Clayton/Michigan Ave	Milling to Leveling: 5 Days															4/15	4/16	4/19	4/30	5/17	Start									
			Utility Work? None Speed Cushion? Existing	Leveling to Completion: 109 Days															End	End	End	End	End	End	End	End	End	End	End	End	End	End	End
0.56				Total Time: 114 Days															4/15	4/19	4/20	4/30	5/18	100	5/18		Start						
	6	0.19	Horatio (Conc/Asp) 3L-2021	Status: Complete	100		100	4/16	13A: 188T	4/20	14 Str.	4/30	36A: 216T	5/17	100	5/17	100	Start															
0.19			Martin/Cecil	Milling to Leveling: 4 Days															4/16	4/20	4/20	4/30	5/17	Start									
			Utility Work? None Speed Cushion? New	Leveling to Completion: 27 Days															End	End	End	End	End	End	End	End	End	End	End	End	End	End	End
0.75			1.5 Mill Larkins/Cecil	Total Time: 31 Days															4/16	4/20	4/20	4/30	5/17	100	5/17		Start						
	6	0.06	Edsel Ford (Asp) 4L-2021	Status: Driveways	100		100	4/16	13A: 94T	4/20	2 Str.	4/30	36A: 71T	5/19	100	5/19		Start															
0.06			Larkins/Braden	Milling to Leveling: 4 Days															4/16	4/19	4/20	4/30	5/17	Start									
			Utility Work? None Speed Cushion? None	Leveling to Completion: 109 Days															End	End	End	End	End	End	End	End	End	End	End	End	End	End	End
0.81				Total Time: 113 Days															4/16	4/19	4/20	4/30	5/19	100	5/19		Start						
	6	0.14	Torrey (Asp) 5L-2021	Status: Driveways	100		100	4/20	13A: 254T	4/23	15 Str.	4/30	36A: 190T	5/20	100	5/20		Start															
0.14			28th/Scotten	Milling to Leveling: 3 Days															4/20	4/20	4/23	4/30	5/19	Start									
			Utility Work? None Speed Cushion? None	Leveling to Completion: 106 Days															End	End	End	End	End	End	End	End	End	End	End	End	End	End	End
0.95				Total Time: 109 Days															4/20	4/21	4/23	4/30	5/20	100	5/20		Start						
	6	0.10	25th (Asp) 6L-2021	Status: Driveways	100		100	4/20	13A: 155T	4/23	3 Str.	5/7	36A: 116T	5/19	100	5/19		Start															
0.10			Warren/Hancock	Milling to Leveling: 3 Days															4/20	4/21	4/22	5/7	5/19	Start									
			Utility Work? None Speed Cushion? None	Leveling to Completion: 106 Days															End	End	End	End	End	End	End	End	End	End	End	End	End	End	End
1.05				Total Time: 109 Days															4/20	4/21	4/23	5/7	5/19	100	5/19		Start						
	6	0.13	Gilbert (Asp) 7L-2021	Status: Driveways	100		100	4/16	13A: 0T	4/22	6 Str.	4/30	36A: 0T	5/15	100	5/15		Start															
0.13			Wagner/McGraw	Milling to Leveling: 6 Days															4/16	4/20	4/20	4/30	5/15	Start									
			Utility Work? None Speed Cushion? None	Leveling to Completion: 107 Days															End	End	End	End	End	End	End	End	End	End	End	End	End	End	End
1.18				Total Time: 113 Days															4/16	4/20	4/22	4/30	5/15	100	5/15		Start						
	6	0.13	Beechton (Asp) 8L-2021	Status: Driveways	100		100	4/16	200	4/22	6 Str.	4/30	36A: 207T	5/19	100	5/19		Start															
0.13			Livernois/Warren	Milling to Leveling: 6 Days															4/16	4/20	4/22	4/30	5/19	Start									
			Utility Work? None Speed Cushion? None	Leveling to Completion: 107 Days															End	End	End	End	End	End	End	End	End	End	End	End	End	End	End
1.31				Total Time: 113 Days															4/16	4/20	4/22	4/30	5/19	100	5/19		Start						
	6	0.04	Sharon (Asp) 9L-2021	Status: Driveways	100		100	4/20	13A: 48T	4/27	5 Str.	5/7	36A: 36T	5/20	100	5/20		Start															
0.04			Edsel Ford/Dead End N.	Milling to Leveling: 7 Days															4/20	4/21	4/23	5/7	5/20	Start									
			Utility Work? None Speed Cushion? None	Leveling to Completion: 102 Days															End	End	End	End	End	End	End	End	End	End	End	End	End	End	End
1.22			Water Main Leak DWSD Currently Working	Total Time: 109 Days															4/20	4/22	4/27	5 Str.	5/7	36A: 36T	5/20	100	5/20		Start				
	7	0.31	Orangelawn (Asp) 10L-2021	Status: Driveways	100		100	4/20	13A: 601T	4/27	15 Str.	5/7	36A: 451T	5/15	100	5/15		Start															
0.31			Wyoming/Mendota	Milling to Leveling: 7 Days															4/20	4/22	4/26	5/7	5/15	Start									
			Utility Work? None Speed Cushion? None	Leveling to Completion: 102 Days															End	End	End	End	End	End	End	End	End	End	End	End	End	End	End
1.53				Total Time: 109 Days															4/20	4/23	4/27	15 Str.	5/7	36A: 451T	5/15	100	5/15		Start				
	7	0.12	Lauder (Conc) 11L-2021	Status: Complete	100		100	4/21	13A: 111T	5/20	5 Str.	5/13	36A: 155T	5/24	100	5/24	100	Start															
0.12			Westfield/Chicago	Milling to Leveling: 29 Days															4/21	4/23	5/20	5/13	5/24	Start									
			Utility Work? None Speed Cushion? New	Leveling to Completion: 4 Days															End	End	End	End	End	End	End	End	End	End	End	End	End	End	End
1.65			No Base Repair	Total Time: 33 Days															4/21	4/26	5/20	5 Str.	5/13	36A: 155T	5/24	100	5/24		Start				
	7		Sussex (Asp) 12L-2021	Status: Driveways														Start															
0.32			Chicago/Joy	Milling to Leveling: 2 Days				4/26	4/26	4/27		5/7		5/20		5/20		Start															

2021 SMD Resurfacing Project Management

1.97		0.32	Utility Work? None Speed Cushion? New	Leveling to Completion: 101 Days	100	End	4/26	100	End	4/27	13A: 600T	4/28	12 Str.	5/7	36A: 450T	5/21	100	End	5/21		End
				Total Time: 103 Days																	
0.19	7		Winthrop (Conc) 13L-2021	Status: Complete		Start	4/21		Start	4/26		5/5		6/1		5/5		Start	5/5		Start
			Ellis/Westfield	Milling to Leveling: 14 Days		End	4/21	100	End	4/26	100	5/5	100	End	100	End	5/6	100	End	5/5	5/5
2.16		0.19	Utility Work? None Speed Cushion? New	Leveling to Completion: 0 Days	100	End	4/21	100	End	4/26	13A: 175T	5/5	6 Str.	6/1	36A: 244T	5/6	100	End	5/5	100	5/5
				Total Time: 14 Days																	
0.24	7		Saint Marys (Conc) 14L-2021	Status: Complete		Start	4/21		Start	4/26		5/5		6/1		5/6		Start	5/6		Start
			Joy/Cathedral	Milling to Leveling: 14 Days		End	4/21	100	End	4/26	100	5/5	100	End	100	End	5/7	100	End	5/5	5/5
2.40		0.24	Utility Work? None Speed Cushion? None	Leveling to Completion: 0 Days	100	End	4/21	100	End	4/28	13A: 219T	5/5	8 Str.	6/1	36A: 305T	5/7	100	End	5/5	100	5/5
				Total Time: 14 Days																	
0.08	7		Mettetal (Conc) 15L-2021	Status: Complete		Start	4/21		Start	4/26		5/5		6/1		5/5		Start	5/5		Start
			Cathedral/Ellis	Milling to Leveling: 14 Days		End	4/21	100	End	4/26	100	5/5	100	End	100	End	5/6	100	End	5/5	5/5
2.48		0.08	Utility Work? None Speed Cushion? None	Leveling to Completion: 0 Days	100	End	4/21	100	End	4/28	13A: 61T	5/5	4 Str.	6/1	36A: 91T	5/5	100	End	5/5	100	5/5
				Total Time: 14 Days																	
0.16	7		Asbury Park (Asp) 16L-2021	Status: Driveways		Start	4/28		Start	4/28		5/4		5/14		5/24		Start	5/24		Start
			Joy/Ellis	Milling to Leveling: 6 Days		End	4/28	100	End	4/28	100	5/4	7 Str.	5/14	36A: 226T	5/24	100	End	5/24		End
2.64		0.16	Utility Work? None Speed Cushion? New	Leveling to Completion: 95 Days	100	End	4/28	100	End	4/28	13A: 301T	5/4	7 Str.	5/14	36A: 226T	5/24	100	End	5/24		End
				Total Time: 101 Days																	
0.26	7		Memorial (Conc) 17L-2021	Status: Complete		Start	4/28		Start	4/28		5/4		6/9		5/6		Start	5/7		Start
			Chicago/Dead End (S)	Milling to Leveling: 7 Days		End	4/28	100	End	4/28	100	5/4	100	End	100	End	5/7	100	End	5/7	5/7
2.90		0.26	Utility Work? None Speed Cushion? None	Leveling to Completion: 2 Days	100	End	4/28	100	End	4/29	13A: 231T	5/5	9 Str.	6/9	36A: 322T	5/7	100	End	5/7	100	5/7
				Total Time: 9 Days																	
0.14	7		Rutland (Conc) 18L-2021	Status: Complete		Start	4/28		Start	4/28		5/4		6/9		5/6		Start	5/7		Start
			Chicago/Dead End (S)	Milling to Leveling: 6 Days		End	4/28	100	End	4/28	100	5/4	100	End	100	end	5/6	100	End	5/7	5/7
3.04		0.14	Utility Work? None Speed Cushion? None	Leveling to Completion: 3 Days	100	End	4/28	100	End	4/29	13A: 149T	5/4	6 Str.	6/9	36A: 184T	5/7	100	End	5/7	100	5/7
			No Base Cave In	Total Time: 9 Days																	
0.50	7		Mansfield (Asp) 19L-2021	Status: Driveways		Start	4/27		Start	4/27		4/28		5/13		5/22		Start	5/22		Start
			Chicago/Plymouth	Milling to Leveling: 7 Days		End	4/27	100	End	4/27	100	5/4	100	End	100	End	5/22	100	End	5/22	End
3.54		0.50	Utility Work? None Speed Cushion? None	Leveling to Completion: 95 Days	100	End	4/27	100	End	4/29	13A: 0T	5/4	Str.	5/14	36A: 0T	5/22	100	End	5/22		End
				Total Time: 102 Days																	
0.19	7		Tuller (Asp) 20L-2021	Status: Wearing		Start	4/30		Start	4/30		5/24		6/9		8/4		Start	8/4		Start
			Eaton/Lyndon	Milling to Leveling: 24 Days		End	4/30	100	End	4/30	100	5/24	5 Str.	6/9	36A: 259T		50	End	8/4		End
3.73		0.19	Utility Work? None Speed Cushion? None	Leveling to Completion: 75 Days	100	End	4/30	100	End	4/30	13A: 345T	5/24	5 Str.	6/9	36A: 259T		50	End	8/4		End
				Total Time: 99 Days																	
0.16	2		Greenlawn (Asp) 21L-2021	Status: Driveways		Start	4/30		Start	5/4		5/14		6/9		8/4		Start	8/4		Start
			John C Lodge Fwy/Fenkell	Milling to Leveling: 24 Days		End	4/30	100	End	5/4	100	5/14	100	End	100	End	8/4	100	End	8/4	End
3.89		0.16	Utility Work? None Speed Cushion? None	Leveling to Completion: 75 Days	100	End	4/30	100	End	5/4	13A: 205T	5/24	6 Str.	6/9	36A: 154T	8/4	100	End	8/4		End
				Total Time: 99 Days																	
0.34	2		Northlawn (Conc) 22L-2021	Status: Complete		Start	5/3		Start	5/4		6/4		6/9		6/7		Start	6/8		Start
			Chalfonte/Lyndon	Milling to Leveling: 32 Days		End	5/3	100	End	5/4	100	6/4	100	End	100	End	6/8	100	End	6/8	6/8
4.23		0.34	Utility Work? None Speed Cushion? None	Leveling to Completion: 4 Days	100	End	5/3	100	End	5/5	13A: 220T	6/4	10 Str.	6/9	36A: 353T	6/8	100	End	6/8	100	6/8
				Total Time: 36 Days																	
0.35	2		Ohio (Asp) 23L-2021	Status: Driveways		Start	5/3		Start	5/5		5/24		6/15		5/26		Start	5/26		Start
			Chalfonte/Lyndon	Milling to Leveling: 23 Days		End	5/3	100	End	5/5	100	5/26	8 Str.	6/15	36A: 231T	5/26	100	End	5/26		End
4.58		0.35	Utility Work? None Speed Cushion? None	Leveling to Completion: 73 Days	100	End	5/3	100	End	5/5	13A: 308T	5/26	8 Str.	6/15	36A: 231T	5/26	100	End	5/26		End
			1.5" Milled	Total Time: 96 Days																	
0.38	7		Roselawn (Asp) 24L-2021	Status: Driveways		Start	5/4		Start	5/5		5/12		5/18		5/27		Start	5/27		Start
			Davison/Intervale	Milling to Leveling: 8 Days		End	5/4	100	End	5/5	100	5/12	100	End	100	End	5/27	100	End	5/27	End
4.96		0.38	Utility Work? None Speed Cushion? New	Leveling to Completion: 87 Days	100	End	5/4	100	End	5/5	13A: 273T	5/12	5 Str.	5/18	36A: 205T	8/4	100	End	8/4		End
				Total Time: 95 Days																	

2021 SMD Resurfacing Project Management

0.31	7		Cloverlawn (Asp) 25L-2021	Status: Driveways		Start		Start		Start		Start		Start		Start		Start
			Schoolcraft/Dead End (N)	Milling to Leveling: 7 Days		5/4		5/5		5/11		5/18		6/2		6/4		
5.27		0.31	Utility Work? None Speed Cushion? None	Leveling to Completion: 88 Days	100	End		End	100	End	100	End	100	End		End		End
				Total Time: 95 Days		5/4	100	5/6	13A: 567T	5/11	9 Str.	5/18	36A: 425T	6/4	100	6/4		
0.16	7		Northlawn (Asp) 26L-2021	Status: Driveways		Start		Start		Start		Start		Start		Start		Start
			Schoolcraft/Davison	Milling to Leveling: 6 Days		5/5		5/6		5/11		5/14		6/1		6/1		
5.43		0.16	Utility Work? None Speed Cushion? None	Leveling to Completion: 88 Days	100	End		End	100	End	100	End	100	End		End		End
				Total Time: 94 Days		5/5	100	5/6	13A: 268T	5/11	6 Str.	5/14	36A: 201T	6/1	100	6/1		
0.40	7		Cherrylawn (Asp) 27L-2021	Status: Driveways		Start		Start		Start		Start		Start		Start		Start
			Davison/Intervale	Milling to Leveling: 6 Days		5/5		5/6		5/10		5/17		6/2		6/9		
5.83		0.40	Utility Work? None Speed Cushion? None	Leveling to Completion: 88 Days	100	End		End	100	End	100	End	100	End		End		End
				Total Time: 94 Days		5/5	100	5/7	13A: 657T	5/11	12 Str.	5/17	36A: 493T	6/9	100	6/9		
0.36	7		Ohio (Asp) 28L-2021	Status: Driveways		Start		Start		Start		Start		Start		Start		Start
			Intervale/Davison	Milling to Leveling: 6 Days		5/6		5/10		5/12		5/18		6/1		6/2		
6.19		0.36	Utility Work? None Speed Cushion? New	Leveling to Completion: 87 Days	100	End		End	100	End	100	End	100	End		End		End
				Total Time: 93 Days		5/6	100	5/10	13A: 653T	5/12	13 Str.	5/18	36A: 490T	6/2	100	6/2		
0.52	7		Intervale (Asp) 29L-2021	Status: Driveways		Start		Start		Start		Start		Start		Start		Start
			Wyoming/Cloverlawn	Milling to Leveling: 3 Days		5/7		5/7		5/8		5/17		5/27		6/1		
6.71		0.52	Utility Work? None Speed Cushion? Existing	Leveling to Completion: 89 Days	100	End		End	100	End	100	End	100	End		End		End
				Total Time: 92 Days		5/7	100	5/7	13A: 1097T	5/10	19 Str.	5/17	36A: 823T	6/1	100	6/1		
0.08	7		Washburn (Asp) 30L-2021	Status: Driveways		Start		Start		Start		Start		Start		Start		Start
			Intervale/Kendall	Milling to Leveling: 9 Days		5/4		5/10		5/13		5/18		6/2		6/2		
6.79		0.08	Utility Work? None Speed Cushion? None	Leveling to Completion: 86 Days	100	End		End	100	End	100	End	100	End		End		End
				Total Time: 95 Days		5/4	100	5/10	13A: 161T	5/13	3 Str.	5/18	36A: 121T	6/3	100	6/3		
0.12	7		Mendota (Asp) 31L-2021	Status: Driveways		Start		Start		Start		Start		Start		Start		Start
			Kendall/Schoolcraft	Milling to Leveling: 9 Days		5/4		5/11		5/13		5/19		6/3		6/3		
6.91		0.12	Utility Work? None Speed Cushion? None	Leveling to Completion: 86 Days	100	End		End	100	End	100	End	100	End		End		End
				Total Time: 95 Days		5/4	100	5/11	13A: 221T	5/13	4 Str.	5/19	36A: 166T	6/3	100	6/3		
0.39	7		Manor (Asp) 32L-2021	Status: Driveways		Start		Start		Start		Start		Start		Start		Start
			Intervale/Jefferies Fwy	Milling to Leveling: 8 Days		5/5		5/11		5/13		5/19		6/3		6/3		
7.30		0.39	Utility Work? None Speed Cushion? None	Leveling to Completion: 86 Days	100	End		End	100	End	100	End	100	End		End		End
				Total Time: 94 Days		5/5	100	5/11	13A: 726T	5/13	9 Str.	5/19	36A: 545T	6/3	100	6/3		
0.50	2		Birwood (Asp) 33L-2021	Status: Driveways		Start		Start		Start		Start		Start		Start		Start
			Fenkell/Lyndon	Milling to Leveling: 8 Days		5/6		5/12		5/14		6/1		6/4		6/4		
7.80		0.50	Utility Work? DTE Gas 6/22 Speed Cushion? New	Leveling to Completion: 85 Days	100	End		End	100	End	100	End	100	End		End		End
				Total Time: 93 Days		5/6	100	5/13	13A: 129T	5/14	4 Str.	6/2	36A: 180T	6/8	100	6/8		
0.07	2		Lesure (Asp) 34L-2021	Status: Wearing		Start		Start		Start		Start		Start		Start		Start
			Keeler/Dead End (S)	Milling to Leveling: 33 Days		5/6		5/20		6/8		6/15						
7.87		0.07	Utility Work? None Speed Cushion? None	Leveling to Completion: 60 Days	100	End		End	100	End	100	End		End		End		End
				Total Time: 93 Days		5/6	100	5/20	13A: 110T	6/8	0 Str.	6/15	36A: 83T					
0.52	1		Freeland (Asp) 35L-2021	Status: Wearing		Start		Start		Start		Start		Start		Start		Start
			Lyndon/Schoolcraft	Milling to Leveling: 32 Days		5/10		5/13		6/10		6/17						
8.39		0.52	Utility Work? None Speed Cushion? None	Leveling to Completion: 57 Days	100	End		End	100	End	100	End		End		End		End
			Base Repair	Total Time: 89 Days		5/10	100	5/14	13A: 882T	6/11	28 Str.	6/17	36A: 661T					
0.26	1		Whitcomb (Conc) 36L-2021	Status: Driveways		Start		Start		Start		Start		Start		Start		Start
			Schoolcraft/Fullerton	Milling to Leveling: 27 Days		5/14		5/17		6/9		6/15		8/3		8/3		8/3
8.65		0.26	Utility Work? None Speed Cushion? None	Leveling to Completion: -44357 Da	100	End		End	100	End	100	End	100	End		End		End
				Total Time: 85 Days		5/14	100	5/19	13A: 679T	6/10	30 Str.	6/15	36A: 658T	8/3	100	8/3	50	
0.25	1		Braile (Conc) 37L-2021	Status: Complete		Start		Start		Start		Start		Start		Start		Start
			Pembroke/Vassar	Milling to Leveling: 22 Days		5/20		5/22		6/11		6/22		6/11		6/11		6/11

2021 SMD Resurfacing Project Management

8.90	1	0.25	Utility Work? None Speed Cushion? Existing Base Repair	Leveling to Completion: 0 Days Total Time: 22 Days	100	End 5/20	100	End 5/24	100 13A: 218T	End 6/11	100 7 Str.	End 6/22	100 36A: 303T	End 6/11	100	End 6/11	100	End 6/11
0.50	1		Fielding (Conc) 38L-2021 Pembroke/7 Mile	Status: Leveling Milling to Leveling: 79 Days		Start 5/20		Start 5/24				Start				Start		Start
9.40		0.50	Utility Work? None Speed Cushion? New Base Repair	Leveling to Completion: - Days Total Time: 79 Days	100	End 5/20	100	End 5/24	13A: 340T	End	17 Str.	End	100 36A: 533T	End		End		
0.21	2		Fenmore (Conc) 39L-2021 8 Mile/Trojan	Status: Complete Milling to Leveling: 69 Days		Start 5/20		Start 5/24				Start				Start 7/30		Start 7/30
9.61		0.21	Utility Work? None Speed Cushion? New Base Repair	Leveling to Completion: 2 Days Total Time: 71 Days	100	End 5/20	100	End 5/24	100 13A: 162T	End 7/28	9 Str.	End	100 36A: 234T	End 7/30	100	End 7/30	100	End 7/30
0.47	2		Archdale (Conc) 40L-2021 8 Mile/Pembroke	Status: Complete Milling to Leveling: 29 Days		Start 5/13		Start 5/14				Start				Start 7/26		Start 7/26
10.08		0.47	Utility Work? None Speed Cushion? New Base Repair	Leveling to Completion: 48 Days Total Time: 77 Days	100	End 5/13	100	End 5/14	100 13A: 409T	End 6/11	19 Str.	End	100 36A: 570T	End 7/27	100	End 7/27	100	End 7/29
0.48	2		Oakfield (Conc) 41L-2021 Pembroke/Eight Mile	Status: Complete Milling to Leveling: 71 Days		Start 5/13		Start 5/17				Start				Start 7/28		Start 7/28
10.56		0.48	Utility Work? None Speed Cushion? New Base Repair	Leveling to Completion: 6 Days Total Time: 77 Days	100	End 5/13	100	End 5/18	100 13A: 218T	End 7/23	28 Str.	End	100 36A: 304T	End 7/29	100	End 7/29	100	End 7/29
0.48	2		Oakfield (Conc) 42L-2021 Pembroke/Seven Mile	Status: Complete Milling to Leveling: 63 Days		Start 5/21		Start 5/27				Start				Start 7/27		Start 7/27
11.04		0.48	Utility Work? None Speed Cushion? New Base Repair	Leveling to Completion: 6 Days Total Time: 69 Days	100	End 5/21	100	End 5/27	100 13A: 218T	End 7/23	28 Str.	End	100 36A: 304T	End 7/28	100	End 7/28	100	End 7/29
0.48	2		Biltmore (Conc) 43L-2021 8 Mile/Pembroke	Status: Driveways Milling to Leveling: 68 Days		Start 5/21		Start 5/27				Start				Start 7/29		Start 7/29
11.52		0.48	Utility Work? None Speed Cushion? New Base Repair	Leveling to Completion: -44405 Days Total Time: 78 Days	100	End 5/21	100	End 5/27	100 13A: 422T	End 7/28	17 Str.	End	100 36A: 588T	End 7/30	100	End 7/30	50	End
0.13	2		Pinehurst (Conc) 44L-2021 Santa Maria/Six Mile	Status: Driveways Milling to Leveling: 70 Days		Start 5/21		Start 6/1				Start				Start 7/30		Start
11.65		0.13	Utility Work? None Speed Cushion? New Base Repair	Leveling to Completion: 8 Days Total Time: 78 Days	100	End 5/21	100	End 6/1	100 13A: 108T	End 7/30	6 Str.	End	100 36A: 146T	End	100	End 7/30		End
0.51	2		Winthrop (Asp/Conc) 45L-2021 James Couzens Fwy/Saint Martins	Status: Complete Milling to Leveling: 23 Days		Start 5/20		Start 6/1				Start				Start 6/12		Start 6/14
12.16		0.51	Utility Work? None Speed Cushion? New 1.5" Mill	Leveling to Completion: 2 Days Total Time: 25 Days	100	End 5/20	100	End 6/2	100 13A: 201T	End 6/12	21 Str.	End	100 36A: 150T	End 6/14	100	End 6/14	100	End 6/14
0.28	4		Riad (Asp) 46L-2021 Moross/Casino	Status: Wearing Milling to Leveling: 14 Days		Start 6/1		Start 6/2				Start				Start		Start
12.44		0.28	Utility Work? None Speed Cushion? New Base Repair	Leveling to Completion: 53 Days Total Time: 67 Days	100	End 6/1	100	End 6/3	100 13A: 523T	End 6/15	100 7 Str.	End	100 36A: 392T	End		End		End
0.34	4		Nottingham (CONC) 47L-2021 Morang/Grayton	Status: Complete Milling to Leveling: 13 Days		Start 6/1		Start 6/3				Start				Start 6/14		Start 6/15
12.78		0.34	Utility Work? None Speed Cushion? New Base Repair	Leveling to Completion: 1 Days Total Time: 14 Days	100	End 6/1	100	End 6/4	100 13A: 313T	End 6/14	100 12 Str.	End	100 36A: 428T	End 6/15	100	End 6/15	100	End 6/15
0.67	4		Rosemary (Asp) 48L-2021 Dickerson/Chalmers	Status: Driveways Milling to Leveling: 14 Days		Start 6/2		Start 6/3				Start				Start 8/6		Start
13.45		0.67	Utility Work? None Speed Cushion? New Base Repair	Leveling to Completion: 52 Days Total Time: 66 Days	100	End 6/2	100	End 6/4	100 13A: 903T	End 6/16	100 13 Str.	End	100 36A: 677T	End 8/7	100	End 8/7		End
0.67	4		Rosemary (Asp) 49L-2021 Gratiot/Dickerson	Status: Driveways Milling to Leveling: 18 Days		Start 6/3		Start 6/4				Start				Start 8/5		Start
14.12		0.67	Utility Work? None Speed Cushion? New Base Repair	Leveling to Completion: 47 Days Total Time: 65 Days	100	End 6/3	100	End 6/9	100 13A: 1364T	End 6/21	100 20 Str.	End	100 36A: 1023T	End 8/6	100	End 8/6		End

2021 SMD Resurfacing Project Management

0.96	4	0.96	Longview (Asp) 50L-2021	Status: Wearing	100	Start	100	Start	100	Start	100	Start	100	Start	100	Start	100	Start
			Conner/Chalmers	Milling to Leveling: 53 Days		6/15		6/17		6/22		7/1						
15.08			Utility Work? None Speed Cushion? New	Leveling to Completion: - Days		End		End		7/6		End		End		End		End
				Total Time: 53 Days		6/15	100	6/22	13A: 2844T		76 Str.	7/8	36A: 2133T					
0.55	4	0.55	Wade (Asp) 51L-2021	Status: Wearing	100	Start	100	Start	100	Start	100	Start	55	Start	8/7	8/7	8/7	Start
			Connor/Ansbur	Milling to Leveling: 18 Days		6/4		6/9		6/21		7/1						
15.63			Utility Work? None Speed Cushion? New	Leveling to Completion: 46 Days		End		End		End		End		End		End		End
				Total Time: 64 Days		6/4	100	6/9	13A: 0T	6/22	Str.	7/1	36A: 0T					
0.67	4	0.67	Frankfort (Asp) 52L-2021	Status: Wearing	100	Start	100	Start	85	Start	100	Start	36 Str.	Start	7/21	36A: 1497T	End	Start
			Alter Rd/Dickerson	Milling to Leveling: 46 Days		6/17		6/23		7/6		7/21						
16.30			Utility Work? None Speed Cushion? New	Leveling to Completion: - Days		End		End		End		End		End		End		End
				Total Time: 51 Days		6/22	100	6/24	13A: 1996T		36 Str.	7/21	36A: 1497T					
1.00	4	1.00	St. Clair (Asp) 53L-2021	Status: Wearing	100	Start	100	Start	100	Start	100	Start	21 Str.	Start	7/22	36A: 1342T	End	Start
			Shoemaker/Mack	Milling to Leveling: 26 Days		6/17		7/6		7/14		7/22						
17.30			Utility Work? None Speed Cushion? Existing	Leveling to Completion: 19 Days		End		End		End		End		End		End		End
				Total Time: 51 Days		6/23	100	7/8	13A: 1789T	7/19	21 Str.	7/22	36A: 1342T					
0.55	5	0.55	Burns (Asp) 54L-2021	Status: Wearing	100	Start	100	Start	100	Start	100	Start	14 Str.	Start	8/5	36A: 653T	End	Start
			Forest/Mack	Milling to Leveling: 3 Days		7/23		7/23		7/26		8/5						
17.85			Utility Work? None Speed Cushion? Existing	Leveling to Completion: 12 Days		End		End		End		End		End		End		End
				Total Time: 15 Days		7/23	100	7/23	13A: 870T	7/26	14 Str.	8/5	36A: 653T					
0.15	5	0.15	Maxwell (Asp) 55L-2021	Status: Wearing	100	Start	100	Start	100	Start	100	Start	10 Str.	Start	8/5	36A: 193T	End	Start
			Forest/Canfield	Milling to Leveling: 26 Days		6/24		7/9		7/20		8/5						
18.00			Utility Work? None Speed Cushion? New	Leveling to Completion: 18 Days		End		End		End		End		End		End		End
				Total Time: 44 Days		6/24	100	7/9	13A: 257T	7/20	10 Str.	8/5	36A: 193T					
0.17	5	0.17	Seminole (Asp) 56L-2021	Status: Wearing	100	Start	100	Start	100	Start	100	Start	6 Str.	Start	7/29	36A: 206T	End	Start
			Sylvester/Canfield	Milling to Leveling: 27 Days		6/24		7/9		7/20		7/29						
18.17			Utility Work? None Speed Cushion? Existing	Leveling to Completion: 17 Days		End		End		End		End		End		End		End
				Total Time: 44 Days		6/24	100	7/9	13A: 274T	7/21	6 Str.	7/29	36A: 206T					
0.59	5	0.59	Helen (Asp) 57L-2021	Status: Wearing	100	Start	100	Start	100	Start	100	Start	32 Str.	Start	7/29	36A: 805T	End	Start
			Mack/Gratitot	Milling to Leveling: 14 Days		7/6		7/9		7/19		7/29						
18.76			Utility Work? None Speed Cushion? New	Leveling to Completion: 18 Days		End		End		End		End		End		End		End
				Total Time: 32 Days		7/6	100	7/12	13A: 1074T	7/20	32 Str.	7/29	36A: 805T					
0.17	5	0.17	Harding (Conc) 58L-2021	Status: Conditioning	100	Start	20	Start	13A: 100T	Start	11 Str.	Start	36A: 164T	Start	End	End	End	Start
			Jefferson/Edlie	Milling to Leveling: 15 Days		7/23		7/26										
18.93			Utility Work? None Speed Cushion? Existing	Leveling to Completion: - Days		End		End		End		End		End		End		End
				Total Time: 15 Days		7/23	20		13A: 100T		11 Str.		36A: 164T					
0.14	5	0.14	Northwestern (Asp) 59L-2021	Status: Not Started		Start		Start	13A: 0T	Start	Str.	Start	36A: 0T	Start	End	End	End	Start
			Grand River/Dexter	Milling to Leveling: - Days														
19.07			Utility Work? None Speed Cushion? New	Leveling to Completion: - Days		End		End		End		End		End		End		End
				Total Time: - Days					13A: 0T		Str.		36A: 0T					
0.27	5	0.27	Seward (Asp) 60L-2021	Status: Not Started		Start		Start	13A: 0T	Start	Str.	Start	36A: 0T	Start	End	End	End	Start
			John C Lodge Fwy/Poe	Milling to Leveling: - Days														
19.34			Utility Work? None Speed Cushion? New	Leveling to Completion: - Days		End		End		End		End		End		End		End
				Total Time: - Days					13A: 0T		Str.		36A: 0T					
0.15	5	0.15	Seward (Asp) 61L-2021	Status: Not Started		Start		Start	13A: 0T	Start	Str.	Start	36A: 0T	Start	End	End	End	Start
			3rd/John C Lodge Fwy	Milling to Leveling: - Days														
19.49			Utility Work? DWSD Complete Speed Cushion? New	Leveling to Completion: - Days		End		End		End		End		End		End		End
				Total Time: - Days					13A: 0T		Str.		36A: 0T					
0.16	5		Waverly (Asp) 62L-2021	Status: Not Started		Start		Start		Start		Start		Start				Start
			12th/Woodrow Wilson	Milling to Leveling: - Days														

2021 SMD Resurfacing Project Management

19.65	5	0.16	Utility Work? None Speed Cushion? Existing	Leveling to Completion: - Days		End		End		End		End		End		End	
				Total Time: - Days					13A: 179T		2 Str.		36A: 134T				
0.50	4		Bishop (Asp) 63L-2021	Status: Structures		Start		Start		Start		Start		Start		Start	
			Waveney/Mack	Milling to Leveling: 4 Days		7/29		7/29		8/2							
20.15		0.50	Utility Work? DTE Gas 5/25 Speed Cushion? New	Leveling to Completion: 5 Days	100	End		End	100	End		End		End		End	
				Total Time: 9 Days		7/29	100	7/30	13A: 959T	8/2	24 Str.		36A: 719T				
0.55	4		Audubon (Asp) 64L-2021	Status: Leveling		Start		Start		Start		Start		Start		Start	
			Warren/Wallingford St	Milling to Leveling: 4 Days		8/3		8/4									
20.70		0.55	Utility Work? DTE Gas 5/18 Speed Cushion? Existing	Leveling to Completion: - Days	100	End		End		End		End		End		End	
				Total Time: 4 Days		8/3	100	8/6	13A: 1035T		19 Str.		36A: 776T				
0.26	3		Keystone (Conc) 65L-2021	Status: Not Started		Start		Start		Start		Start		Start		Start	
			E Outer Drive/Amrad	Milling to Leveling: - Days													
20.96		0.26	Utility Work? DTE Gas 5/31 Speed Cushion? New	Leveling to Completion: - Days		End		End		End		End		End		End	
				Total Time: - Days					13A: 234T		8 Str.		36A: 315T				
0.25	4		Bedford (Asp) 66L-2021	Status: Structures		Start		Start		Start		Start		Start		Start	
			Warren/Munich	Milling to Leveling: 7 Days		7/29		8/2		8/4							
21.21		0.25	Utility Work? DTE Gas 6/2 Speed Cushion? New	Leveling to Completion: 2 Days	100	End		End	100	End		End		End		End	
				Total Time: 9 Days		7/29	100	8/3	13A: 484T	8/5	15 Str.		36A: 363T				
0.50	4		Buckingham (Asp) 67L-2021	Status: Conditioning		Start		Start		Start		Start		Start		Start	
			Mack/Waveney	Milling to Leveling: 3 Days		8/4											
21.71		0.50	Utility Work? DTE Gas 6/3 Speed Cushion? Existing	Leveling to Completion: - Days	100	End		End		End		End		End		End	
				Total Time: 3 Days		8/4			13A: 855T		20 Str.		36A: 641T				
0.35	4		Somerset (Asp) 68L-2021	Status: Not Started		Start		Start		Start		Start		Start		Start	
			Mack/Breman	Milling to Leveling: - Days													
22.06		0.35	Utility Work? DTE Gas 6/4 Speed Cushion? New	Leveling to Completion: - Days		End		End		End		End		End		End	
				Total Time: - Days					13A: 644T		10 Str.		36A: 483T				
0.43	4		College (Asp) 69L-2021	Status: Not Started		Start		Start		Start		Start		Start		Start	
			Conner/Gunston	Milling to Leveling: - Days													
22.49		0.43	Utility Work? DTE Gas 7/7 Speed Cushion? New	Leveling to Completion: - Days		End		End		End		End		End		End	
				Total Time: - Days					13A: 814T		16 Str.		36A: 611T				
0.70	4		Wayburn (Asp) 70L-2021	Status: Conditioning		Start		Start		Start		Start		Start		Start	
			Waveney/Warren	Milling to Leveling: 1 Days		8/6											
23.19		0.70	Utility Work? DTE Gas 7/23 Speed Cushion? New	Leveling to Completion: - Days	100	End		End		End		End		End		End	
				Total Time: 1 Days		8/6			13A: 660T		20 Str.		36A: 495T				
0.88	4		Yorkshire (Asp) 71L-2021	Status: Not Started		Start		Start		Start		Start		Start		Start	
			Mack/Warren	Milling to Leveling: - Days													
24.07		0.88	Utility Work? DTE Gas 7/19 Speed Cushion? New	Leveling to Completion: - Days		End		End		End		End		End		End	
				Total Time: - Days					13A: 1691T		38 Str.		36A: 1269T				
0.57	4		Guilford (Asp) 72L-2021	Status: Not Started		Start		Start		Start		Start		Start		Start	
			Harper/Southampton	Milling to Leveling: - Days													
24.64		0.57	Utility Work? DWSD 8/1 Speed Cushion? New	Leveling to Completion: - Days		End		End		End		End		End		End	
				Total Time: - Days					13A: 477T		43 Str.		36A: 665T				
2.00	5		Rohns (Asp) 73L-2021	Status: Not Started		Start		Start		Start		Start		Start		Start	
			Goethe/Mack	Milling to Leveling: - Days													
26.64		2.00	Utility Work? DTE Gas 12/10 Speed Cushion? New	Leveling to Completion: - Days		End		End		End		End		End		End	
				Total Time: - Days					13A: 268T		13 Str.		36A: 201T				
1.00	3		Omira (Asp) 74L-2021	Status: Not Started		Start		Start		Start		Start		Start		Start	
			Eight Mile/Seven Mile	Milling to Leveling: - Days													
27.64		1.00	Utility Work? None Speed Cushion? New	Leveling to Completion: - Days		End		End		End		End		End		End	
				Total Time: - Days					13A: 1902T		42 Str.		36A: 1457T				

2021 SMD Resurfacing Project Management

0.13	1		Chatham (Conc) 75L-2021 Florence/Verne	Status: Not Started Milling to Leveling: - Days	Start		Start		Start		Start		Start		Start	
27.77		0.13	Utility Work? None Speed Cushion? None	Leveling to Completion: - Days Total Time: - Days	End		End	13A: 90T		9 Str.		36A: 130T		End		End
0.08	1		Redford (Asp) 76L-2021 Lahser/Grand River	Status: Not Started Milling to Leveling: - Days	Start		Start		Start		Start		Start		Start	
27.85		0.08	Utility Work? None Speed Cushion? None	Leveling to Completion: - Days Total Time: - Days	End		End	13A: 191T		0 Str.		36A: 144T		End		End
0.15	1		Greydale (Conc) 77L-2021 Curtis/Pickford	Status: Not Started Milling to Leveling: - Days	Start		Start		Start		Start		Start		Start	
28.00		0.15	Utility Work? None Speed Cushion? None	Leveling to Completion: - Days Total Time: - Days	End		End	13A: 114T		4 Str.		36A: 171T		End		End
0.93	1		Avon (Conc) 78L-2021 8 Mile/7 Mile	Status: Not Started Milling to Leveling: - Days	Start		Start		Start		Start		Start		Start	
28.93		0.93	Utility Work? None Speed Cushion? None	Leveling to Completion: - Days Total Time: - Days	End		End	13A: 837T		32 Str.		36A: 1178T		End		End
0.12	2		Biltmore (Conc) 79L-2021 Pembroke/Saint Martins	Status: Not Started Milling to Leveling: - Days	Start		Start		Start		Start		Start		Start	
29.05		0.12	Utility Work? None Speed Cushion? None	Leveling to Completion: - Days Total Time: - Days	End		End	13A: 103T		4 Str.		36A: 143T		End		End
0.24	2		Gilchrist (Asp) 80L-2021 Outer Drive/Curtis	Status: Not Started Milling to Leveling: - Days	Start		Start		Start		Start		Start		Start	
29.29		0.24	Utility Work? None Speed Cushion? None	Leveling to Completion: - Days Total Time: - Days	End		End	13A: 466T		11 Str.		36A: 349T		End		End
0.25	2		Carmel (Asp) 81L-2021 Woodward/Bauman	Status: Not Started Milling to Leveling: - Days	Start		Start		Start		Start		Start		Start	
29.54		0.25	Utility Work? None Speed Cushion? None	Leveling to Completion: - Days Total Time: - Days	End		End	13A: 375T		9 Str.		36A: 282T		End		End
0.10	2		Derby (Asp) 82L-2021 Penrose/Dead End (N)	Status: Not Started Milling to Leveling: - Days	Start		Start		Start		Start		Start		Start	
29.64		0.10	Utility Work? None Speed Cushion? None	Leveling to Completion: - Days Total Time: - Days	End		End	13A: 158T		2 Str.		36A: 118T		End		End
1.00	3		Andover (Asp) 83L-2021 Eight Mile/Seven Mile	Status: Not Started Milling to Leveling: - Days	Start		Start		Start		Start		Start		Start	
30.64		1.00	Utility Work? None Speed Cushion? None	Leveling to Completion: - Days Total Time: - Days	End		End	13A: 1892T		21 Str.		36A: 1419T		End		End
1.00	3		Yacama (Asp) 84L-2021 Eight Mile/Seven Mile	Status: Not Started Milling to Leveling: - Days	Start		Start		Start		Start		Start		Start	
31.64		1.00	Utility Work? None Speed Cushion? None	Leveling to Completion: - Days Total Time: - Days	End		End	13A: 1913T		40 Str.		36A: 1435T		End		End
0.18	3		Cardoni (Asp) 85L-2021 Emery/Seven Mile	Status: Not Started Milling to Leveling: - Days	Start		Start		Start		Start		Start		Start	
31.82		0.18	Utility Work? None Speed Cushion? None	Leveling to Completion: - Days Total Time: - Days	End		End	13A: 0T		Str.		36A: 0T		End		End
0.48	3		Moenart (Conc/WPA) 86L-2021 E Outer Drive/8 Mile	Status: Not Started Milling to Leveling: - Days	Start		Start		Start		Start		Start		Start	
32.30		0.48	Utility Work? DTE Gas 6/3 Speed Cushion? None	Leveling to Completion: - Days Total Time: - Days	End		End	13A: 493T		20 Str.		36A: 505T		End		End
0.48	3		Bloom (Conc) 87L-2021 E Outer Drive/8 Mile	Status: Not Started Milling to Leveling: - Days	Start		Start		Start		Start		Start		Start	

2021 SMD Resurfacing Project Management

32.78	5	0.48	Utility Work? DTE Gas 6/3 Speed Cushion? None	Leveling to Completion: - Days	End	End	End	End	End	End	End	End	End	End
				Total Time: - Days			13A: 293T	28 Str.		36A: 454T				
0.36	4		Gratiot/McNichols	Status: Not Started	Start	Start		Start	Start		Start	Start	Start	Start
			Utility Work? None Speed Cushion? None	Milling to Leveling: - Days										
33.14		0.36		Leveling to Completion: - Days	End	End	End	End	End	End	End	End	End	End
				Total Time: - Days			13A: 680T	13 Str.		36A: 510T				
0.21	4		Christy (Asp) 89L-2021	Status: Not Started	Start	Start		Start	Start		Start	Start	Start	Start
			Dresden/Bradford	Milling to Leveling: - Days										
33.35		0.21	Utility Work? None Speed Cushion? None	Leveling to Completion: - Days	End	End	End	End	End	End	End	End	End	End
				Total Time: - Days			13A: 385T	10 Str.		36A: 289T				
0.83	4		Mapleridge (Asp) 90L-2021	Status: Not Started	Start	Start		Start	Start		Start	Start	Start	Start
			Gratiot/Hayes	Milling to Leveling: - Days										
34.18		0.83	Utility Work? None Speed Cushion? None	Leveling to Completion: - Days	End	End	End	End	End	End	End	End	End	End
				Total Time: - Days			13A: 435T	13 Str.		36A: 326T				
0.11	4		Payton (Asp) 91L-2021	Status: Not Started	Start	Start		Start	Start		Start	Start	Start	Start
			Morang/Dead End (W)	Milling to Leveling: - Days										
34.29		0.11	Utility Work? None Speed Cushion? None	Leveling to Completion: - Days	End	End	End	End	End	End	End	End	End	End
				Total Time: - Days			13A: 187T	5 Str.		36A: 140T				
0.13	4		Bedford (Asp) 92L-2021	Status: Not Started	Start	Start		Start	Start		Start	Start	Start	Start
			McKinney/King Richard	Milling to Leveling: - Days										
34.42		0.13	Utility Work? None Speed Cushion? None	Leveling to Completion: - Days	End	End	End	End	End	End	End	End	End	End
				Total Time: - Days			13A: 236T	8 Str.		36A: 177T				
0.21	4		Evanston (Asp) 93L-2021	Status: Not Started	Start	Start		Start	Start		Start	Start	Start	Start
			Berkshire/Devonshire	Milling to Leveling: - Days										
34.63		0.21	Utility Work? None Speed Cushion? None	Leveling to Completion: - Days	End	End	End	End	End	End	End	End	End	End
				Total Time: - Days			13A: 425T	12 Str.		36A: 319T				
0.29	4		Edsel Ford (Asp) 94L-2021	Status: Not Started	Start	Start		Start	Start		Start	Start	Start	Start
			Gunston/Norcross	Milling to Leveling: - Days										
34.92		0.29	Utility Work? None Speed Cushion? None	Leveling to Completion: - Days	End	End	End	End	End	End	End	End	End	End
				Total Time: - Days			13A: 598T	23 Str.		36A: 449T				
0.14	4		Gray (Asp) 95L-2021	Status: Not Started	Start	Start		Start	Start		Start	Start	Start	Start
			Kercheval/Vernor	Milling to Leveling: - Days										
35.06		0.14	Utility Work? None Speed Cushion? None	Leveling to Completion: - Days	End	End	End	End	End	End	End	End	End	End
				Total Time: - Days			13A: 216T	2 Str.		36A: 162T				
0.31	4		Garland (Asp) 96L-2021	Status: Wearing	Start	Start		Start	Start		Start	Start	Start	Start
			Canfield/Warren	Milling to Leveling: 7 Days	7/12	7/15		7/19		7/22				
35.37		0.31	Utility Work? None Speed Cushion? None	Leveling to Completion: 19 Days	End	End	100	End	100	End	End	End	End	End
				Total Time: 26 Days	7/12	7/15	100	7/19	10 Str.	7/22	36A: 388T			
0.10	1		David (Asp) 97L-2021	Status: Structures	Start	Start		Start	Start		Start	Start	Start	Start
			Rohns/Crane	Milling to Leveling: 9 Days	7/12	7/19		7/21						
35.47		0.10	Utility Work? None Speed Cushion? None	Leveling to Completion: 17 Days	End	End	100	End	100	End	End	End	End	End
				Total Time: 26 Days	7/12	7/19	100	7/21	3 Str.		36A: 91T			
0.43	5		Seneca (Asp) 98L-2021	Status: Wearing	Start	Start		Start	Start		Start	Start	Start	Start
			Gratiot/Warren	Milling to Leveling: 12 Days	7/9	7/14		7/21		8/2				
35.90		0.43	Utility Work? None Speed Cushion? None	Leveling to Completion: 17 Days	End	End	100	End	75	End	100	End	End	End
				Total Time: 29 Days	7/9	7/19	100	7/21	11 Str.	8/2	36A: 525T			
0.10	5		Chapin (Asp) 99L-2021	Status: Wearing	Start	Start		Start	Start		Start	Start	Start	Start
			Seneca/Burns	Milling to Leveling: 12 Days	7/9	7/19		7/21		7/29				
36.00		0.10	Utility Work? None Speed Cushion? None	Leveling to Completion: 17 Days	End	End	100	End	100	End	End	End	End	End
				Total Time: 29 Days	7/9	7/19	100	7/21	3 Str.	7/29	36A: 61T			

2021 SMD Resurfacing Project Management

0.08	5		Fischer (Asp) 100L-2021	Status: Not Started		Start		Start		Start		Start		Start		Start	
			Edsel Ford/Lambert	Milling to Leveling: - Days													
36.08		0.08	Utility Work? None Speed Cushion? None	Leveling to Completion: - Days		End		End		End		End		End		End	
				Total Time: - Days				13A: 129T		2 Str.		36A: 97T					
0.24	5		Parker (Asp) 101L-2021	Status: Not Started		Start		Start		Start		Start		Start		Start	
			Gratiot/Hendrie	Milling to Leveling: - Days													
36.32		0.24	Utility Work? None Speed Cushion? None	Leveling to Completion: - Days		End		End		End		End		End		End	
				Total Time: - Days				13A: 429T		17 Str.		36A: 321T					
0.25	5		Townsend (Asp) 102L-2021	Status: Not Started		Start		Start		Start		Start		Start		Start	
			Canfield/Pulford	Milling to Leveling: - Days													
36.57		0.25	Utility Work? None Speed Cushion? None	Leveling to Completion: - Days		End		End		End		End		End		End	
				Total Time: - Days				13A: 0T		Str.		36A: 0T					
0.46	5		Canton (Asp) 103L-2021	Status: Wearing		Start		Start		Start		Start		Start		Start	
			Mack/Garfield	Milling to Leveling: 14 Days	100	7/8		7/20		7/22		8/2					
37.03		0.46	Utility Work? None Speed Cushion? None	Leveling to Completion: 16 Days		End		End	100	End	100	End		End		End	
				Total Time: 30 Days		7/8	100	7/21	13A: 809T	7/22	23 Str.	8/2	36A: 607T				
0.34	5		Belvidere (Asp) 104L-2021	Status: Not Started		Start		Start		Start		Start		Start		Start	
			Jefferson/Kercheval	Milling to Leveling: - Days													
37.37		0.34	Utility Work? None Speed Cushion? None	Leveling to Completion: - Days		End		End		End		End		End		End	
				Total Time: - Days				13A: 0T		Str.		36A: 0T					
0.40	5		Crane (Asp) 105L-2021	Status: Not Started		Start		Start		Start		Start		Start		Start	
			Jefferson/Vernor	Milling to Leveling: - Days													
37.77		0.40	Utility Work? None Speed Cushion? None	Leveling to Completion: - Days		End		End		End		End		End		End	
				Total Time: - Days				13A: 0T		Str.		36A: 0T					
0.20	6		Temple (Asp) 106L-2021	Status: Not Started		Start		Start		Start		Start		Start		Start	
			Cass/Woodward	Milling to Leveling: - Days													
37.97		0.20	Utility Work? None Speed Cushion? None	Leveling to Completion: - Days		End		End		End		End		End		End	
				Total Time: - Days				13A: 416T		38 Str.		36A: 312T					
0.05	6		Brainard (Asp) 107L-2021	Status: Not Started		Start		Start		Start		Start		Start		Start	
			3rd/Dead End (W)	Milling to Leveling: - Days													
38.02		0.05	Utility Work? None Speed Cushion? None	Leveling to Completion: - Days		End		End		End		End		End		End	
				Total Time: - Days				13A: 0T		Str.		36A: 0T					
0.06	6		Ash (Asp) 108L-2021	Status: Not Started		Start		Start		Start		Start		Start		Start	
			14th/Wabash	Milling to Leveling: - Days													
38.08		0.06	Utility Work? None Speed Cushion? None	Leveling to Completion: - Days		End		End		End		End		End		End	
				Total Time: - Days				13A: 0T		Str.		36A: 0T					
0.07	6		Hazel (Asp) 109L-2021	Status: Not Started		Start		Start		Start		Start		Start		Start	
			Wabash/Vermont	Milling to Leveling: - Days													
38.15		0.07	Utility Work? None Speed Cushion? None	Leveling to Completion: - Days		End		End		End		End		End		End	
				Total Time: - Days				13A: 0T		Str.		36A: 0T					
0.14	6		Selden (Asp) 110L-2021	Status: Not Started		Start		Start		Start		Start		Start		Start	
			Vermont/14th	Milling to Leveling: - Days													
38.29		0.14	Utility Work? None Speed Cushion? None	Leveling to Completion: - Days		End		End		End		End		End		End	
				Total Time: - Days				13A: 0T		Str.		36A: 0T					
0.25	5		15th (Asp) 111L-2021	Status: Not Started		Start		Start		Start		Start		Start		Start	
			Warren/Edsel Ford Fwy	Milling to Leveling: - Days													
38.54		0.25	Utility Work? None Speed Cushion? None	Leveling to Completion: - Days		End		End		End		End		End		End	
				Total Time: - Days				13A: 0T		Str.		36A: 0T					
0.18	6		Stanton (Asp) 112L-2021	Status: Not Started		Start		Start		Start		Start		Start		Start	
			Grand River/Edsel Ford Fwy	Milling to Leveling: - Days													

2021 SMD Resurfacing Project Management

38.72	0	0.18	Utility Work? None Speed Cushion? None	Leveling to Completion: - Days		End		End		End		End		End		End
				Total Time: - Days					13A: 0T		Str.		36A: 0T			
0.02	6		Lorraine (Asp) 113L-2021	Status: Not Started		Start		Start		Start		Start		Start		Start
			Grand River/Edsel Ford Fwy	Milling to Leveling: - Days												
38.74		0.02	Utility Work? None Speed Cushion? None	Leveling to Completion: - Days		End		End		End		End		End		End
				Total Time: - Days					13A: 0T		Str.		36A: 0T			
0.28	5		Hanover (Asp) 114L-2021	Status: Not Started		Start		Start		Start		Start		Start		Start
			LaSalle Garden/W Grand Blvd	Milling to Leveling: - Days												
39.02		0.28	Utility Work? None Speed Cushion? None	Leveling to Completion: - Days		End		End		End		End		End		End
				Total Time: - Days					13A: 0T		Str.		36A: 0T			
0.51	5		Poe (Asp) 115L-2021	Status: Not Started		Start		Start		Start		Start		Start		Start
			W Grand Blvd/Seward	Milling to Leveling: - Days												
39.53		0.51	Utility Work? None Speed Cushion? None	Leveling to Completion: - Days		End		End		End		End		End		End
				Total Time: - Days					13A: 0T		Str.		36A: 0T			
0.09	5		Glynn (Asp) 116L-2021	Status: Not Started		Start		Start		Start		Start		Start		Start
			McQuade/Dexter	Milling to Leveling: - Days												
39.62		0.09	Utility Work? DTE Gas 5/18 Speed Cushion? None	Leveling to Completion: - Days		End		End		End		End		End		End
				Total Time: - Days					13A: 146T		4 Str.		36A: 110T			
0.15	2		Buena Vista (Asp) 117L-2021	Status: Not Started		Start		Start		Start		Start		Start		Start
			Lawton/Linwood	Milling to Leveling: - Days												
39.77		0.15	Utility Work? None Speed Cushion? None	Leveling to Completion: - Days		End		End		End		End		End		End
				Total Time: - Days					13A: 0T		Str.		36A: 0T			
0.06	6		8th (Brick) 118L-2021	Status: Not Started		Start		Start		Start		Start		Start		Start
			Lafayette/Fort	Milling to Leveling: - Days												
39.83		0.06	Utility Work? None Speed Cushion? None	Leveling to Completion: - Days		End		End		End		End		End		End
				Total Time: - Days					13A: 0T		Str.		36A: 0T			
0.13	4		Devonshire (Asp) 119L-2021	Status: Conditioning		Start		Start		Start		Start		Start		Start
			Warren/Cornwall	Milling to Leveling: 4 Days	100	8/3										
39.96		0.13	Utility Work? DTE Gas 6/2 Speed Cushion? None	Leveling to Completion: - Days		End		End		End		End		End		End
				Total Time: 4 Days		8/3			13A: 221T		9 Str.		36A: 166T			
0.13	4		Berkshire (Asp) 120L-2021	Status: Structures		Start		Start		Start		Start		Start		Start
			Warren/Cornwall	Milling to Leveling: - Days						8/2						
40.09		0.13	Utility Work? DTE Gas 6/1 Speed Cushion? None	Leveling to Completion: - Days		End		End		100		End		End		End
				Total Time: - Days					13A: 221T		8/4	3 Str.		36A: 166T		
0.18	6		Lozier (Asp) 121L-2021	Status: Not Started		Start		Start		Start		Start		Start		Start
			Alter Rd/Barham	Milling to Leveling: - Days												
40.27		0.18	Utility Work? None Speed Cushion? None	Leveling to Completion: - Days		End		End		End		End		End		End
				Total Time: - Days					13A: 162T		11 Str.		36A: 226T			
0.22	4		Riverside (Asp) 122L-2021	Status: Not Started		Start		Start		Start		Start		Start		Start
			Korte/Dead End (S).	Milling to Leveling: - Days												
40.49		0.22	Utility Work? DWSD Late 2021 Speed Cushion? New	Leveling to Completion: - Days		End		End		End		End		End		End
				Total Time: - Days					13A: 348T		8 Str.		36A: 261T			