

EXTENSION OF CONTRACT TIME - REQUEST NO. 1

Information required by MDOT to extend length of contract time.

USE REVERSE SIDE OR ADDITIONAL SHEETS AS NEEDED

FILE 104

DISTRIBUTION: Original - Engineer; Copies - Contractor, Contract Modification (attach to contract modification after final action).

FROM: (Contractor) Century Cement Company, Inc.	TO: (Project Engineer) Kevin Surhugh	DATE 01/25/20
CONTROL SECTION - JOB NO. PW 7035		FED. PROJECT NO. CPA No. 6003417

REASON(S) FOR REQUESTED EXTENSION OF CONTRACT TIME (Explain in detail)

On May 7, 2021, the City of Detroit sent a start work notice. Century Cement Co. (CCC) upon award was available and ready to start work by May 10, 2021. CCC started on Monday, May 12 and worked until October 8, 2021, to which the city engineer wanted CCC to pause until November 11, 2021 so the city could review additional locations due to various external conflicts. This review pushed the job further into cold weather limitations. During time of limitation Century is unable to complete pavement markings as manufactures recommendations required more cure time. CCC anticipates remaining work will take to end of 2021 to complete the pavement markings since polyurea requires 14 days of HMA cure before spray installation.

THIS EXTENSION 50 Calendar Days	CONTRACTOR (Signature)	DATE 01/25/21
------------------------------------	------------------------	------------------

DATE LET	DATE AWARDED	DATE STARTED
01/11/21	05/10/21	05/12/21

ORIGINAL OPEN TO TRAFFIC DATE	ORIGINAL CONTRACT COMPLETION
11/06/21	12/31/22

PROJECT ENGINEER/CONSTRUCTION ENGINEER (<i>Signature</i>)	DATE RECEIVED
---	---------------

RECOMMENDATION

TSC / Region Construction Engineer (<i>Sgnature</i>)	DATE RECEIVED
--	---------------

ACTION

[illegible]