

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368	SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS #3 @ 1340 TIREMAN SIDEWALKS	TICKET CODE: 1233050 DATE: 08/14/20
---	--	--

DRIVER INSTRUCTION: ON TIREMEN AT WEST OF EVERGREEN WEST OF SOUTHFIELD RD ----- CITY SLIP -----	MAP PAGE: DT4342A3	TIME: 12:58
--	------------------------------	-----------------------

P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	137	SIXTO CARRION	4816	11.01	10.00	5.00 in	6.50	1

ITEM NAME:	QUANTITY:	UOM:	DESCRIPTION:	UNIT PRICE:	EXTENDED:
P1-SM	10.00	yd	MDOT P1 S35 MR		

MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.

CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA	ALPENA	MDOT PLANT NO.	GRADE OF CONC.
GGBFS:	CMGS-CRHS	SLAG CEMENT ST MARYS CEMENT	DETROIT	M-11	
FLY ASH:					
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND	71-003	COMPANY REPRESENTATIVE (signature) <i>Kelsey J. [Signature]</i>	
INTERM AGG:					
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION	47-003	COLLECTED (circle one) ☒ CHECK ☐ CASH ☐ CREDIT	

DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☐
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket. X
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

UNLOAD PROMPTLY: Excess time will be charged to the buyer.

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time Date
4816	SICARRION	user1	1233050	1233050	12:58 8/14/20

Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
10.00 yd	P1-SM				W2	320948

Material	Design Qty	Required	Batched	% Var%	Moisture	Actual	Wat
L6AA-PIN	1780 lb	17800 lb	17800 lb	0.00%			
2NS-SMR	1350 lb	13838 lb	13800 lb	-0.27%	2.50% M	40 gl	
CMT1-LAA	342 lb	3420 lb	3430 lb	0.29%			
CMGS-CRHS	184 lb	1840 lb	1840 lb	0.00%			
WAT1	28.4 gl	243.6 gl	243.0 gl	-0.23%		243.0 gl	
0AE-BA	5 oz	113 oz	113 oz	-0.52%			
0MRLL-PR	26 oz	263 oz	260 oz	-1.14%			
HWATER	% #	gl	gl				

Actual Load		38921 lb		Design W/C: 0.451		Water/Cement: 0.450 T		Design 284.0 gl		Actual 283.3 gl		To Add: 0.7 gl	
Slump:		5.00 in		Water in Truck: 0.0 gl		Adjust Water: 0.0 gl / Load		Trim Water: 0.0 gl / yd					

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS #4 @ 1505 TIREMAN SIDEWALKS				TICKET CODE: 1233060 DATE: 08/14/20	
DRIVER INSTRUCTION: ON TIREMEN AT WEST OF EVERGREEN WEST OF SOUTHFIELD RD ----- CITY SLIP -----						MAP PAGE: DT4341D3		TIME: 14:39	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	137	ANTHONY TAYLOR	2353	20.01	20.00	5.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SM		10.00	yd	MDOT P1 S35 MR					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA		ALPENA	MDOT PLANT NO.	GRADE OF CONC.			
GGBFS:	CMGS-CRHS	SLAG CEMENT ST MARYS CEMENT		DETROIT	M-11				
FLY ASH:									
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND		71-003	COMPANY REPRESENTATIVE (signature) <i>Kelley J. Jankowski</i>				
INTERM AGG:									
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION		47-003	COLLECTED (circle one) ☒ CHECK ☐ CASH ☐ CREDIT				
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket. X CUSTOMER SIGNATURE			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:				

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

UNLOAD PROMPTLY: Excess time will be charged to the buyer.

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time Date
2353	ANTAYLOR	user1	1233060	1233060	14:39 8/14/20
Load Size	Mix Code	Returned	Qty	Mix Age	Seq Load ID
10.00 yd	P1-SM				W2 320959

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	17800 lb	17800 lb	0.00%			
2NS-SMR	1350 lb	13838 lb	13820 lb	-0.13%	2.50% M	40 gl	
CMT1-LAA	342 lb	3420 lb	3420 lb	0.00%			
CMGS-CRHS	184 lb	1840 lb	1840 lb	0.00%			
WAT1	28.4 gl	243.6 gl	243.0 gl	-0.23%		243.0 gl	
OAE-BA	5 oz	113 oz	113 oz	-0.08%			
OMRLI-PR	26 oz	263 oz	264 oz	0.38%			
HWATER	% #	gl	gl				

Actual Load	38931 lb	Design W/C:	0.451	Water/Cement:	0.451 T	Design	284.0 gl	Actual	283.4 gl	To Add:	0.6 gl
Slump:	5.00 in	Water in Truck:	0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	0.0 gl / yd				