

INSPECTOR'S REPORT OF CONCRETE PLACED - Roadway

DISTRIBUTION: ORIGINAL – Construction Project Engineer Files COPY - CFS

CONTRACTOR Major Contracting		GENERAL NAME OF PROJECT WIGLE Phase II	
SUBCONTRACTOR N/A		CONTROL SECTION ID – JOB NUMBER PW-7045	
CONCRETE SUPPLIER SRM		ROUTE 4th Street	
MAXIMUM TIME 60 minutes		STRUCTURE NUMBER N/A	
WEATHER 45F Cloudy A.M. 67F Cloudy P.M.		REPORT NUMBER 1	DATE 4/20/2023

MAX. WATER ADDED PER CYD 0 GALLONS	REASON: N/A
BEAMS/CYLINDERS MADE (Sta, Time, #, etc.) See attached testing reports for testing information	
CURING COMPND. USED GALLONS 37.25	

Intended Air _____% to _____%				TEMPERATURES – AIR – SLUMP				Intended Slump _____" to _____"			
TIME	ATMOSPHERE	CONCRETE	*AIR CONTENT %	SLUMP	CYLINDERS/ BEAMS	TIME	ATMOSPHERE	CONCRETE	*AIR CONTENTS %	SLUMP	CYLINDERS/ BEAMS

LOT #	LOT SIZE	SUBLOT #	SUBLOT SIZE	RANDOM #	QA Cylinder ID		Discrepancy Cylinder	
1		N/A	N/A	0.48189				
2		N/A	N/A	0.33835				

COMMENTS See attached testing reports for more detailed test and sample information.

ITEM OR CODE NO.	STA. TO STA.	GRADE OF CONC.	LENGTH	WIDTH	DEPTH	MEASURED SQ. OR CU. YARDS	CYDS. PLAN	CYDS. USED	CYDS. WASTE	OVER UNDER %
6027011	0+00 - 2+74	P1M				596.06	149.02	176.00	10.00	9%O

REMARKS OR COMPUTATIONS (Use back if necessary) Wasted concrete accounts for priming the concrete pump, testing, and wasted concrete at the end of the day.

Remainder of overrun due to deep grades. $(596.06 \text{ syd} \times 9 \times (9"/12))/27 = 149.02 \text{ cyd}$ ✓

MIX OR STREET TECHNICIAN Marc Ledent	DATE 4/20/2023
---	-------------------

ASTM Test Methods: C31, C39, C138, C143, C172, C173, C231, C470, C511, C617, C1064, C1077, C1231



SURVEYING • ENGINEERING • CONSTRUCTION SERVICES
residential • commercial • design • construction • GPS

Standish, MI • St. Johns, MI • Saginaw, MI
www.ssi-mi.com
Tel: (989) 846-6601

Concrete Testing Report

Contractor/Subcontractor: <u>Meyer</u>		MDOT Job #: <u>N/A</u>	SSI Job #: <u>2-11-13</u>
Foreman: <u>Jim</u>		Inspector Name: <u>J. A. HITE</u>	
Weather: <u>Clear</u>		Tester Name: <u>John</u>	
Lot No: <u>16-20</u>		Certification #: <u>0005-29</u>	
Description of Pour: <u>Footway</u>		Date: <u>04-10-2013</u>	
Location/Station of Pour: <u>11-2012</u>		Scheduled Pour Time: <u>7:00am</u>	
MDOT Spec. (Yr): <u>2010</u>		Mix Design Number: <u>11-2012</u>	
Conc. Grade: <u>1</u>	Agg. Correction: <u>0.2</u>	Design Strength: <u>6000</u>	Method of Placement: <u>Hand Trowel</u>
		Air: <u>5.5</u> % to <u>3.5</u> %	Slump: <u>0</u> inch to <u>8</u> inch

Field Testing Summary

Truck #	Time	Air Temp (F)	Concrete Temp (F)	Air Content (%)	Slump (in.)	Cylinder Set	Cumulative Yardage
2300	7:30am	44°	50°	5.5%	5.5"	-	11
2300	7:35am	44°	50°	5.5%	5.5"	-	11
11237	8:30am	46°	60°	6.4%	5.5"	1	44
2713	10:00am	48°	64°	6.4%	5.5"	2	94
4127	1:20pm	50°	65°	6.4%	5.5"	-	-
4127	1:20pm	50°	66°	6.6%	5.5"	-	-
11237	10:27am	50°	63°	7.2%	5.5"	-	110
4127	1:20pm	50°	70°	6.4%	5.5"	3	110
4127	1:20pm	50°	65°	6.4%	5.5"	4	154
2316	1:45pm	51°	68°	6.6%	5.25"	5	165

Compressive/Flexural Strength Test Results

Cylinder/Beam ID	Set No.	Age (Days)	Break Date	Diameter (inch)	Cross Sectional Area (in ²)	Maximum Load (Pounds)	Strength (PSI)	Break Type	Broken By
1A	1	28	05-13	4	12.57				
1B	1	28	05-13						
1C Bit	1								
1D Bit	1								
1E Bit	1								
11	2	28	05-13						
16	2	28	05-13						
17	2								
12 Bit	2								
13 Bit	2								
18	3	28	05-14						
14	3	28	05-14						
1M Bit	3								

On-Site Activity Report:

Correlation Results: Tester Scott Delivery Ticket # 6802941 Air % 5.5 Slump 5.5" Air Temp 64 Concrete Temp 66
2 cookies at 4th and Diamond and 4th and Turrella

Cylinder Break Report (Explain any Anomalies):

Volume of Concrete Poured: 176cyds

Conc. Source and City: SRM

This concrete report has been independently reviewed and verified by:

Standish, MI • St. Johns, MI • Saginaw, MI
www.ssi-mi.com
Tel: (989) 846-6601

Concrete Testing Report

Concrete Testing Report					
Contractor/Subcontractor: <u>Major</u>		MDOT Job #: <u>N/A</u>		SSI Job #: <u>23485</u>	
Foreman: <u>Jose</u>		Inspector Name: <u>Mark - HNTB</u>			
Weather: <u>Partly Cloudy</u>		Tester Name: <u>Aaron Jagla</u>			
Lot No: <u>FL-7035-1</u>		Certification #: <u>02058239</u>			
Description of Pour: <u>Roadway</u>		Date: <u>01-20-2023</u>			
Location/Station of Pour: <u>4th Street</u>		Scheduled Pour Time: <u>7:00am</u>			
MDOT Spec. (Yr): <u>2020</u>		Mix Design Number: <u>CI-04D</u>		Method of Placement: <u>Pump Truck</u>	
Conc. Grade: <u>41</u>	Agg. Correction: <u>02</u>	Design Strength:	Air: <u>5.5</u> % to <u>8.5</u> %	Slump: <u>0</u> inch to <u>6</u> inch	

Field Testing Summary

[illegible]

Compressive/Flexural Strength Test Results

[illegible]

On-Site Activity Report:

Correlation Results: Tester _____ Delivery Ticket # _____ Air % _____ Slump _____ " Air Temp _____ Concrete Temp _____

Cylinder Break Report (Explain any Anomalies):

Volume of Concrete Poured:

Conc. Source and City:

This concrete report has been independently reviewed and verified by:



CONCRETE QA CORRELATION

DATE: 4/20/2023
MDOT CONTROL SECTION: N/A
MDOT JOB NUMBER: N/A
SOMAT JOB NUMBER: 2022078G
PROJECT NAME: PW 7045 - WIGLE Phase II
CITY: Detroit

CLIENT: Hubbel Roth & Clark
PROJECT ENGINEER: Richard Anderson
INSPECTOR: Marc Ledent
CONTRACTOR: Major Cement
QC COMPANY: SSI
QC TESTER: Aaron

CONCRETE INFORMATION

CONCRETE COMPANY:	SRM	TRUCK NUMBER:	2380
MIX DESIGN #:	P1M-SM	PLANT LOCATION (CITY):	plant 820
CONCRETE GRADE:	P1	TOTAL QUANTITY (CYDS):	154
PWL/NON-PWL:	non	QUANTITY AT SAMPLE (CYDS):	11

POUR LOCATION (STATION, STRUCTURE, ETC...)

4th st left lane and curb between Brainard and Tuscola

TEST RESULTS

	QC (CONTRACTOR)	QA (SOMAT)	TOLERANCE	MEETS TOLERANCE (Y/N)
SAMPLE TIME (Hrs/Min):	0730am			
AIR CONTENT (%):	5.50	5.50	+/- 0.8 PERCENT	yes
CONCRETE TEMP. (°F):	55	56	+/- 2.0 DEGREES	yes
AIR TEMP. (°F):	44	44		

REMARKS:

Qa Air after pump:6.8 QC air after pump:6.5. Slump Before 5.5in slump after 5.75.

FIELD REPRESENTATIVE: Saul Hernandez

DATE: 4/20/2023

PROJECT MANAGER(s): Steven Drummond, P.E.

DATE:

*All results noted in this report relate only to items inspected or tested by Somat Engineering, Inc. and/or Somat Engineering of Ohio, Inc. (Somat). This report shall not be reproduced, except in full, without the prior written approval of Somat.



26445 Northline Rd, Taylor, MI 48180
Tel: 734-946-4966 Fax: 734-946-1147

CONCRETE TESTING

DATE: 4/20/2023

CLIENT: Hubbel Roth & Clark Inc.

JOB NUMBER: 2022078G

CONSULTANT ENGINEER: Richard Anderson

PROJECT NAME: PW 7045 - WIGLE Phase II

INSPECTOR: Marc Ledent

LOCATION: Detroit

CONTRACTOR: Major Cement

ROUTE NO. or STREET: 4th st

WEATHER: Sunny

CONCRETE INFORMATION					
CONCRETE SUPPLIER:	SRM	SAMPLE METHOD:		Chute	
SUPPLIER MIX ID:	P1M-SM	PLANT LOCATION (CITY):		plant 820	
GRADE OF CONCRETE:	P1	QUANTITY ORDERED (CYDS):		154	
AIR ENTRAINMENT:		QUANTITY PLACED (CYDS):		155	
ADDMIXTURE (OTHER):		REJECTED:			
LOCATION(s) AND ITEM(s):					
4th stLeft lane between Tuscola and Brainard					
TEST RESULTS					
LOT - SUBLOT:	1-Jan	2-Jan			
TIME (Hrs/Min):	0830am	1020am			
TRUCK (#):	4837	4837			
SLUMP (INCH):	5.00 INCH	5.25 INCH			
AIR CONTENT (%):	5.8 %	7.2 %			
CONCRETE TEMP. (°F):	60 °F	65 °F			
AIR TEMP. (°F):	46 °F	52 °F			
WATER ADDED (GAL.):					
CYLINDER SET:	1	2			
28 DAY STRENGTH (PSI):					
REMARKS:					
FIELD REPRESENTATIVE:	Saul Hernandez			DATE:	4/20/2023
PROJECT MANAGER(s):	Steven Drummond, P.E.			DATE:	

*All results noted in this report relate only to items inspected or tested by Somat Engineering, Inc. and/or Somat Engineering of Ohio, Inc. (Somat). This report shall not be reproduced, except in full, without the prior written approval of Somat.



Customer ID: 250210
MAJOR CONTRACTING GROUP
PO BOX 23740
DETROIT, MI 48223

SOLD TO: Project Number:
PW-7045 4TH STREET ROAD CONSTRUCT
WIGGLE PHASE 2
DETROIT

TICKET NUMBER
82025996

SMYRNA READY MIX CONCRETE
1000 Hollingshead Circle
Murfreesboro, TN 37129
www.smyrnareadymix.com

SHIP TO:

DATE	TRUCK	OPERATOR	SLUMP (in.)	LOT #	Usage
04/20/2023	2305MCC	TARHANICH, JAMES	5.00		
TIME	PLANT	ORDER #	ACCOUNT #	JOB #	WATER ADDED (GAL) / LOAD
12:44:PM	000820	13	250210		FULL 3/4 1/2 1/4

WARNING
IRRITATING TO THE SKIN AND EYES

Contains Portland Cement, Wear rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid contact with Eyes and Prolonged Contact with Skin or Eyes, Flush Thoroughly With Water. If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY. Call Dispatch for SDS (Safety Data Sheet). CONCRETE is a PERISHABLE COMMODITY and BECOMES the PROPERTY of the PURCHASER UPON LEAVING the PLANT. ANY CHANGES or CANCELLATION of ORIGINAL INSTRUCTIONS MUST be TELEPHONED to the OFFICE BEFORE LOADING STARTS.

The undersigned promises to pay all costs, including reasonable attorney's fees incurred in collection of any sums owed.

All accounts not paid when due will bear interest at the rate of 18% per annum.

Our Concrete is guaranteed for strength only per ASTM C-94 and will not be effective unless ASTM C-172, C-31, C-39, and E-329 are followed properly. Not responsible for Color Quantity, Finishing, Placement, Protection/Curing, Jointing, or any other factors beyond Supplier's control. No Claim Allowed Unless Made at Time Material is Delivered.

PROPERTY DAMAGE WAIVER
(TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE)
It is the policy of Smyrna Ready Mix Concrete to Guarantee Delivery to the curb only. We will not be held responsible for towing bills for stuck trucks not on public roadway, damage to driveways, sidewalks, buildings, parking lots, trees or property after leaving the curb. Furthermore, the undersigned agrees to pay for any towing charges incurred after our trucks leave public roadways.
The undersigned acting as owner or agent for the owner understands this agreement and releases Smyrna Ready Mix Concrete from any liability.

The seller will not assume any responsibility for the strength of concrete if water is added to the concrete on the job by purchaser. Authorized to Add Water By:

GAL X

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING, PROPERTY DAMAGE RELEASE AND WATER ADDED. SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.

LOAD RECEIVED BY:

X

Quantity, Finishing, Placement, Protection/Curing, Jointing, or any other work beyond the control of the Supplier's control. No Claim Allowed Unless Made at Time Material is Delivered.										
ORDERED QUANTITY		CUMULATIVE QUANTITY		QUANTITY	U.O.M.	PRODUCT CODE	PRODUCT DESCRIPTION		UNIT PRICE	EXTENDED AMOUNT
176.00		176.00		11.00	CY	P1M-SM	MDOT P1M S35 MR			
0.00		16.00		1.00	EA	SC-1015	ENVIRONMENTAL FUEL SURCHARGE			
LOAD	LEAVE PLANT	ARRIVED JOB	START UNLOAD	FINISH UNLOAD	LEAVE JOB	FINAL SLUMP	TESTED AIR	REVOLUTIONS		
12:44:PM		1:09 PM								
Six minutes per yard unloading time is allowed. Demurrage time will be charged to customer. No credit allowed for concrete return. Loads less than six cubic yards will be charged for short load. Customer must supply wheelbarrow or designated area to wash down in.						COMMENTS / REMARKS			SUBTOTAL	
						BRAINARD AND 3RD ST DETROIT EAST OF THE			SALES TAX	
						LODGE SOUTH OF SELDEN			TICKET TOTAL	
									GRAND TOTAL	

I CERTIFY MATERIALS MEET

MDOT SPECIFICATIONS: X

P820

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOIST. %
MB 7925	2.00 oz	116.00 oz	116.00 oz	0.0	0.00
OTTAWA LAKE - INTER	650.00 lb	7160.00 lb	7100.00 lb	-0.8	0.00
SPRING MILL - 2NS	1280.00 lb	14460.00 lb	14440.00 lb	-0.1	2.75
LAFARGE TYPE IL	342.00 lb	3760.00 lb	3765.00 lb	0.1	0.00
LAFA-SLAG-GRADE 100	184.00 lb	2025.00 lb	2040.00 lb	0.7	0.00
WAT1	28.40 gal	266.01 gal	265.30 gal	-0.3	0.00
MB AE 200	0.81 oz	47.00 oz	47.00 oz	0.0	0.00
PORT INLAND - COARSE	1200.00 lb	13200.00 lb	13140.00 lb	-0.5	0.00

AGG WATER
46.3 gal

End of Load Time: 12:47 PM

Batched W/C: 0.448

Trim Water: 0.00 gal/yd

Water to Add: 2.12 gal

[Signature]
HUTB



TICKET NUMBER

996

TICKET NUMBER
82025994SMYRNA READY MIX CONCRETE
1000 Hollingshead Circle
Murfreesboro, TN 37129
www.smyrnareadymix.comCustomer ID: 250210
MAJOR CONTRACTING GROUP
PO BOX 23740
DETROIT, MI 48223SOLD TO: Project Number:
PW-7045 4TH STREET ROAD CONSTRUC
WIGGLE PHASE 2
DETROIT

SHIP TO:

DATE	TRUCK	OPERATOR	SLUMP (in.)	LOT #	Usage
04/20/2023	2316	REGISTER, RANDELL	5.00		
TIME	PLANT	ORDER #	ACCOUNT #	P.O. #	JOB #
12:26:PM	000820	13	250210		
					WATER ADDED (GAL) / LOAD
					FULL 3/4 1/2 1/4

WARNING
IRRITATING TO THE SKIN AND EYES

Contains Portland Cement, Wear rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid contact with Eyes and Prolonged Contact with Skin or Eyes, Flush Thoroughly With Water. If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY. Call Dispatch for SDS (Safety Data Sheet). CONCRETE is a PERISHABLE COMMODITY and BECOMES the PROPERTY of the PURCHASER UPON LEAVING the PLANT. ANY CHANGES or CANCELLATION of ORIGINAL INSTRUCTIONS MUST be TELEPHONED to the OFFICE BEFORE LOADING STARTS.

The undersigned promises to pay all costs, including reasonable attorney's fees incurred in collection of any sums owed.

All accounts not paid when due will bear interest at the rate of 18% per annum.

Our Concrete is guaranteed for strength only per ASTM C-94 and will not be effective unless ASTM C-172, C-31, C-39, and E-329 are followed properly. Not responsible for Color Quantity, Finishing, Placement, Protection/Curing, Jointing, or any other factors beyond Supplier's control. No Claim Allowed Unless Made at Time Material is Delivered.

PROPERTY DAMAGE WAIVER
(TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE)

It is the policy of Smyrna Ready Mix Concrete to Guarantee Delivery to the curb only. We will not be held responsible for towing bills for stuck trucks not on public roadway, damage to driveways, sidewalks, buildings, parking lots, trees or property after leaving the curb. Furthermore, the undersigned agrees to pay for any towing charges incurred after our trucks leave public roadways.

The undersigned acting as owner or agent for the owner understands this agreement and releases Smyrna Ready Mix Concrete from any liability.

The seller will not assume any responsibility for the strength of concrete if water is added to the concrete on the job by purchaser. Authorized to Add Water By:

GAL X

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING, PROPERTY DAMAGE RELEASE AND WATER ADDED. SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.

LOAD RECEIVED BY:

X

No Claim Allowed Unless Made at Time Material is Delivered.										X		X	
ORDERED QUANTITY	CUMULATIVE QUANTITY	QUANTITY	U.O.M.	PRODUCT CODE		PRODUCT DESCRIPTION				UNIT PRICE	EXTENDED AMOUNT		
176.00	165.00	11.00	CY	P1M-SM		MDOT P1M S35 MR							
0.00	15.00	1.00	EA	SC-1015		ENVIRONMENTAL FUEL SURCHARGE							
LOAD	LEAVE PLANT	ARRIVED JOB	START UNLOAD	FINISH UNLOAD	LEAVE JOB	FINAL SLUMP	TESTED AIR	REVOLUTIONS					
12:26:PM		1:01 PM											
Six minutes per yard unloading time is allowed. Demurrage time will be charged to customer.					COMMENTS / REMARKS					SUBTOTAL SALES TAX TICKET TOTAL GRAND TOTAL			
No credit allowed for concrete return.					BRAINARD AND 3RD ST DETROIT EAST OF THE								
Loads less than six cubic yards will be charged for short load.					LODGE SOUTH OF SELDEN								
Customer must supply wheelbarrow or designated area to wash down in.													
I CERTIFY MATERIALS MEET					MDOT SPECIFICATIONS								

I CERTIFY MATERIALS MEET

MDOT SPECIFICATIONS: X

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOIST. %
MB 7925	2.00 oz	116.00 oz	116.00 oz	0.0	0.00
OTTAWA LAKE - INTER	650.00 lb	7160.00 lb	7100.00 lb	-0.8	0.00
SPRING MILL - 2NS	1280.00 lb	14460.00 lb	14440.00 lb	-0.1	2.75
LAFARGE TYPE IL	342.00 lb	3760.00 lb	3765.00 lb	0.1	0.00
LAFARGE-SLAG-GRADE 100	184.00 lb	2025.00 lb	2015.00 lb	-0.5	0.00
WAT1	28.40 gal	266.01 gal	265.78 gal	-0.1	0.00
MB AE 200	0.81 oz	47.00 oz	46.50 oz	-1.1	0.00
PORT INLAND - COARSE	1200.00 lb	13200.00 lb	13220.00 lb	0.2	0.00
CEMENT SCALE	0.00 lb	0.00 lb	40.00 lb	1.0	0.00

AGG WATER
46.3 gal

P820

End of Load Time: 12:33 PM
Batched W/C: 0.450
Trim Water: 0.00 gal/yd
Water to Add: 0.53 gal
WATB



TICKET NUMBER

TICKET NUMBER

TICKET NUMBER
82025987SMYRNA READY MIX CONCRETE
1000 Hollingshead Circle
Murfreesboro, TN 37129
www.smyrnareadymix.com

SHIP TO:

Customer ID: 250210
MAJOR CONTRACTING GROUP
PO BOX 23740
DETROIT, MI 48223SOLD TO: Project Number:
PW-7045 4TH STREET ROAD CONSTRUCT
WIGGLE PHASE 2
DETROIT

DATE	TRUCK	OPERATOR	SLUMP (in.)	LOT #	Usage
04/20/2023	4835MCC	WILLIAMS, CHRISTOPHER	5.00		
TIME	PLANT	ORDER #	ACCOUNT #	JOB #	WATER ADDED (GAL) / LOAD
11:15:AM	000820	13	250210		FULL 3/4 1/2 1/4

WARNING
IRRITATING TO THE SKIN AND EYES

Contains Portland Cement, Wear rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid contact with Eyes and Prolonged Contact with Skin or Eyes, Flush Thoroughly With Water. If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY. Call Dispatch for SDS (Safety Data Sheet). CONCRETE IS A PERISHABLE COMMODITY AND BECOMES THE PROPERTY OF THE PURCHASER UPON LEAVING THE PLANT. ANY CHANGES OR CANCELLATION OF ORIGINAL INSTRUCTIONS MUST BE TELEPHONED TO THE OFFICE BEFORE LOADING STARTS.

The undersigned promises to pay all costs, including reasonable attorney's fees incurred in collection of any sums owed.

All accounts not paid when due will bear interest at the rate of 18% per annum.

Our Concrete is guaranteed for strength only per ASTM C-94 and will not be effective unless ASTM C-172, C-31, C-39, and E-329 are followed properly. Not responsible for Color Quantity, Finishing, Placement, Protection/Curing, Jointing, or any other factors beyond Supplier's control. No Claim Allowed Unless Made at Time Material is Delivered.

PROPERTY DAMAGE WAIVER
(TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE)

It is the policy of Smyrna Ready Mix Concrete to Guarantee Delivery to the curb only. We will not be held responsible for towing bills for stuck trucks not on public roadway, damage to driveways, sidewalks, buildings, parking lots, trees or property after leaving the curb. Furthermore, the undersigned agrees to pay for any towing charges incurred after our trucks leave public roadways.

The undersigned acting as owner or agent for the owner understands this agreement and releases Smyrna Ready Mix Concrete from any liability.

The seller will not assume any responsibility for the strength of concrete if water is added to the concrete on the job by purchaser. Authorized to Add Water By:

GAL X

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING, PROPERTY DAMAGE RELEASE AND WATER ADDED. SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.

LOAD RECEIVED BY:

X

ORDERED QUANTITY	CUMULATIVE QUANTITY	QUANTITY	U.O.M.	PRODUCT CODE	PRODUCT DESCRIPTION	UNIT PRICE	EXTENDED AMOUNT
154.10	154.00	11.00	CY	P1M-SM	MDOT P1M S35 MR		
0.00	14.00	1.00	EA	SC-1015	ENVIRONMENTAL FUEL SURCHARGE		

LOAD	LEAVE PLANT	ARRIVED JOB	START UNLOAD	FINISH UNLOAD	LEAVE JOB	FINAL SLUMP	TESTED AIR	REVOLUTIONS
11:15:AM		11:48AM						

Six minutes per yard unloading time is allowed. Demurrage time will be charged to customer.

No credit allowed for concrete return.

Loads less than six cubic yards will be charged for short load.

Customer must supply wheelbarrow or designated area to wash down in.

COMMENTS / REMARKS

BRAINARD AND 3RD ST DETROIT EAST OF THE LODGE SOUTH OF SELDEN

SUBTOTAL
SALES TAX
TICKET TOTAL
GRAND TOTAL

I CERTIFY MATERIALS MEET

MATERIAL	DESIGN	MDOT TARGET	SPECIFICATIONS: X
MB 7925	2.00 oz	116.00 oz	BATCHED
OTTAWA LAKE - INTER	650.00 lb	7160.00 lb	114.00 oz
SPRING MILL - 2NS	1280.00 lb	14440.00 lb	7100.00 lb
LAFARGE TYPE IL	342.00 lb	3760.00 lb	7100.00 lb
LAFARGE-SLAG-GRADE 100	184.00 lb	2025.00 lb	14380.00 lb
WAT1	28.40 gal	270.33 gal	3745.00 lb
MB AE 200	0.81 oz	47.00 oz	2015.00 lb
PORT INLAND - COARSE	1200.00 lb	13200.00 lb	271.05 gal
			46.50 oz
			13160.00 lb

Signature

AGG WATER
42.0 gal

P820

End of Load Time: 11:19 AM
Batched W/C: 0.454
Trim Water: 0.00 gal/yd
Water to Add: -2.56 gal

Signature

H.W.B



TICKET NUMBER
82025984

SMYRNA READY MIX CONCRETE
1000 Hollingshead Circle
Murfreesboro, TN 37129
www.smyrnareadymix.com

Customer ID: 250210
MAJOR CONTRACTING GROUP
PO BOX 23740
DETROIT, MI 48223

SOLD TO: Project Number:
PW-7045 4TH STREET ROAD CONSTRUC
WIGGLE PHASE 2
DETROIT

SHIP TO:

DATE	TRUCK	OPERATOR	SLUMP (in.)	LOT #	Usage
04/20/2023	4822MCC	CARRION, JUAN	5.00		
TIME	PLANT	ORDER #	ACCOUNT #	P.O. #	JOB #
11:03:AM	000820	13	250210		
					WATER ADDED (GAL) / LOAD
					FULL 3/4 1/2 1/4

WARNING

IRRITATING TO THE SKIN AND EYES

Contains Portland Cement, Wear rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid contact with Eyes and Prolonged Contact with Skin or Eyes, Flush Thoroughly With Water. If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY. Call Dispatch for SDS (Safety Data Sheet). CONCRETE is a PERISHABLE COMMODITY and BECOMES the PROPERTY of the PURCHASER UPON LEAVING THE PLANT. ANY CHANGES or CANCELLATION of ORIGINAL INSTRUCTIONS MUST be TELEPHONED to the OFFICE BEFORE LOADING STARTS.

The undersigned promises to pay all costs, including reasonable attorney's fees incurred in collection of any sums owed.

All accounts not paid when due will bear interest at the rate of 18% per annum.

Our Concrete is guaranteed for strength only per ASTM C-94 and will not be effective unless ASTM C-172, C-31, C-39, and E-329 are followed properly. Not responsible for Color Quantity, Finishing, Placement, Protection/Curing, Jointing, or any other factors beyond Supplier's control. No Claim Allowed Unless Made at Time Material is Delivered.

PROPERTY DAMAGE WAIVER
(TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE)

It is the policy of Smyrna Ready Mix Concrete to Guarantee Delivery to the curb only. We will not be held responsible for towing bills for stuck trucks not on public roadway, damage to driveways, sidewalks, buildings, parking lots, trees or property after leaving the curb. Furthermore, the undersigned agrees to pay for any towing charges incurred after our trucks leave public roadways.

The undersigned acting as owner or agent for the owner understands this agreement and releases Smyrna Ready Mix Concrete from any liability.

X

The seller will not assume any responsibility for the strength of concrete if water is added to the concrete on the job by purchaser. Authorized to Add Water By:

GAL X

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING, PROPERTY DAMAGE RELEASE AND WATER ADDED. SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.

LOAD RECEIVED BY:

X

Supplier's control. No Claim Allowed Unless Made at Time Material is Delivered.

ORDERED QUANTITY	CUMULATIVE QUANTITY	QUANTITY	U.O.M.	PRODUCT CODE	PRODUCT DESCRIPTION	UNIT PRICE	EXTENDED AMOUNT
154.10	143.00	11.00	CY	P1M-SM	MDOT P1M S35 MR		
0.00	13.00	1.00	EA	SC-1015	ENVIRONMENTAL\FUEL SURCHARGE		

Six minutes per yard unloading time is allowed. Demurrage time will be charged to customer.

No credit allowed for concrete return.

Loads less than six cubic yards will be charged for short load.

Customer must supply wheelbarrow or designated area to wash down in.

COMMENTS / REMARKS

BRAINARD AND 3RD ST DETROIT EAST OF THE
LODGE SOUTH OF SELDEN

SUBTOTAL
SALES TAX
TICKET TOTAL
GRAND TOTAL

I CERTIFY MATERIALS MEET

MDOT SPECIFICATIONS: X

P820

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOIST. %
MB 7925	2.00 oz	116.00 oz	114.00 oz	-1.7	0.00
OTTAWA LAKE - INTER	650.00 lb	7160.00 lb	7120.00 lb	-0.6	0.00
SPRING MILL - 2NS	1280.00 lb	14440.00 lb	14400.00 lb	-0.3	2.50
LAFARGE TYPE IL	342.00 lb	3760.00 lb	3740.00 lb	-0.5	0.00
LAFARGE-SLAG-GRADE 100	184.00 lb	2025.00 lb	2045.00 lb	1.0	0.00
WAT1	28.40 gal	270.33 gal	270.57 gal	0.1	0.00
MB AE 200	0.81 oz	47.00 oz	46.50 oz	-1.1	0.00
PORT INLAND - COARSE	1200.00 lb	13200.00 lb	13160.00 lb	-0.3	0.00

AGG WATER
42.1 gal

End of Load Time: 11:05 AM

Batched W/C: 0.451

Trim Water: 0.00 gal/yd

Water to Add: -0.58 gal

[Handwritten signature]
HNTB



Customer ID: 250210
MAJOR CONTRACTING GROUP
PO BOX 23740
DETROIT, MI 48223

SOLD TO: Project Number:
PW-7045 4TH STREET ROAD CONSTRUCT
WIGGLE PHASE 2
DETROIT

TICKET NUMBER
82025977

SMYRNA READY MIX CONCRETE
1000 Hollingshead Circle
Murfreesboro, TN 37129
www.smyrnareadymix.com

SHIP TO:

DATE	TRUCK	OPERATOR	SLUMP (in.)	LOT #	Usage
04/20/2023	4819MCC	ANDERSON, CLEVELAND	5.00		
TIME	PLANT	ORDER #	ACCOUNT #	P.O. #	JOB #
9:48:AM	000820	13	250210		
					WATER ADDED (GAL) / LOAD
					FULL 3/4 1/2 1/4

WARNING

IRRITATING TO THE SKIN AND EYES

Contains Portland Cement, Wear rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid contact with Eyes and Prolonged Contact with Skin or Eyes, Flush Thoroughly With Water. If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY. Call Dispatch for SDS (Safety Data Sheet). CONCRETE IS A PERISHABLE COMMODITY AND BECOMES THE PROPERTY OF THE PURCHASER UPON LEAVING THE PLANT. ANY CHANGES OR CANCELLATION OF ORIGINAL INSTRUCTIONS MUST BE TELEPHONED TO THE OFFICE BEFORE LOADING STARTS.

The undersigned promises to pay all costs, including reasonable attorney's fees incurred in collection of any sums owed.

All accounts not paid when due will bear interest at the rate of 18% per annum.

Our Concrete is guaranteed for strength only per ASTM C-94 and will not be effective unless ASTM C-172, C-31, C-39, and E-329 are followed properly. Not responsible for Color Quantity, Finishing, Placement, Protection/Curing, Jointing, or any other factors beyond Supplier's control. No Claim Allowed Unless Made at Time Material is Delivered.

PROPERTY DAMAGE WAIVER

(TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE)

It is the policy of Smyrna Ready Mix Concrete to Guarantee Delivery to the curb only. We will not be held responsible for towing bills for stuck trucks not on public roadway, damage to driveways, sidewalks, buildings, parking lots, trees or property after leaving the curb. Furthermore, the undersigned agrees to pay for any towing charges incurred after our trucks leave public roadways.

The undersigned acting as owner or agent for the owner understands this agreement and releases Smyrna Ready Mix Concrete from any liability.

X

The seller will not assume any responsibility for the strength of concrete if water is added to the concrete on the job by purchaser. Authorized to Add Water By:

GAL X

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING, PROPERTY DAMAGE RELEASE AND WATER ADDED. SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.

LOAD RECEIVED BY:

X

ORDERED QUANTITY		CUMULATIVE QUANTITY	QUANTITY	U.O.M.	PRODUCT CODE	PRODUCT DESCRIPTION			UNIT PRICE	EXTENDED AMOUNT
154.10		132.00	11.00	CY	P1M-SM	MDOT P1M S35 MR				
0.00		12.00	1.00	EA	SC-1015	ENVIRONMENTAL\FUEL SURCHARGE				
LOAD	LEAVE PLANT	ARRIVED JOB	START UNLOAD	FINISH UNLOAD	LEAVE JOB	FINAL SLUMP	TESTED AIR	REVOLUTIONS		
9:48:AM		10:15AM								
Six minutes per yard unloading time is allowed. Demurrage time will be charged to customer. No credit allowed for concrete return. loads less than six cubic yards will be charged for short load. ustomer must supply wheelbarrow or designated area to wash down in.					COMMENTS / REMARKS			SUBTOTAL		
					FOREST EAST OFF LODGE TO 3RD ST SOUTH TO SELDEN WEST @ 4TH PUMP JOB			SALES TAX		
								TICKET TOTAL		
								GRAND TOTAL		

I CERTIFY MATERIALS MEET

MDOT SPECIFICATIONS: X

P820

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOIST. %
SPRING MILL - 2NS	1280.00 lb	14440.00 lb	14420.00 lb	-0.1	2.50
LAFARGE TYPE IL	342.00 lb	3760.00 lb	3750.00 lb	-0.3	0.00
LAFARGE-SLAG-GRADE 100	184.00 lb	2025.00 lb	2050.00 lb	1.2	0.00
WAT1	28.40 gal	270.33 gal	270.33 gal	0.0	0.00
MB AE 200	0.81 oz	47.00 oz	47.00 oz	0.0	0.00
PORT INLAND - COARSE	1200.00 lb	13200.00 lb	13160.00 lb	-0.3	0.00
MB 7925	2.00 oz	116.00 oz	116.00 oz	0.0	0.00
OTTAWA LAKE - INTER	650.00 lb	7160.00 lb	7100.00 lb	-0.8	0.00

AGG WATER
42.1 gal

End of Load Time: 9:50 AM
Batched W/C: 0.452
Trim Water: 0.00 gal/yd
Water to Add: -0.88 gal

[Handwritten signature]
HARB



TICKET NUMBER
82025974
SMYRNA READY MIX CONCRETE
1000 Hollingshead Circle
Murfreesboro, TN 37129
www.smyrnareadymix.com

SHIP TO:

Customer ID: 250210
MAJOR CONTRACTING GROUP
PO BOX 23740
DETROIT, MI 48223

SOLD TO: Project Number:
PW-7045 4TH STREET ROAD CONSTRUCT
WIGGLE PHASE 2
DETROIT

DATE	TRUCK	OPERATOR	SLUMP (in.)	LOT #	Usage
04/20/2023	6627MCC	ROCHA JR, DAVID	5.00		
TIME	PLANT	ORDER #	ACCOUNT #	P.O. #	JOB #
9:26:AM	000820	13	250210		
					WATER ADDED (GAL) / LOAD
					FULL 3/4 1/2 1/4

WARNING

IRRITATING TO THE SKIN AND EYES

Contains Portland Cement, Wear rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid contact with Eyes and Prolonged Contact with Skin or Eyes, Flush Thoroughly With Water. If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY. Call Dispatch for SDS (Safety Data Sheet). CONCRETE is a PERISHABLE COMMODITY and BECOMES the PROPERTY of the PURCHASER UPON LEAVING the PLANT. ANY CHANGES or CANCELLATION of ORIGINAL INSTRUCTIONS MUST be TELEPHONED to the OFFICE BEFORE LOADING STARTS.

The undersigned promises to pay all costs, including reasonable attorney's fees incurred in collection of any sums owed.

All accounts not paid when due will bear interest at the rate of 18% per annum.

Our Concrete is guaranteed for strength only per ASTM C-94 and will not be effective unless ASTM C-172, C-31, C-39, and E-329 are followed properly. Not responsible for Color Quantity, Finishing, Placement, Protection/Curing, Jointing, or any other factors beyond Supplier's control. No Claim Allowed Unless Made at Time Material is Delivered.

PROPERTY DAMAGE WAIVER
(TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE)
It is the policy of Smyrna Ready Mix Concrete to Guarantee Delivery to the curb only. We will not be held responsible for towing bills for stuck trucks not on public roadway, damage to driveways, sidewalks, buildings, parking lots, trees or property after leaving the curb. Furthermore, the undersigned agrees to pay for any towing charges incurred after our trucks leave public roadways.
The undersigned acting as owner or agent for the owner understands this agreement and releases Smyrna Ready Mix Concrete from any liability.

X

The seller will not assume any responsibility for the strength of concrete if water is added to the concrete on the job by purchaser. Authorized to Add Water By:

GAL X

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING, PROPERTY DAMAGE RELEASE AND WATER ADDED. SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.

LOAD RECEIVED BY:

X

Unless ASTM C-172, C-531, C-595, Quantity, Finishing, Placement, Protection/Curing, Jointing, or any other factors beyond Supplier's control. No Claim Allowed Unless Made at Time Material is Delivered.										X		X									
ORDERED QUANTITY		CUMULATIVE QUANTITY		QUANTITY		U.O.M.		PRODUCT CODE		PRODUCT DESCRIPTION		UNIT PRICE		EXTENDED AMOUNT							
154.10		121.00		11.00		CY		P1M-SM		MDOT P1M S35 MR											
0.00		11.00		1.00		EA		SC-1015		ENVIRONMENTAL\FUEL SURCHARGE											
LOAD		LEAVE PLANT		ARRIVED JOB		START UNLOAD		FINISH UNLOAD		LEAVE JOB		FINAL SLUMP		TESTED AIR		REVOLUTIONS					
9:26:AM				9:55AM		10:05AM															
Six minutes per yard unloading time is allowed. Demurrage time will be charged to customer. No credit allowed for concrete return. Loads less than six cubic yards will be charged for short load. Customer must supply wheelbarrow or designated area to wash down in.										COMMENTS / REMARKS						SUBTOTAL SALES TAX TICKET TOTAL GRAND TOTAL					
										FOREST EAST OFF LODGE TO 3RD ST SOUTH TO											
										SELDEN WEST @ 4TH PUMP JOB											

I CERTIFY MATERIALS MEET

MDOT SPECIFICATIONS: X

P820

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOIST. %
MB 7925	2.00 oz	116.00 oz	114.00 oz	-1.7	0.00
OTTAWA LAKE - INTER	650.00 lb	7160.00 lb	7100.00 lb	-0.8	0.00
SPRING MILL - 2NS	1280.00 lb	14440.00 lb	14400.00 lb	-0.3	2.50
LAFARGE TYPE IL	342.00 lb	3760.00 lb	3755.00 lb	-0.1	0.00
LAFARGE-SLAG-GRADE 100	184.00 lb	2025.00 lb	2015.00 lb	-0.5	0.00
WAT1	28.40 gal	270.33 gal	270.57 gal	0.1	0.00
MB AE 200	0.81 oz	47.00 oz	46.50 oz	-1.1	0.00
PORT INLAND - COARSE	1200.00 lb	13200.00 lb	13180.00 lb	-0.2	0.00
LAFARGE TYPE IL	0.00 lb	0.00 lb	17.50 lb	1.0	0.00

AGG WATER
42.1 gal

End of Load Time: 9:34 AM
Batched W/C: 0.453
Trim Water: 0.00 gal/yd
Water to Add: -1.80 gal

an [signature]



TICKET NUMBER
82025972

SMYRNA READY MIX CONCRETE
1000 Hollingshead Circle
Murfreesboro, TN 37129
www.smyrnareadymix.com

Customer ID: 250210
MAJOR CONTRACTING GROUP
PO BOX 23740
DETROIT, MI 48223

SOLD TO: Project Number:
PW-7045 4TH STREET ROAD CONSTRUCT
WIGGLE PHASE 2
DETROIT

SHIP TO:

DATE	TRUCK	OPERATOR	SLUMP (in.)	LOT #	Usage
04/20/2023	4837MCC	GOLDING, JOSEPH	5.00		
TIME	PLANT	ORDER #	ACCOUNT #	P.O. #	JOB #
9:12:AM	000820	13	250210		
WATER ADDED (GAL) / LOAD					
FULL 3/4 1/2 1/4					

WARNING
IRRITATING TO THE SKIN AND EYES

Contains Portland Cement, Wear rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid contact with Eyes and Prolonged Contact with Skin or Eyes, Flush Thoroughly With Water. If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY. Call Dispatch for SDS (Safety Data Sheet). CONCRETE is a PERISHABLE COMMODITY and BECOMES the PROPERTY of the PURCHASER UPON LEAVING the PLANT. ANY CHANGES or CANCELLATION of ORIGINAL INSTRUCTIONS MUST be TELEPHONED to the OFFICE BEFORE LOADING STARTS.

The undersigned promises to pay all costs, including reasonable attorney's fees incurred in collection of any sums owed.

All accounts not paid when due will bear interest at the rate of 18% per annum.

Our Concrete is guaranteed for strength only per ASTM C-94 and will not be effective unless ASTM C-172, C-31, C-39, and E-329 are followed properly. Not responsible for Color Quantity, Finishing, Placement, Protection/Curing, Jointing, or any other factors beyond Supplier's control. No Claim Allowed Unless Made at Time Material is Delivered.

PROPERTY DAMAGE WAIVER

(TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE)
It is the policy of Smyrna Ready Mix Concrete to Guarantee Delivery to the curb only. We will not be held responsible for towing bills for stuck trucks not on public roadway, damage to driveways, sidewalks, buildings, parking lots, trees or property after leaving the curb. Furthermore, the undersigned agrees to pay for any towing charges incurred after our trucks leave public roadways.

The undersigned acting as owner or agent for the owner understands this agreement and releases Smyrna Ready Mix Concrete from any liability.

X

The seller will not assume any responsibility for the strength of concrete if water is added to the concrete on the job by purchaser. Authorized to Add Water By:

GAL X

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING, PROPERTY DAMAGE RELEASE AND WATER ADDED. SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.

LOAD RECEIVED BY:

X

Supplier's control. No Claim Allowed Unless Made at Time Material is Delivered.											
ORDERED QUANTITY		CUMULATIVE QUANTITY		QUANTITY	U.O.M.	PRODUCT CODE		PRODUCT DESCRIPTION		UNIT PRICE	EXTENDED AMOUNT
154.10		110.00		11.00	CY	P1M-SM		MDOT P1M S35 MR			
0.00		10.00		1.00	EA	SC-1015		ENVIRONMENTAL\FUEL SURCHARGE			
LOAD		LEAVE PLANT		ARRIVED JOB	START UNLOAD	FINISH UNLOAD	LEAVE JOB	FINAL SLUMP	TESTED AIR	REVOLUTIONS	
9:12:AM				9:45 AM	9:55 AM						
						COMMENTS / REMARKS				SUBTOTAL	
Six minutes per yard unloading time is allowed. Demurrage time will be charged to customer.						FOREST EAST OFF LODGE TO 3RD ST SOUTH TO SELDEN WEST @ 4TH PUMP JOB				SALES TAX	
No credit allowed for concrete return.										TICKET TOTAL	
Loads less than six cubic yards will be charged for short load.										GRAND TOTAL	
Customer must supply wheelbarrow or designated area to wash down in.											

I CERTIFY MATERIALS MEET

MDOT SPECIFICATIONS: X

P820

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOIST. %
MB 7925	2.00 oz	116.00 oz	116.00 oz	0.0	0.00
OTTAWA LAKE - INTER	650.00 lb	7160.00 lb	7100.00 lb	-0.8	0.00
SPRING MILL - 2NS	1280.00 lb	14440.00 lb	14460.00 lb	0.1	2.50
LAFARGE TYPE IL	342.00 lb	3760.00 lb	3735.00 lb	-0.7	0.00
LAFA-SLAG-GRADE 100	184.00 lb	2025.00 lb	2030.00 lb	0.2	0.00
WAT1	28.40 gal	270.33 gal	270.57 gal	0.1	0.00
MB AE 200	0.81 oz	47.00 oz	46.50 oz	-1.1	0.00
PORT INLAND - COARSE	1200.00 lb	13200.00 lb	13140.00 lb	-0.5	0.00

AGG WATER
42.3 gal

End of Load Time: 9:16 AM

Batched W/C: 0.454

Trim Water: 0.00 gal/yd

Water to Add: -2.07 gal



TICKET NUMBER
82025969

SMYRNA READY MIX CONCRETE
1000 Hollingshead Circle
Murfreesboro, TN 37129
www.smyrnareadymix.com

SHIP TO:

Custo
MAJC
PO BC
DETRC

Customer ID: 250210
MAJOR CONTRACTING GROUP
PO BOX 23740
DETROIT, MI 48223

SOLD TO: Project Number:
PW-7045 4TH STREET ROAD CONSTRUCT
WIGGLE PHASE 2
DETROIT

DATE	TRUCK	OPERATOR	SLUMP (in.)	LOT #	Usage
04/20/2023	2306	BURCHAM, STEWART	5.00		
TIME	PLANT	ORDER #	ACCOUNT #	JOB #	WATER ADDED (GAL) / LOAD
9:01:AM	000820	13	250210		FULL 3/4 1/2 1/4

WARNING

IRRITATING TO THE SKIN AND EYES

Contains Portland Cement, Wear rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid contact with Eyes and Prolonged Contact with Skin or Eyes, Flush Thoroughly With Water. If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY. Call Dispatch for SDS (Safety Data Sheet). CONCRETE is a PERISHABLE COMMODITY and BECOMES the PROPERTY of the PURCHASER UPON LEAVING the PLANT. ANY CHANGES or CANCELLATION of ORIGINAL INSTRUCTIONS MUST be TELEPHONED to the OFFICE BEFORE LOADING STARTS.

The undersigned promises to pay all costs, including reasonable attorney's fees incurred in collection of any sums owed.

All accounts not paid when due will bear interest at the rate of 18% per annum.

Our Concrete is guaranteed for strength only per ASTM C-94 and will not be effective unless ASTM C-172, C-31, C-39, and E-329 are followed properly. Not responsible for Color Quantity, Finishing, Placement, Protection/Curing, Jointing, or any other factors beyond Supplier's control. No Claim Allowed Unless Made at Time Material is Delivered.

PROPERTY DAMAGE WAIVER
(TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE)
It is the policy of Smyrna Ready Mix Concrete to Guarantee Delivery to the curb only. We will not be held responsible for towing bills for stuck trucks not on public roadway, damage to driveways, sidewalks, buildings, parking lots, trees or property after leaving the curb. Furthermore, the undersigned agrees to pay for any towing charges incurred after our trucks leave public roadways.
The undersigned acting as owner or agent for the owner understands this agreement and releases Smyrna Ready Mix Concrete from any liability.

X

The seller will not assume any responsibility for the strength of concrete if water is added to the concrete on the job by purchaser. Authorized to Add Water By:

GAL X

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING, PROPERTY DAMAGE RELEASE AND WATER ADDED. SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.

LOAD RECEIVED BY:

X

Major

ORDERED QUANTITY	CUMULATIVE QUANTITY	QUANTITY	U.O.M.	PRODUCT CODE	PRODUCT DESCRIPTION	UNIT PRICE	EXTENDED AMOUNT
154.10	99.00	11.00	CY	P1M-SM	MDOT P1M S35 MR		
0.00	9.00	1.00	EA	SC-1015	ENVIRONMENTAL FUEL SURCHARGE		

LOAD	LEAVE PLANT	ARRIVED JOB	START UNLOAD	FINISH UNLOAD	LEAVE JOB	FINAL SLUMP	TESTED AIR	REVOLUTIONS
9:01:AM		930						

Six minutes per yard unloading time is allowed. Demurrage time will be charged to customer.

No credit allowed for concrete return.

Loads less than six cubic yards will be charged for short load.

Customer must supply wheelbarrow or designated area to wash down in.

COMMENTS / REMARKS
FOREST EAST OFF LODGE TO 3RD ST SOUTH TO
SELDEN WEST @ 4TH PUMP JOB

SUBTOTAL
SALES TAX
TICKET TOTAL
GRAND TOTAL

I CERTIFY MATERIALS MEET

MDOT SPECIFICATIONS: X

P820

MB
OTT
SPRI
LAF
LAF
WAT
MB
POR

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOIST. %
MB 7925	2.00 oz	116.00 oz	116.00 oz	0.0	0.00
OTTAWA LAKE - INTER	650.00 lb	7160.00 lb	7120.00 lb	-0.6	0.00
SPRING MILL - 2NS	1280.00 lb	14440.00 lb	14400.00 lb	-0.3	2.50
LAFARGE TYPE IL	342.00 lb	3760.00 lb	3740.00 lb	-0.5	0.00
LAF-SLAG-GRADE 100	184.00 lb	2025.00 lb	2025.00 lb	0.0	0.00
WAT1	28.40 gal	270.33 gal	270.81 gal	0.2	0.00
MB AE 200	0.81 oz	47.00 oz	47.00 oz	0.0	0.00
PORT INLAND - COARSE	1200.00 lb	13200.00 lb	13160.00 lb	-0.3	0.00

AGG WATER
42.1 gal

End of Load Time: 9:03 AM
Batched W/C: 0.453
Trim Water: 0.00 gal/yd
Water to Add: -1.90 gal

Handwritten signature
HNTB



Customer ID: 250210
MAJOR CONTRACTING GROUP
PO BOX 23740
DETROIT, MI 48223

SOLD TO: Project Number:
PW-7045 4TH STREET ROAD CONSTRUC
WIGGLE PHASE 2
DETROIT

TICKET NUMBER
82025966

SMYRNA READY MIX CONCRETE
1000 Hollingshead Circle
Murfreesboro, TN 37129
www.smyrnareadymix.com

SHIP TO:

DATE	TRUCK	OPERATOR	SLUMP (in.)	LOT #	Usage
04/20/2023	3713MCC	POYDRAS, MCARTHUR	5.00		
TIME	PLANT	ORDER #	ACCOUNT #	JOB #	WATER ADDED (GAL) / LOAD
8:47:AM	000820	13	250210		FULL 3/4 1/2 1/4

WARNING
IRRITATING TO THE SKIN AND EYES
Contains Portland Cement, Wear rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid contact with Eyes and Prolonged Contact with Skin or Eyes, Flush Thoroughly With Water. If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY. Call Dispatch for SDS (Safety Data Sheet).
CONCRETE is a PERISHABLE COMMODITY and BECOMES the PROPERTY of the PURCHASER UPON LEAVING the PLANT. ANY CHANGES or CANCELLATION of ORIGINAL INSTRUCTIONS MUST BE TELEPHONED to the OFFICE BEFORE LOADING STARTS.
The undersigned promises to pay all costs, including reasonable attorney's fees incurred in collection of any sums owed.
All accounts not paid when due will bear interest at the rate of 18% per annum.
Our Concrete is guaranteed for strength only per ASTM C-94 and will not be effective unless ASTM C-172, C-31, C-39, and E-329 are followed properly. Not responsible for Color Quantity, Finishing, Placement, Protection/Curing, Jointing, or any other factors beyond Supplier's control. No Claim Allowed Unless Made at Time Material is Delivered.

PROPERTY DAMAGE WAIVER
(TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE)
It is the policy of Smyrna Ready Mix Concrete to Guarantee Delivery to the curb only. We will not be held responsible for towing bills for stuck trucks not on public roadway, damage to driveways, sidewalks, buildings, parking lots, trees or property after leaving the curb. Furthermore, the undersigned agrees to pay for any towing charges incurred after our trucks leave public roadways.
The undersigned acting as owner or agent for the owner understands this agreement and releases Smyrna Ready Mix Concrete from any liability.

The seller will not assume any responsibility for the strength of concrete if water is added to the concrete on the job by purchaser. Authorized to Add Water By:

GAL X

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING, PROPERTY DAMAGE RELEASE AND WATER ADDED. SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.

LOAD RECEIVED BY:

X

X					UNIT PRICE		EXTENDED AMOUNT	
ORDERED QUANTITY	CUMULATIVE QUANTITY	QUANTITY	U.O.M.	PRODUCT CODE	PRODUCT DESCRIPTION			
154.10	88.00	11.00	CY	P1M-SM	MDOT P1M S35 MR			
0.00	8.00	1.00	EA	SC-1015	ENVIRONMENTAL FUEL SURCHARGE			
LOAD	LEAVE PLANT	ARRIVED JOB	START UNLOAD	FINISH UNLOAD	LEAVE JOB	FINAL SLUMP	TESTED AIR	REVOLUTIONS
8:47:AM		7:45						
COMMENTS / REMARKS							SUBTOTAL	

Six minutes per yard unloading time is allowed. Demurrage time will be charged to customer.

No credit allowed for concrete return.

Loads less than six cubic yards will be charged for short load.

Customer must supply wheelbarrow or designated area to wash down in.

COMMENTS / REMARKS
FOREST EAST OFF LODGE TO 3RD ST SOUTH TO
SELDEN WEST @ 4TH PUMP JOB

SUBTOTAL
SALES TAX
TICKET TOTAL
GRAND TOTAL

I CERTIFY MATERIALS MEET

MDOT SPECIFICATIONS: X

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOIST. %
MB 7925	2.00 oz	116.00 oz	116.00 oz	0.0	0.00
OTTAWA LAKE - INTER	650.00 lb	7160.00 lb	7100.00 lb	-0.8	0.00
SPRING MILL - 2NS	1280.00 lb	14440.00 lb	14400.00 lb	-0.3	2.50
LAFARGE TYPE II	342.00 lb	3760.00 lb	3765.00 lb	0.1	0.00
LAFA-SLAG-GRADE 100	184.00 lb	2025.00 lb	2030.00 lb	0.2	0.00
WAT1	28.40 gal	270.33 gal	270.33 gal	0.0	0.00
MB AE 200	0.81 oz	47.00 oz	46.50 oz	-1.1	0.00
PORT INLAND - COARSE	1200.00 lb	13200.00 lb	13180.00 lb	-0.2	0.00

AGG WATER
42.1 gal

P820

End of Load Time: 8:49 AM
Batched W/C: 0.453
Trim Water: 0.00 gal/yd
Water to Add: -1.64 gal

[Signature]
HNTB



TICKET NUMBER
82025965

SMYRNA READY MIX CONCRETE
1000 Hollingshead Circle
Murfreesboro, TN 37129
www.smyrnareadymix.com

Customer ID: 250210
MAJOR CONTRACTING GROUP
PO BOX 23740
DETROIT, MI 48223

SOLD TO: Project Number:
PW-7045 4TH STREET ROAD CONSTRUC
WIGGLE PHASE 2
DETROIT

SHIP TO:

DATE	TRUCK	OPERATOR	SLUMP (in.)	LOT #	Usage
04/20/2023	2380MCC	GOLDING, JOSEPH	5.00		
TIME	PLANT	ORDER #	ACCOUNT #	P.O. #	JOB #
8:35:AM	000820	13	250210		
					WATER ADDED (GAL) / LOAD
					FULL 3/4 1/2 1/4

WARNING
IRRITATING TO THE SKIN AND EYES
Contains Portland Cement, Wear rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid contact with Eyes and Prolonged Contact with Skin or Eyes, Flush Thoroughly With Water. If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY. Call Dispatch for SDS (Safety Data Sheet).
CONCRETE is a PERISHABLE COMMODITY and BECOMES the PROPERTY of the PURCHASER UPON LEAVING the PLANT. ANY CHANGES or CANCELLATION of ORIGINAL INSTRUCTIONS MUST be TELEPHONED to the OFFICE BEFORE LOADING STARTS.
The undersigned promises to pay all costs, including reasonable attorney's fees incurred in collection of any sums owed.
All accounts not paid when due will bear interest at the rate of 18% per annum.
Our Concrete is guaranteed for strength only per ASTM C-94 and will not be effective unless ASTM C-172, C-31, C-39, and E-329 are followed properly. Not responsible for Color Quantity, Finishing, Placement, Protection/Curing, Joining, or any other factors beyond Supplier's control. No Claim Allowed Unless Made at Time Material is Delivered.

PROPERTY DAMAGE WAIVER
(TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE)
It is the policy of Smyrna Ready Mix Concrete to Guarantee Delivery to the curb only. We will not be held responsible for towing bills for stuck trucks not on public roadway, damage to driveways, sidewalks, buildings, parking lots, trees or property after leaving the curb. Furthermore, the undersigned agrees to pay for any towing charges incurred after our trucks leave public roadways.
The undersigned acting as owner or agent for the owner understands this agreement and releases Smyrna Ready Mix Concrete from any liability.

The seller will not assume any responsibility for the strength of concrete if water is added to the concrete on the job by purchaser. Authorized to Add Water By:

GAL X

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING, PROPERTY DAMAGE RELEASE AND WATER ADDED. SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.

LOAD RECEIVED BY:

X

Supplier's control. No Claim Allowed Unless Made at Time Material is Delivered.										
ORDERED QUANTITY	CUMULATIVE QUANTITY	QUANTITY	U.O.M.	PRODUCT CODE	PRODUCT DESCRIPTION				UNIT PRICE	EXTENDED AMOUNT
154.10	77.00	11.00	CY	P1M-SM	MDOT P1M S35 MR					
0.00	7.00	1.00	EA	SC-1015	ENVIRONMENTAL\FUEL SURCHARGE					
LOAD	LEAVE PLANT	ARRIVED JOB	START UNLOAD	FINISH UNLOAD	LEAVE JOB	FINAL SLUMP	TESTED AIR	REVOLUTIONS		
8:35:AM		9:05 AM								

Six minutes per yard unloading time is allowed. Demurrage time will be charged to customer.

No credit allowed for concrete return.

Loads less than six cubic yards will be charged for short load.

Customer must supply wheelbarrow or designated area to wash down in.

COMMENTS / REMARKS

FOREST EAST OFF LODGE TO 3RD ST SOUTH TO
SELDEN WEST @ 4TH PUMP JOB

SUBTOTAL
SALES TAX
TICKET TOTAL
GRAND TOTAL

I CERTIFY MATERIALS MEET

MDOT SPECIFICATIONS: X

P820

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOIST. %
MB 7925	2.00 oz	116.00 oz	116.00 oz	0.0	0.00
OTTAWA LAKE - INTER	650.00 lb	7160.00 lb	7140.00 lb	-0.3	0.00
SPRING MILL - 2NS	1280.00 lb	14440.00 lb	14400.00 lb	-0.3	2.50
LAFARGE TYPE II	342.00 lb	3760.00 lb	3790.00 lb	0.8	0.00
LAFARGE-SLAG-GRADE 100	184.00 lb	2025.00 lb	1980.00 lb	-2.2	0.00
WAT1	28.40 gal	270.33 gal	270.57 gal	0.1	0.00
MB AE 200	0.81 oz	47.00 oz	47.00 oz	0.0	0.00
PORT INLAND - COARSE	1200.00 lb	13200.00 lb	13220.00 lb	0.2	0.00

AGG WATER
42.1 gal

End of Load Time: 8:38 AM
Batched W/C: 0.453
Trim Water: 0.00 gal/yd
Water to Add: -1.63 gal



TICKET NUMBER
82025962

SMYRNA READY MIX CONCRETE
1000 Hollingshead Circle
Murfreesboro, TN 37129
www.smyrnareadymix.com

SHIP TO:

Customer ID: 250210
MAJOR CONTRACTING GROUP
PO BOX 23740
DETROIT, MI 48223

SOLD TO: Project Number:
PW-7045 4TH STREET ROAD CONSTRUC
WIGGLE PHASE 2
DETROIT

DATE	TRUCK	OPERATOR	SLUMP (in.)	LOT #	Usage
04/20/2023	6623MCC	HOPPER, MARK	5.00		
TIME	PLANT	ORDER #	ACCOUNT #	JOB #	WATER ADDED (GAL) / LOAD
8:21:AM	000820	13	250210		FULL 3/4 1/2 1/4

WARNING
IRRITATING TO THE SKIN AND EYES
Contains Portland Cement, Wear rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid contact with Eyes and Prolonged Contact with Skin or Eyes, Flush Thoroughly With Water. If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY. Call Dispatch for SDS (Safety Data Sheet).
CONCRETE is a PERISHABLE COMMODITY and BECOMES the PROPERTY of the PURCHASER UPON LEAVING the PLANT. ANY CHANGES or CANCELLATION of ORIGINAL INSTRUCTIONS MUST BE TELEPHONED to the OFFICE BEFORE LOADING STARTS.
The undersigned promises to pay all costs, including reasonable attorney's fees incurred in collection of any sums owed.

PROPERTY DAMAGE WAIVER
(TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE)
It is the policy of Smyrna Ready Mix Concrete to Guarantee Delivery to the curb only. We will not be held responsible for towing bills for stuck trucks not on public roadway, damage to driveways, sidewalks, buildings, parking lots, trees or property after leaving the curb. Furthermore, the undersigned agrees to pay for any towing charges incurred after our trucks leave public roadways.
The undersigned acting as owner or agent for the owner understands this agreement and releases Smyrna Ready Mix Concrete from any liability.

The seller will not assume any responsibility for the strength of concrete if water is added to the concrete on the job by purchaser. Authorized to Add Water By:

GAL X

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING, PROPERTY DAMAGE RELEASE AND WATER ADDED. SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.

LOAD RECEIVED BY:

X

All accounts not paid when due will bear interest at the rate of 18% per annum.																	
Our Concrete is guaranteed for strength only per ASTM C-94 and will not be effective unless ASTM C-172, C-31, C-39, and E-329 are followed properly. Not responsible for Color Quantity, Finishing, Placement, Protection/Curing, Jointing, or any other factors beyond Supplier's control. No Claim Allowed Unless Made at Time Material is Delivered.																	
Concrete Item No. _____																	
X _____																	
X _____																	
ORDERED QUANTITY		CUMULATIVE QUANTITY		QUANTITY		U.O.M.		PRODUCT CODE		PRODUCT DESCRIPTION		UNIT PRICE		EXTENDED AMOUNT			
154.10		66.00		11.00		CY		P1M-SM		MDOT P1M S35 MR							
0.00		6.00		1.00		EA		SC-1015		ENVIRONMENTAL\FUEL SURCHARGE							
LOAD		LEAVE PLANT		ARRIVED JOB		START UNLOAD		FINISH UNLOAD		LEAVE JOB		FINAL SLUMP		TESTED AIR		REVOLUTIONS	
8:21:AM				8:45AM													
Six minutes per yard unloading time is allowed. Demurrage time will be charged to customer.										COMMENTS / REMARKS				SUBTOTAL			
No credit allowed for concrete return.										FOREST EAST OFF LODGE TO 3RD ST SOUTH TO SELDEN WEST @ 4TH PUMP JOB				SALES TAX			
Loads less than six cubic yards will be charged for short load.														TICKET TOTAL			
Customer must supply wheelbarrow or designated area to wash down in.														GRAND TOTAL			

I CERTIFY MATERIALS MEET		MDOT SPECIFICATIONS: X			
MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOIST. %
MB 7925	2.00 oz	116.00 oz	116.00 oz	0.0	0.00
OTTAWA LAKE - INTER	650.00 lb	7160.00 lb	7100.00 lb	-0.8	0.00
SPRING MILL - 2NS	1280.00 lb	14440.00 lb	14380.00 lb	-0.4	2.50
LAFARGE TYPE II	342.00 lb	3760.00 lb	3835.00 lb	2.0	0.00
LAFARGE-SLAG-GRADE 100	184.00 lb	2025.00 lb	1970.00 lb	-2.7	0.00
WAT1	28.40 gal	270.33 gal	270.57 gal	0.1	0.00
MB AE 200	0.81 oz	47.00 oz	47.50 oz	1.1	0.00
PORT INLAND - COARSE	1200.00 lb	13200.00 lb	13180.00 lb	-0.2	0.00

AGG WATER
42.0 gal

P820
End of Load Time: 8:23 AM
Batched W/C: 0.452
Trim Water: 0.00 gal/yd
Water to Add: -1.31 gal

Handwritten signature and initials



TICKET NUMBER

82025960

SMYRNA READY MIX CONCRETE
1000 Hollingshead Circle
Murfreesboro, TN 37129
www.smyrnareadymix.com

Customer ID: 250210
MAJOR CONTRACTING GROUP
PO BOX 23740
DETROIT, MI 48223

SOLD TO:

Project Number:
PW-7045 4TH STREET ROAD CONSTRUC
WIGGLE PHASE 2
DETROIT

SHIP TO:

DATE	TRUCK	OPERATOR	SLUMP (in.)	LOT #	Usage
04/20/2023	3713MCC	POYDRAS, MCARTHUR	5.00		
TIME	PLANT	ORDER #	ACCOUNT #	P.O. #	JOB #
8:02:AM	000820	13	250210		
WATER ADDED (GAL) / LOAD					
FULL 3/4 1/2 1/4					

WARNING

IRRITATING TO THE SKIN AND EYES

Contains Portland Cement, Wear rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid contact with Eyes and Prolonged Contact with Skin or Eyes, Flush Thoroughly With Water. If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY. Call Dispatch for SDS (Safety Data Sheet). CONCRETE is a PERISHABLE COMMODITY and BECOMES the PROPERTY of the PURCHASER UPON LEAVING the PLANT. ANY CHANGES or CANCELLATION of ORIGINAL INSTRUCTIONS MUST BE TELEPHONED to the OFFICE BEFORE LOADING STARTS.

The undersigned promises to pay all costs, including reasonable attorney's fees incurred in collection of any sums owed.

All accounts not paid when due will bear interest at the rate of 18% per annum.

Our Concrete is guaranteed for strength only per ASTM C-94 and will not be effective unless ASTM C-172, C-31, C-39, and E-329 are followed properly. Not responsible for Color Quantity, Finishing, Placement, Protection/Curing, Jointing, or any other factors beyond Supplier's control. No Claim Allowed Unless Made at Time Material is Delivered.

PROPERTY DAMAGE WAIVER

(TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE)

It is the policy of Smyrna Ready Mix Concrete to Guarantee Delivery to the curb only. We will not be held responsible for towing bills for stuck trucks not on public roadway, damage to driveways, sidewalks, buildings, parking lots, trees or property after leaving the curb. Furthermore, the undersigned agrees to pay for any towing charges incurred after our trucks leave public roadways.

The undersigned acting as owner or agent for the owner understands this agreement and releases Smyrna Ready Mix Concrete from any liability.

The seller will not assume any responsibility for the strength of concrete if water is added to the concrete on the job by purchaser. Authorized to Add Water By:

GAL X

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING, PROPERTY DAMAGE RELEASE AND WATER ADDED. SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.

LOAD RECEIVED BY:

X

X

Supplier's Control: No claim allowed unless made at time of delivery and receipt									
ORDERED QUANTITY	CUMULATIVE QUANTITY	QUANTITY	U.O.M.	PRODUCT CODE	PRODUCT DESCRIPTION			UNIT PRICE	EXTENDED AMOUNT
154.10	55.00	11.00	CY	P1M-SM	MDOT P1M S35 MR				
0.00	5.00	1.00	EA	SC-1015	ENVIRONMENTAL\FUEL SURCHARGE				

I CERTIFY MATERIALS MEET

MDOT SPECIFICATIONS: X

P820

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOIST. %
MB 7925	2.00 oz	116.00 oz	114.00 oz	-1.7	0.00
OTTAWA LAKE - INTER	650.00 lb	7160.00 lb	7100.00 lb	-0.8	0.00
SPRING MILL - 2NS	1280.00 lb	14440.00 lb	14420.00 lb	-0.1	2.50
LAFARGE TYPE IL	342.00 lb	3760.00 lb	3775.00 lb	0.4	0.00
LAFA-SLAG-GRADE 100	184.00 lb	2025.00 lb	2020.00 lb	-0.2	0.00
WAT1	28.40 gal	270.33 gal	270.57 gal	0.1	0.00
MB AE 200	0.81 oz	47.00 oz	46.50 oz	-1.1	0.00
PORT INLAND - COARSE	1200.00 lb	13200.00 lb	13160.00 lb	-0.3	0.00

AGG WATER
42.1 gal

End of Load Time: 8:10 AM
Batched W/C: 0.453
Trim Water: 0.00 gal/yd
Water to Add: -1.45 gal

[Handwritten signature]
HAB



TICKET NUMBER

82025958

SMYRNA READY MIX CONCRETE
1000 Hollingshead Circle
Murfreesboro, TN 37129
www.smyrnareadymix.com

Customer ID: 250210

SOLD TO:

Project Number:

SHIP TO:

MAJOR CONTRACTING GROUP

PW-7045 4TH STREET ROAD CONSTRUC

PO BOX 23740

WIGGLE PHASE 2

DETROIT, MI 48223

DETROIT

DATE	TRUCK	OPERATOR	SLUMP (in.)	LOT #	Usage
04/20/2023	4837MCC	GOLDING, JOSEPH	5.00		
TIME	PLANT	ORDER #	ACCOUNT #	JOB #	WATER ADDED (GAL) / LOAD
7:50:AM	000820	13	250210		FULL 3/4 1/2 1/4

WARNING

IRRITATING TO THE SKIN AND EYES

Contains Portland Cement, Wear rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid contact with Eyes and Prolonged Contact with Skin or Eyes, Flush Thoroughly With Water. If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY. Call Dispatch for SDS (Safety Data Sheet). CONCRETE is a PERISHABLE COMMODITY and BECOMES the PROPERTY of the PURCHASER UPON LEAVING the PLANT. ANY CHANGES or CANCELLATION of ORIGINAL INSTRUCTIONS MUST BE TELEPHONED to the OFFICE BEFORE LOADING STARTS.

The undersigned promises to pay all costs, including reasonable attorney's fees incurred in collection of any sums owed.

All accounts not paid when due will bear interest at the rate of 18% per annum.

Our Concrete is guaranteed for strength only per ASTM C-94 and will not be effective unless ASTM C-172, C-31, C-39, and E-329 are followed properly. Not responsible for Color Quantity, Finishing, Placement, Protection/Curing, Jointing, or any other factors beyond Supplier's control. No Claim Allowed Unless Made at Time Material is Delivered.

PROPERTY DAMAGE WAIVER

(TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE)
It is the policy of Smyrna Ready Mix Concrete to Guarantee Delivery to the curb only. We will not be held responsible for towing bills for stuck trucks not on public roadway, damage to driveways, sidewalks, buildings, parking lots, trees or property after leaving the curb. Furthermore, the undersigned agrees to pay for any towing charges incurred after our trucks leave public roadways.

The undersigned acting as owner or agent for the owner understands this agreement and releases Smyrna Ready Mix Concrete from any liability.

X

The seller will not assume any responsibility for the strength of concrete if water is added to the concrete on the job by purchaser. Authorized to Add Water By:

GAL X

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING, PROPERTY DAMAGE RELEASE AND WATER ADDED. SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.

LOAD RECEIVED BY:

X

ORDERED QUANTITY	CUMULATIVE QUANTITY	QUANTITY	U.O.M.	PRODUCT CODE	PRODUCT DESCRIPTION	UNIT PRICE	EXTENDED AMOUNT
154.10	44.00	11.00	CY	P1M-SM	MDOT P1M S35 MR		
0.00	4.00	1.00	EA	SC-1015	ENVIRONMENTAL\FUEL SURCHARGE		

LOAD	LEAVE PLANT	ARRIVED JOB	START UNLOAD	FINISH UNLOAD	LEAVE JOB	FINAL SLUMP	TESTED AIR	REVOLUTIONS
7:50:AM	8:05a	8:25						

Six minutes per yard unloading time is allowed. Demurrage time will be charged to customer.

No credit allowed for concrete return.

Loads less than six cubic yards will be charged for short load.

Customer must supply wheelbarrow or designated area to wash down in.

COMMENTS / REMARKS

FOREST EAST OFF LODGE TO 3RD ST SOUTH TO
SELDEN WEST @ 4TH PUMP JOB

SUBTOTAL

SALES TAX

TICKET TOTAL

GRAND TOTAL

I CERTIFY MATERIALS MEET

MDOT SPECIFICATIONS: X

P820

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOIST. %
MB 7925	2.00 oz	116.00 oz	114.00 oz	-1.7	0.00
OTTAWA LAKE - INTER	650.00 lb	7160.00 lb	7100.00 lb	-0.8	0.00
SPRING MILL - 2NS	1280.00 lb	14460.00 lb	14460.00 lb	0.0	2.75
LAFARGE TYPE II	342.00 lb	3760.00 lb	3775.00 lb	0.4	0.00
LAFARGE-SLAG-GRADE 100	184.00 lb	2025.00 lb	2025.00 lb	0.0	0.00
WAT1	28.40 gal	266.01 gal	265.78 gal	-0.1	0.00
MB AE 200	0.81 oz	47.00 oz	46.50 oz	-1.1	0.00
PORT INLAND - COARSE	1200.00 lb	13200.00 lb	13180.00 lb	-0.2	0.00

AGG WATER
46.4 gal

End of Load Time: 7:52 AM

Batched W/C: 0.452

Trim Water: 0.00 gal/yd

Water to Add: -1.13 gal

at East
HUTS



TICKET NUMBER
82025956

SMYRNA READY MIX CONCRETE
1000 Hollingshead Circle
Murfreesboro, TN 37129
www.smyrnareadymix.com

Customer ID: 250210
MAJOR CONTRACTING GROUP
PO BOX 23740
DETROIT, MI 48223

SOLD TO: Project Number:
PW-7045 4TH STREET ROAD CONSTRUC
WIGGLE PHASE 2
DETROIT

SHIP TO:

DATE	TRUCK	OPERATOR	SLUMP (in.)	LOT #	Usage
04/20/2023	4836	LAMBERT, CHRISTOPHER	5.00		
TIME	PLANT	ORDER #	ACCOUNT #	P.O. #	JOB #
7:32:AM	000820	13	250210		
					WATER ADDED (GAL) / LOAD
					FULL 3/4 1/2 1/4

WARNING

IRRITATING TO THE SKIN AND EYES

Contains Portland Cement, Wear rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid contact with Eyes and Prolonged Contact with Skin or Eyes, Flush Thoroughly With Water. If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY. Call Dispatch for SDS (Safety Data Sheet). CONCRETE is a PERISHABLE COMMODITY and BECOMES the PROPERTY of the PURCHASER UPON LEAVING the PLANT. ANY CHANGES or CANCELLATION of ORIGINAL INSTRUCTIONS MUST be TELEPHONED to the OFFICE BEFORE LOADING STARTS.

The undersigned promises to pay all costs, including reasonable attorney's fees incurred in collection of any sums owed.

All accounts not paid when due will bear interest at the rate of 18% per annum.

Our Concrete is guaranteed for strength only per ASTM C-94 and will not be effective unless ASTM C-172, C-31, C-39, and E-329 are followed properly. Not responsible for Color Quantity, Finishing, Placement, Protection/Curing, Jointing, or any other factors beyond Supplier's control. No Claim Allowed Unless Made at Time Material is Delivered.

PROPERTY DAMAGE WAIVER

(TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE)

It is the policy of Smyrna Ready Mix Concrete to Guarantee Delivery to the curb only. We will not be held responsible for towing bills for stuck trucks not on public roadway, damage to driveways, sidewalks, buildings, parking lots, trees or property after leaving the curb. Furthermore, the undersigned agrees to pay for any towing charges incurred after our trucks leave public roadways.

The undersigned acting as owner or agent for the owner understands this agreement and releases Smyrna Ready Mix Concrete from any liability.

X

The seller will not assume any responsibility for the strength of concrete if water is added to the concrete on the job by purchaser. Authorized to Add Water By:

GAL X

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING, PROPERTY DAMAGE RELEASE AND WATER ADDED. SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.

LOAD RECEIVED BY:

X

Quantity, pricing, Supplier's control. No Claim Allowed Unless Made at Time Material is Delivered.									
ORDERED QUANTITY	CUMULATIVE QUANTITY	QUANTITY	U.O.M.	PRODUCT CODE	PRODUCT DESCRIPTION			UNIT PRICE	EXTENDED AMOUNT
154.10	33.00	11.00	CY	P1M-SM	MDOT P1M S35 MR				
0.00	3.00	1.00	EA	SC-1015	ENVIRONMENTAL\FUEL SURCHARGE				
LOAD	LEAVE PLANT	ARRIVED JOB	START UNLOAD	FINISH UNLOAD	LEAVE JOB	FINAL SLUMP	TESTED AIR	REVOLUTIONS	
7:32:AM		8:04	8:06						
Six minutes per yard unloading time is allowed. Demurrage time will be charged to customer. No credit allowed for concrete return. Loads less than six cubic yards will be charged for short load. Customer must supply wheelbarrow or designated area to wash down in.					COMMENTS / REMARKS FOREST EAST OFF LODGE TO 3RD ST SOUTH TO SELDEN WEST @ 4TH PUMP JOB			SUBTOTAL	
								SALES TAX	
								TICKET TOTAL	
								GRAND TOTAL	

I CERTIFY MATERIALS MEET

MDOT SPECIFICATIONS: X

P820

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOIST. %
MB 7925	2.00 oz	116.00 oz	114.00 oz	-1.7	0.00
OTTAWA LAKE - INTER	650.00 lb	7160.00 lb	7100.00 lb	-0.8	0.00
SPRING MILL - 2NS	1280.00 lb	14460.00 lb	14400.00 lb	-0.4	2.75
LAFARGE TYPE IL	342.00 lb	3760.00 lb	3745.00 lb	-0.4	0.00
LAFARGE TYPE IL	184.00 lb	2025.00 lb	2025.00 lb	0.0	0.00
LAFARGE TYPE IL	28.40 gal	266.01 gal	266.01 gal	0.0	0.00
WAT1	0.76 oz	44.00 oz	44.00 oz	0.0	0.00
MB AE 200	1200.00 lb	13200.00 lb	13180.00 lb	-0.2	0.00
PORT INLAND - COARSE					

AGG WATER
46.2 gal

End of Load Time: 7:39 AM
Batched W/C: 0.452
Trim Water: 0.00 gal/yd
Water to Add: -1.17 gal

Handwritten signature and date 4/25/23



TICKET NUMBER

82025951

SMYRNA READY MIX CONCRETE
1000 Hollingshead Circle
Murfreesboro, TN 37129
www.smyrnareadymix.com

Customer ID: 250210
MAJOR CONTRACTING GROUP
PO BOX 23740
DETROIT, MI 48223

SOLD TO: Project Number:
PW-7045 4TH STREET ROAD CONSTRUC
WIGGLE PHASE 2
DETROIT

SHIP TO:

DATE	TRUCK	OPERATOR	SLUMP (in.)	LOT #	Usage
04/20/2023	2305MCC	TARHANICH, JAMES	5.00		
TIME	PLANT	ORDER #	ACCOUNT #	P.O. #	JOB #
7:13:AM	000820	13	250210		
WATER ADDED (GAL) / LOAD					
FULL 3/4 1/2 1/4					

WARNING

IRRITATING TO THE SKIN AND EYES

Contains Portland Cement, Wear rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid contact with Eyes and Prolonged Contact with Skin or Eyes. Flush Thoroughly With Water. If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY. Call Dispatch for SDS (Safety Data Sheet). CONCRETE is a PERISHABLE COMMODITY and BECOMES the PROPERTY of the PURCHASER UPON LEAVING the PLANT. ANY CHANGES or CANCELLATION of ORIGINAL INSTRUCTIONS MUST be TELEPHONED to the OFFICE BEFORE LOADING STARTS.

The undersigned promises to pay all costs, including reasonable attorney's fees incurred in collection of any sums owed.

All accounts not paid when due will bear interest at the rate of 18% per annum.

Our Concrete is guaranteed for strength only per ASTM C-94 and will not be effective unless ASTM C-172, C-31, C-39, and E-329 are followed properly. Not responsible for Color Quantity, Finishing, Placement, Protection/Curing, Jointing, or any other factors beyond Supplier's control. No Claim Allowed Unless Made at Time Material is Delivered.

PROPERTY DAMAGE WAIVER

(TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE)

It is the policy of Smyrna Ready Mix Concrete to Guarantee Delivery to the curb only. We will not be held responsible for towing bills for stuck trucks not on public roadway, damage to driveways, sidewalks, buildings, parking lots, trees or property after leaving the curb. Furthermore, the undersigned agrees to pay for any towing charges incurred after our trucks leave public roadways.

The undersigned acting as owner or agent for the owner understands this agreement and releases Smyrna Ready Mix Concrete from any liability.

The seller will not assume any responsibility for the strength of concrete if water is added to the concrete on the job by purchaser. Authorized to Add Water By:

GAL X

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING, PROPERTY DAMAGE RELEASE AND WATER ADDED. SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.

LOAD RECEIVED BY:

X

X

ORDERED QUANTITY	CUMULATIVE QUANTITY	QUANTITY	U.O.M.	PRODUCT CODE	PRODUCT DESCRIPTION			UNIT PRICE	EXTENDED AMOUNT
154.10	22.00	11.00	CY	P1M-SM	MDOT P1M S35 MR				
0.00	2.00	1.00	EA	SC-1015	ENVIRONMENTAL\FUEL SURCHARGE				
LOAD	LEAVE PLANT	ARRIVED JOB	START UNLOAD	FINISH UNLOAD	LEAVE JOB	FINAL SLUMP	TESTED AIR	REVOLUTIONS	
7:13:AM		7:42							
<i>Six minutes per yard unloading time is allowed. Demurrage time will be charged to customer.</i> <i>No credit allowed for concrete return.</i> <i>Loads less than six cubic yards will be charged for short load.</i> <i>Customer must supply wheelbarrow or designated area to wash down in.</i>				COMMENTS / REMARKS			SUBTOTAL		
				FOREST EAST OFF LODGE TO 3RD ST SOUTH TO TUSCOLA WEST @ 4TH PUMP JOB			SALES TAX		
							TICKET TOTAL		
							GRAND TOTAL		

I CERTIFY MATERIALS MEET

MDOT SPECIFICATIONS: X

P820

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOIST. %
MB 7925	2.00 oz	116.00 oz	116.00 oz	0.0	0.00
OTTAWA LAKE - INTER	650.00 lb	7160.00 lb	7120.00 lb	-0.6	0.00
SPRING MILL - 2NS	1280.00 lb	14500.00 lb	14460.00 lb	-0.3	3.00
LAFARGE TYPE IL	342.00 lb	3760.00 lb	3765.00 lb	0.1	0.00
LAFA-SLAG-GRADE 100	184.00 lb	2025.00 lb	2030.00 lb	0.2	0.00
WAT1	28.40 gal	259.06 gal	259.06 gal	0.0	0.00
MB AE 200	0.76 oz	44.00 oz	44.00 oz	0.0	0.00
PORT INLAND - COARSE	1200.00 lb	13200.00 lb	13180.00 lb	-0.2	0.00

AGG WATER

50.5 gal

End of Load Time: 7:16 AM

Batched W/C: 0.449

Trim Water: 0.25 gal/yd

Water to Add: 1.23 gal

gm
WJB



TICKET NUMBER
82025949

SMYRNA READY MIX CONCRETE
1000 Hollingshead Circle
Murfreesboro, TN 37129
www.smyrnareadymix.com

Customer ID: 250210
MAJOR CONTRACTING GROUP
PO BOX 23740
DETROIT, MI 48223

SOLD TO: Project Number:
PW-7045 4TH STREET ROAD CONSTRUC
WIGGLE PHASE 2
DETROIT

SHIP TO:

DATE	TRUCK	OPERATOR	SLUMP (in.)	LOT #	Usage
04/20/2023	2380MCC	GOLDING, JOSEPH	5.00		
TIME	PLANT	ORDER #	ACCOUNT #	P.O. #	JOB #
6:50:AM	000820	13	250210		
					WATER ADDED (GAL) / LOAD
					FULL 3/4 1/2 1/4

WARNING
IRRITATING TO THE SKIN AND EYES
Contains Portland Cement, Wear rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid contact with Eyes and Prolonged Contact with Skin or Eyes, Flush Thoroughly With Water. If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY. Call Dispatch for SDS (Safety Data Sheet).

CONCRETE is a PERISHABLE COMMODITY and BECOMES the PROPERTY of the PURCHASER UPON LEAVING the PLANT. ANY CHANGES or CANCELLATION of ORIGINAL INSTRUCTIONS MUST be TELEPHONED to the OFFICE BEFORE LOADING STARTS.

The undersigned promises to pay all costs, including reasonable attorney's fees incurred in collection of any sums owed.

All accounts not paid when due will bear interest at the rate of 18% per annum.

Our Concrete is guaranteed for strength only per ASTM C-94 and will not be effective unless ASTM C-172, C-31, C-39, and E-329 are followed properly. Not responsible for Color Quantity, Finishing, Placement, Protection/Curing, Jointing, or any other factors beyond Supplier's control. No Claim Allowed Unless Made at Time Material is Delivered.

PROPERTY DAMAGE WAIVER
(TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE)
It is the policy of Smyrna Ready Mix Concrete to Guarantee Delivery to the curb only. We will not be held responsible for towing bills for stuck trucks not on public roadway, damage to driveways, sidewalks, buildings, parking lots, trees or property after leaving the curb. Furthermore, the undersigned agrees to pay for any towing charges incurred after our trucks leave public roadways.
The undersigned acting as owner or agent for the owner understands this agreement and releases Smyrna Ready Mix Concrete from any liability.

X

The seller will not assume any responsibility for the strength of concrete if water is added to the concrete on the job by purchaser. Authorized to Add Water By:

GAL X

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING, PROPERTY DAMAGE RELEASE AND WATER ADDED. SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.

LOAD RECEIVED BY:

X

ORDERED QUANTITY	CUMULATIVE QUANTITY	QUANTITY	U.O.M.	PRODUCT CODE	PRODUCT DESCRIPTION	UNIT PRICE	EXTENDED AMOUNT
154.10	11.00	11.00	CY	P1M-SM	MDOT P1M S35 MR		
0.00	1.00	1.00	EA	SC-1015	ENVIRONMENTAL FUEL SURCHARGE		
LOAD	LEAVE PLANT	ARRIVED JOB	START UNLOAD	FINISH UNLOAD	LEAVE JOB	FINAL SLUMP	TESTED AIR
6:50:AM		7:20					
COMMENTS / REMARKS					SUBTOTAL		
FOREST EAST OFF LODGE TO 3RD ST SOUTH TO TUSCOLA WEST @ 4TH PUMP JOB					SALES TAX		
					TICKET TOTAL		
					GRAND TOTAL		

Six minutes per yard unloading time is allowed. Demurrage time will be charged to customer.

No credit allowed for concrete return.

Loads less than six cubic yards will be charged for short load.

Customer must supply wheelbarrow or designated area to wash down in.

I CERTIFY MATERIALS MEET

MDOT SPECIFICATIONS: X

P820

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOIST. %
MB 7925	2.00 oz	116.00 oz	116.00 oz	0.0	0.00
OTTAWA LAKE - INTER	650.00 lb	7160.00 lb	7100.00 lb	-0.8	0.00
SPRING MILL - 2NS	1280.00 lb	14500.00 lb	14500.00 lb	0.0	3.00
LAFARGE TYPE IL	342.00 lb	3760.00 lb	3765.00 lb	0.1	0.00
LAFARGE-SLAG-GRADE 100	184.00 lb	2025.00 lb	2035.00 lb	0.5	0.00
WAT1	28.40 gal	248.04 gal	248.28 gal	0.1	0.00
MB AE 200	0.61 oz	35.00 oz	35.00 oz	0.0	0.00
PORT INLAND - COARSE	1200.00 lb	13200.00 lb	13140.00 lb	-0.5	0.00

AGG WATER
50.5 gal

End of Load Time: 6:52 AM
Batched W/C: 0.433
Trim Water: 1.25 gal/yd
Water to Add: 12.21 gal

Handwritten signature
4/20