

MOISTURE AND DENSITY DETERMINATION
NUCLEAR METHOD

DISTRIBUTION: ORIGINAL – Construction Engineer, COPIES – Area Density Specialist, Density Technology Unit (Lansing).

* SEE REVERSE SIDE

DATE 06/17/20	CONTROL SECTION ID 82000	JOB NUMBER 205935A, 207914A	ROUTE NO. or STREET Major Fed-Aid HMA Resurfacing	GAUGE NO. 24315	
DENSITY INSPECTOR Jaden Riley		CERTIFICATION NO. 12128-0424	DENSITY INSPECTOR PHONE NO. (313) 613-9100	CONSTRUCTION ENG. (MDOT) Andrea Wilcox - Detroit TSC	ASST. CON.ENG. / CONSULTANT ENG. Kevin Surhigh (HRC)

TEST			DETERMINATION OF IN-PLACE DENSITY								LOCATION OF TEST				
ORIGINAL	RECHECK	TEST DEPTH inch	COUNTS (MC)	COUNTS (DC)	DRY DENSITY PCF	WET DENSITY PCF	MOIS- TURE PCF	MOIS- TURE %	MAX DENSITY PCF	PERCENT OF COM- PACTION	STATION	DISTANCE FROM C _L ft		DEPTH BELOW PLAN GRADE ft	ITEM OF WORK *
												LEFT	RIGHT		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
13		BS	85	456		145.3	6.8	4.9	156.1	93.1	Remarks		8	0.0	BT
14		BS	83	449		146.4	6.6	4.7	156.1	93.8	Remarks	2		0.0	BT
15		BS	95	432		149.0	7.8	5.5	156.1	95.5	Remarks	6		0.0	BT
16		BS	84	445		147.0	6.7	4.8	156.1	94.2	Remarks		4	0.0	BT
17		BS	81	462		144.4	6.4	4.7	156.1	92.5	Remarks	4		0.0	BT
18		BS	89	457		145.1	7.2	5.2	156.1	93.0	Remarks		6	0.0	BT
19		BS	80	463		144.2	6.3	4.6	156.1	92.4	Remarks		7	0.0	BT
20		BS	78	433		148.9	6.1	4.3	156.1	95.4	Remarks	5		0.0	BT
21		BS	84	440		147.8	6.7	4.8	156.1	94.7	Remarks		4	0.0	BT
22		BS	78	418		151.4	6.1	4.2	156.1	97.0	Remarks	8		0.0	BT
23		BS	81	464		144.1	6.4	4.7	156.1	92.3	Remarks	2		0.0	BT
24		BS	80	452		145.9	6.3	4.5	156.1	93.5	Remarks		2	0.0	BT

TEST NO.	MOIS- TURE %	VOLUME OF MOLD CU. FT.	DETERMINATION OF MAXIMUM DENSITY (SOIL & HMA)							NOTE: To convert (g) to (lbs): Wt. (g) ÷ 453.59 = Wt. (lbs)		
			WET SOIL + MOLD g	MOLD g	WET SOIL g	WET SOIL lbs	COMPACTED SOIL WET PCF	MAX DENSITY PCF	OPTIMUM MOISTURE %			
A	B	C	D	E	F	G	H	I	J	CHART STANDARDS		
13-24								156.1		DENSITY	MOISTURE	
										1,837	587	
										1,874	609	
											OPERATING STANDARDS	
											DENSITY	MOISTURE
										1,837	595	

REMARKS

Test 1-4 Is on Chalfonte St. Test 5-12 is on Grove St. Test 13-28 is on Saint Martin St.

Test Stations: 13.) 42.4358, -83.2014 14.) 42.4359, -83.2009 15.) 42.4358, -83.7016 16.) 42.4357, -83.2018 17.) 42.4358, -83.2024 18.) 42.4358, -83.2024

19.) 42.4360, -83.2034 20.) 42.4358, -83.2036 21.) 42.4357, -83.2051 22.) 42.4357, -83.2048 23.) 42.4358, -83.2049 24.) 42.4356, -83.2060

20/10 Weights	1st	2nd	DENSITY INSPECTOR'S SIGNATURE Jaden Riley Jun 20 2020 12:04 PM DocuSign	AGENCY / COMPANY Somat Engineering, Inc. (JN. 2019086C)
3rd	4th	5th		

	MINIMUM % OF COMPACTION	ITEM OF WORK	DEPTH
Original Ground			
Road Embankment Areas (if specified on the plans)	90.0	OG	9"
Bridges – as shown on the plans	95.0	OG	9"
Cut Areas			
Cuts requiring Sand Subbase	95.0	CS	9"
Cuts not requiring Sand Subbase	95.0	CN	12"
Subgrade for HMA Base, Aggregate Base and Concrete Widening	95.0	SG	9"
Embankments			
Regular	95.0	E	
Abutments with Piling	95.0	AP	
Abutments without Piling – within the limits for Structure Embankment as shown on the plans	100.0	AN	
Backfill			
Foundation Undercut Backfill for Retaining Walls, Grade Separation or Bridges	100.0	FB	
Backfill for Bridges, Culverts, Sewers, Water Main, Manholes, Catch Basins, Edge Drains and Subgrade Undercuts	95.0	B	
Pavement Structure			
Subbase	95.0	S	
Subbase for Slope Paving	90.0	SP	
Aggregate Base-used under Concrete Pavement	95.0	SS	
Aggregate Base-used under HMA Pavement	98.0	AB	
OGDC – used under Concrete and HMA Pavement	95.0	OGDC	
OGDC – used under Concrete and HMA Pavement (recycled material)	95.0	OGR	
HMA Aggregate Base (pulverized HMA used as Aggregate Base)	98.0	BAB	
Aggregate Base – used under Concrete Pavement (recycled material)	95.0	CAC	
Aggregate Base – used under HMA Pavement (recycled material)	98.0	CAB	
OGDC – Sleeper slab footprint and approach area	95.0	SLO	
OGDC – Sleeper slab footprint and approach area (recycled material)	95.0	SLOR	
Aggregate Base – Sleeper slab footprint and approach area	98.0	SLA	
Trenching – under concrete pavement	95.0	TC	
Trenching – under HMA pavement	98.0	TB	
Shoulders – Class I	98.0	SAA	
Shoulders – Class II and III	95.0	SA	
HMA Stabilization	98.0	BS	
HMA Paving – Base Course	92.0*	BB	
HMA Paving – Leveling Course	92.0*	BL	
HMA Paving – Top Course	92.0*	BT	

See JMF (form 1911) for G_{mm} value for target density value. $TMD = G_{mm} \times 62.4$

*Minimum % compaction of JMF TMD