

[Clear Form](#)

Michigan Department
of Transportation
1903B (04/20)

REPORT OF QUALITY ASSURANCE TESTING

DISTRIBUTION: ORIGINAL – Project Engineer, **COPIES** – QA Laboratory, TMI, and Lansing C & T

File 208

CONTROL SECTION 82000	JOB NUMBER 205935A	PROJECT LOCATION On Various Routes	MIX DESIGN NO 19MD140	MIXTURE TYPE 5E3	DATE SAMPLED 06/11/20	DATE TESTED 07/07/20
CONTRACTOR AJAX Paving Industries, Inc.			PLANT NUMBER 020-10	PLANT LOCATION Warren		SUBLOT SIZE
PROJECT ENGINEER Richard T. Doherty		NAME OF TESTER <i>(Please Print)</i> Brian Gondek		QUALIFICATION NO. 383-0421	LOT NUMBER 4	SUB LOT NUMBER 2 PM
Gb 1.029	Gsb 2.696	Gse 2.763	NAME OF TESTER <i>(Signature)</i> Brian J. Gondek Aug 6 2020 8:43 AM		FORM 1911 DATE 04/14/20	SUBLOT RANDOM TONS 755.00
ACCUMULATED TONS						

TEST RESULTS							TEST RESULTS						
	JMF	MDOT	CONTR	MDOT DIFF. JMF *	MDOT DIFF. CONTR *	TOL		JMF	MDOT	CONTR	MDOT DIFF. JMF *	MDOT DIFF. CONTR *	TOL
P 1-½" (37.5 mm)	100.00	100.00		0.00	100.00	5.0	ASPHALT %	6.15	6.45		0.30	6.45	+0.40/-0.30
P 1" (25.0 mm)	100.00	100.00		0.00	100.00	5.0	Gmm	2.504	2.507		0.003	2.507	
P ¾" (19.0 mm)	100.00	100.00		0.00	100.00	5.0	Gmb @ N DESIGN	2.416					
P ½" (12.5 mm)	100.00	100.00		0.00	100.00	5.0	AIR VOIDS	3.50					
P 3/8" (9.5 mm)	99.50	98.92		-0.58	98.92	5.0	VMA	15.90					
P No. 4 (4.75 mm)	83.50	81.25		-2.25	81.25	5.0	VFA	77.99					
P No. 8 (2.36 mm)	62.20	60.88		-1.32	60.88	5.0	F/A RATIO	1.17					
P No. 16 (1.18 mm)	46.40	47.32		0.92	47.32		Gse						
P No. 30 (600 µm)	34.80	31.40		-3.40	31.40	4.0		GRADE		CERTIFIED SUPPLIER / LOCATION/CERT#			% ADD
P No. 50 (300 µm)	18.20	14.64		-3.56	14.64		ASPHALT BINDER	PG 58-28		Ajax Asphalt Terinal Detroit 2500			4.54
P No. 100 (150 µm)	10.20	7.89		-2.31	7.89		Gmb WEIGHTS/COMPACTION TEMPERATURE						
P No. 200 (75 µm)	6.20	5.67		-0.53	5.67	1.0	NUMBER OF SOLVENT WASHES (When using the vacuum extraction method for Asphalt %)						
CRUSH – 1 FACE	97.7	97.5		-0.2	97.5	10.0							
CRUSH – 2 FACE													

REMARKS Sampled at SB M-10 Service Drive and Temptations at 10:50 AM

* CIRCLE TEST RESULTS OUT OF TOLERANCE