

REPORT OF QUALITY ASSURANCE TESTING

DISTRIBUTION: ORIGINAL – Project Engineer, COPIES – QA Laboratory, TMI, and Lansing C & T

CONTROL SECTION 82000	JOB NUMBER 205935A	PROJECT LOCATION On Various Routes	MIX DESIGN NO 19MD140	MIXTURE TYPE 5E3	DATE SAMPLED 07/02/20	DATE TESTED 07/30/20
CONTRACTOR AJAX Paving Industries, Inc.			PLANT NUMBER 020-10	PLANT LOCATION Warren		SUBLOT SIZE
PROJECT ENGINEER Richard T. Doherty		NAME OF TESTER (Please Print) Brian Gondek		QUALIFICATION NO. 383-0421	LOT NUMBER 6	SUB LOT NUMBER 1 AM
Gb 1.029	Gsb 2.696	Gse 2.763	NAME OF TESTER (Signature) Brian J. Gondek Sep 2 2020 12:33 PM		FORM 1911 DATE 04/14/20	ACCUMULATED TONS SUBLOT RANDOM TONS 990.00

TEST RESULTS							TEST RESULTS						
	JMF	MDOT	CONTR	MDOT DIFF. JMF *	MDOT DIFF. CONTR *	TOL		JMF	MDOT	CONTR	MDOT DIFF. JMF *	MDOT DIFF. CONTR *	TOL
P 1-½" (37.5 mm)	100.00	100.00		0.00	100.00	5.0	ASPHALT %	6.15	6.40		0.25	6.40	+0.40/-0.30
P 1" (25.0 mm)	100.00	100.00		0.00	100.00	5.0	Gmm	2.504	2.506		0.002	2.506	
P ¾" (19.0 mm)	100.00	100.00		0.00	100.00	5.0	Gmb @ N DESIGN	2.416					
P ½" (12.5 mm)	100.00	100.00		0.00	100.00	5.0	AIR VOIDS	3.50					
P 3/8" (9.5 mm)	99.50	98.95		-0.55	98.95	5.0	VMA	15.90					
P No. 4 (4.75 mm)	83.50	84.69		1.19	84.69	5.0	VFA	77.99					
P No. 8 (2.36 mm)	62.20	63.75		1.55	63.75	5.0	F/A RATIO	1.17					
P No. 16 (1.18 mm)	46.40	50.11		3.71	50.11		Gse						
P No. 30 (600 µm)	34.80	35.34		0.54	35.34	4.0		GRADE		CERTIFIED SUPPLIER / LOCATION/CERT#		% ADD	
P No. 50 (300 µm)	18.20	19.46		1.26	19.46		ASPHALT BINDER	PG 58-28		Ajax Asphalt Terinal Detroit 2500		4.54	
P No. 100 (150 µm)	10.20	9.53		-0.67	9.53		Gmb WEIGHTS/COMPACTION TEMPERATURE						
P No. 200 (75 µm)	6.20	6.41		0.21	6.41	1.0	NUMBER OF SOLVENT WASHES (When using the vacuum extraction method for Asphalt %)						
CRUSH – 1 FACE	97.7	98.6		0.9	98.6	10.0							
CRUSH – 2 FACE													

REMARKS Sampled at Capital and Burt @ 10:45 AM.

* CIRCLE TEST RESULTS OUT OF TOLERANCE