

REPORT OF QUALITY ASSURANCE TESTING

DISTRIBUTION: ORIGINAL – Project Engineer, COPIES – QA Laboratory, TMI, and Lansing C & T

CONTROL SECTION 82000	JOB NUMBER 205935A	PROJECT LOCATION On Various Routes	MIX DESIGN NO 19MD140	MIXTURE TYPE 5E3	DATE SAMPLED 08/04/20	DATE TESTED 08/20/20
CONTRACTOR AJAX Paving Industries, Inc.			PLANT NUMBER 020-10	PLANT LOCATION Warren		SUBLOT SIZE
PROJECT ENGINEER Richard T. Doherty		NAME OF TESTER (Please Print) Brian Gondek		QUALIFICATION NO. 383-0421	LOT NUMBER 19	SUB LOT NUMBER 1 AM
Gb 1.029	Gsb 2.696	Gse 2.763	NAME OF TESTER (Signature) Brian J. Gondek Sep 2 2020 2:27 PM		FORM 1911 DATE 04/14/20	ACCUMULATED TONS SUBLOT RANDOM TONS 90.00

TEST RESULTS							TEST RESULTS						
	JMF	MDOT	CONTR	MDOT DIFF. JMF *	MDOT DIFF. CONTR *	TOL		JMF	MDOT	CONTR	MDOT DIFF. JMF *	MDOT DIFF. CONTR *	TOL
P 1-½" (37.5 mm)	100.00	100.00		0.00	100.00	5.0	ASPHALT %	6.15	6.42		0.27	6.42	+0.40/-0.30
P 1" (25.0 mm)	100.00	100.00		0.00	100.00	5.0	Gmm	2.504	2.513		0.009	2.513	
P ¾" (19.0 mm)	100.00	100.00		0.00	100.00	5.0	Gmb @ N DESIGN	2.416					
P ½" (12.5 mm)	100.00	100.00		0.00	100.00	5.0	AIR VOIDS	3.50					
P 3/8" (9.5 mm)	99.50	99.64		0.14	99.64	5.0	VMA	15.90					
P No. 4 (4.75 mm)	83.50	81.87		-1.63	81.87	5.0	VFA	77.99					
P No. 8 (2.36 mm)	62.20	60.00		-2.20	60.00	5.0	F/A RATIO	1.17					
P No. 16 (1.18 mm)	46.40	46.00		-0.40	46.00		Gse						
P No. 30 (600 µm)	34.80	30.55		-4.25	30.55	4.0		GRADE	CERTIFIED SUPPLIER / LOCATION/CERT#			% ADD	
P No. 50 (300 µm)	18.20	16.35		-1.85	16.35		ASPHALT BINDER	PG 58-28	Ajax Asphalt Terinal Detroit 2500			4.54	
P No. 100 (150 µm)	10.20	8.60		-1.60	8.60		Gmb WEIGHTS/COMPACTION TEMPERATURE						
P No. 200 (75 µm)	6.20	6.56		0.36	6.56	1.0	NUMBER OF SOLVENT WASHES (When using the vacuum extraction method for Asphalt %)						
CRUSH – 1 FACE	97.7	97.2		-0.5	97.2	10.0							
CRUSH – 2 FACE													

REMARKS Sampled at Puritan & St. Mary's @ 9:30 AM

* CIRCLE TEST RESULTS OUT OF TOLERANCE