



Concrete Cylinder Test Report

PROJECT INFO - DRAFT ONLY

ASTM C31, ASTM C39, AASHTO T23, AASHTO T22, ASTM C172, AASHTO R60

Client	HRC	Date Of Placement	06/15/2020
Project Name	HMA Resurfacing 20+ Locations	Specimen Type	Concrete Cylinder
Project Number	2019086C	Contractor	merlo
Project Location	Detroit, MI	Concrete Supplier	Superior Materials, LLC
MDOT Job Number	205935A, 207914A	Field Tested By	Ryan Castillo
MDOT Control Section	82000	Date Issued	06/16/2020
Results Recorded In	English Units		
Supplier Mix Description	Structure Adjustment		

DESIGN PARAMETER

Mix Design Number	0643 P155ERCNA002 (Plt. 2)				
Design Compressive Strength (psi)	3500				
Air (% Max)	8.5	Slump (in Max)	6.00	Unit Weight (lbs/ft ³)	
Air (% Min)	5.5	Slump (in Min)	3.50		

TESTING DATA

Placed 65.00 +/- yds ³ /ft ³ of concrete at the following location: Pouring sidewalk and curb on Third and One Ford Place									
Time Tested	Truck Num	Slump ASTM C143 (in)	Air ASTM C231 or C173 (%)	Unit Weight ASTM C138 (lbs/ft ³)	Air Temp (°F)	Mix Temp ASTM C1064 (°F)	Concrete Cylinder Set	Water Added (gal)	Cumulative Concrete Placed At Test (yds ³ /ft ³)
9:10 AM	3204	3.00	6.40	0.0	63	74	1	0	1

MATERIAL DATA

Concrete Cylinder Set	Concrete Cylinder Num	Diameter (in)	X-Sec Area (in ²)	Weight (lbs)	Fracture Type	Capping Process	Age Of Concrete Cylinder (Days)	Date Tested	Total Load At Failure (lbs)	Cumulative Strength (psi/mpa)
1	78297						28	07/13/2020		
1	78298						28	07/13/2020		

Average 28 Day Compressive Strength (psi): 0

*Cylinders tested with Unbonded Caps followed ASTM C1231, cylinders tested with Bonded Caps followed ASTM C617.

*All Air Content % tests were performed per C231 unless otherwise noted in the remarks.

*Inspector was notified of non-conformance items, if any.

*Average Compressive Strength results did not meet project specifications.

Remarks:	
Results Reported To:	
Report Approved By:	Ryan Castillo



Concrete Cylinder Test Report

PROJECT INFO - DRAFT ONLY

ASTM C31, ASTM C39, AASHTO T23, AASHTO T22, ASTM C172, AASHTO R60

Client	HRC	Date Of Placement	06/15/2020
Project Name	HMA Resurfacing 20+ Locations	Specimen Type	Concrete Cylinder
Project Number	2019086C	Contractor	merlo
Project Location	Detroit, MI	Concrete Supplier	Superior Materials, LLC
MDOT Job Number	205935A, 207914A	Field Tested By	Ryan Castillo
MDOT Control Section	82000	Date Issued	06/16/2020
Results Recorded In	English Units		
Supplier Mix Description	Structure Adjustment		

DESIGN PARAMETER

Mix Design Number	0643 P155ERCNA002 (Plt. 2)			
Design Compressive Strength (psi)	3500			
Air (% Max)	8.5	Slump (in Max)	6.00	Unit Weight (lbs/ft ³)
Air (% Min)	5.5	Slump (in Min)	3.50	

TESTING DATA

Placed	65.00	+/- yds ³ /ft ³ of concrete at the following location: Pouring sidewalk and curb on Third and One Ford Place
--------	-------	--

Time Tested	Truck Num	Slump ASTM C143 (in)	Air ASTM C231 or C173 (%)	Unit Weight ASTM C138 (lbs/ft ³)	Air Temp (°F)	Mix Temp ASTM C1064 (°F)	Concrete Cylinder Set	Water Added (gal)	Cumulative Concrete Placed At Test (yds ³ /ft ³)
12:00 PM	3203	5.50	6.80	0.0	70	78	2	0	17

MATERIAL DATA

Concrete Cylinder Set	Concrete Cylinder Num	Diameter (in)	X-Sec Area (in ²)	Weight (lbs)	Fracture Type	Capping Process	Age Of Concrete Cylinder (Days)	Date Tested	Total Load At Failure (lbs)	Cumulative Strength (psi/mpa)
2	78299						28	07/13/2020		
2	78300						28	07/13/2020		

Average 28 Day Compressive Strength (psi): 0

*Cylinders tested with Unbonded Caps followed ASTM C1231, cylinders tested with Bonded Caps followed ASTM C617.

*All Air Content % tests were performed per C231 unless otherwise noted in the remarks.

*Inspector was notified of non-conformance items, if any.

*Average Compressive Strength results did not meet project specifications.

Remarks:	
Results Reported To:	
Report Approved By:	Ryan Castillo