



CONSTRUCTION CONSULTING & TESTING, INC.

TOLEDO OFFICE - 700 S. River Rd. Waterville, Ohio 43566 Ph.: (419) 878-7304
DETROIT OFFICE - 35410 Mound Rd. Sterling Hts., Michigan 48310 Ph.: (586) 795-2877

Client: Century Cement
12670 Sibley Road
Riverview, MI 48193

Project: PW 7023

Date: July 26, 2021

CCT No.: 201-20086-14

Page: 1 of 2

REPORT OF SERVICES

As requested, a representative of CCT reported to the above referenced project to perform concrete QA/QC Testing. Results are attached.

<u>Mix ID</u>	<u>Item Description</u>	<u>Concrete Placed</u>	<u>Plan Quantity</u>
P1	Sidewalk	48.0 yd³	

Technician R. Diaz	Project Time 8:00 AM - 12:30 PM	Mileage
-----------------------	------------------------------------	---------

Field Notes:

[illegible]

Attachments: Concrete Field Report

Distribution: Century Cement

CONCRETE FIELD QA/QC INSPECTION REPORT

Project: PW 7023				Mix Type: P1			Theo. Unit Weight:			Air Spec.: 5.5 - 8.5%		
Contractor: Century Cement				Mix ID: P1-DETM-2			Theo. Yield:			Slump Spec.: 6" Max		
Consultant: CCT				Lot No.:			Supplier: Hercules			Temp. Spce.: 90° Max		
Tester: R. Diaz				Lot Size:			Plant: 1			Time Spec.: 60 Max		
Signature:				Date: July 26, 2021								

Test No.	Ticket No.	Yds./Cum.	No. of Cylinders	Batch Time	Empty Time	Air Content	Slump	Concrete Temp	Air Temp.	Unit Weight	Street
QC-1	126590	8/8	4	7:52 AM	10:00 AM	6.2	4 1/2	81	78	---	---
QC-2	126613	8/48	4	10:54 AM	12:10 PM	6.6	4 1/2	83	88	---	---

General Location: Sidewalk

Test No.	Cylinder ID	Location:
QC-1	Set 1	SB Conner & Chandler Pk
QC-2	Set 2	SB Conner & Chandler Pk

Total Placed:	48.0 yd ³
---------------	----------------------

Comments: _____

Construction Consulting & Testing, Inc. P. O. Box 287 Waterville, Ohio 43566
Ph: 419-878-7304 Fax: 419-878-7305

Client: Century Cement
12670 Sibley Road
Riverview, MI 48193

Date: 7/26/2021
CCT No.: 201-20086-14
Page: 2 of 2