



CONSTRUCTION CONSULTING & TESTING, INC.

TOLEDO OFFICE - 430 Bishop Rd. Ste A Bowling Green, Ohio 43402 Ph.: (419) 878-7304

DETROIT OFFICE - 35410 Mound Rd. Sterling Hts., Michigan 48310 Ph.: (586) 795-2877

Client: Century Cement
12670 Sibley Road
Riverview, MI 48193

Project: Conner

Date: May 21, 2022

CCT No.: 201-22037-1

Page: 1 of 2

REPORT OF SERVICES

As requested, a representative of CCT reported to the above referenced project to perform concrete QA/QC Testing. Results are attached.

<u>Mix ID</u>	<u>Item Description</u>	<u>Concrete Placed</u>	<u>Plan Quantity</u>
P1-DETM	Sidewalk	44.0 yd³	

Technician R. Diaz	Project Time 6:45 AM - 12:00 PM	Mileage
-----------------------	------------------------------------	---------

Field Notes:

[illegible]

Attachments: Concrete Field Report

Distribution: Century Cement

CONCRETE FIELD QA/QC INSPECTION REPORT

Project: Conner				Mix Type:			Theo. Unit Weight:			Air Spec.: 5.5 - 8.5%		
Contractor: Century Cement				Mix ID: P1-DETM			Theo. Yield:			Slump Spec.: 3" Max		
Consultant: CCT				Lot No.:			Supplier: Hercules			Temp. Spce.: 90° Max		
Tester: R. Diaz				Lot Size:			Plant: 4			Time Spec.: 90 Max		
Signature:				Date: May 21, 2022								

Test No.	Ticket No.	Yds./Cum.	No. of Cylinders	Batch Time	Empty Time	Air Content	Slump	Concrete Temp	Air Temp.	Unit Weight	Street
QC-1	438998	11/11	2	7:05 AM	8:30 AM	5.7	5 1/2	46	72	---	---
QC-2	439004	11/33	---	8:58 AM	11:00 AM	6.4	5	76	76	---	---

General Location: Sidewalk

Test No.	Cylinder ID	Location:
QC-1	Set 1	NB Conner & Jefferson

Total Placed:	44.0 yd ³
---------------	----------------------

Comments:

Construction Consulting & Testing, Inc. 430 Bishop Rd. Ste A Bowling Green, Ohio 43402
Ph: 419-878-7304 Fax: 41-664-4543

Client: Century Cement
 12670 Sibley Road
 Riverview, MI 48193

Date: 5/21/2022
CCT No.: 201-22037-1
Page: 2 of 2