



Concrete Cylinder Test Report

PROJECT INFO

ASTM C31, ASTM C39, AASHTO T23, AASHTO T22, ASTM C172, AASHTO R60

Client	AECOM	Date Of Placement	11/09/2020
Project Name	PW-7023 Conner Improvements	Specimen Type	Concrete Cylinder
Project Number	2019057D-002	Contractor	Fort Wayne Contracting
Project Location	Detroit, MI	Concrete Supplier	SRM Concrete
MDOT Job Number		Field Tested By	Ryan Castillo
MDOT Control Section		Date Issued	12/07/2020
Results Recorded In	English Units		
Supplier Mix Description	MDOT P-NC W/MR WO/NCA		

DESIGN PARAMETER

Mix Design Number	0869 P-NCOM				
Design Compressive Strength (psi)	3500				
Air (% Max)	8.5	Slump (in Max)	6.00	Unit Weight (lbs/ft ³)	
Air (% Min)	5.5	Slump (in Min)	3.00		

TESTING DATA

Placed 29.00 +/- yds ³ /ft ³ of concrete at the following location: Pouring structure adjustments on Connor between Mack and Jefferson.									
Time Tested	Truck Num	Slump ASTM C143 (in)	Air ASTM C231 or C173 (%)	Unit Weight ASTM C138 (lbs/ft ³)	Air Temp (°F)	Mix Temp ASTM C1064 (°F)	Concrete Cylinder Set	Water Added (gal)	Cumulative Concrete Placed At Test (yds ³ /ft ³)
2:50 PM	4995	4.50	6.00	0.0	70	68	1	0	1

MATERIAL DATA

Concrete Cylinder Set	Concrete Cylinder Num	Diameter (in)	X-Sec Area (in ²)	Weight (lbs)	Fracture Type	Capping Process	Age Of Concrete Cylinder (Days)	Date Tested	Total Load At Failure (lbs)	Cumulative Strength (psi/mpa)
1	81691	4.00	12.57	8.53	2- (Cone/Vertical)	Unbonded Cap	28	12/07/2020	54100	4300
1	81692	4.00	12.57	8.51	2- (Cone/Vertical)	Unbonded Cap	28	12/07/2020	52260	4160

Average 28 Day Compressive Strength (psi): 4230

*Cylinders tested with Unbonded Caps followed ASTM C1231, cylinders tested with Bonded Caps followed ASTM C617.

*All Air Content % tests were performed per C231 unless otherwise noted in the remarks.

*Inspector was notified of non-conformance items, if any.

*Average Compressive Strength results did meet project specifications.

Remarks:	
Results Reported To:	AECOM(Alan Ostrowski)
Report Approved By:	Matthew Johnson