



Concrete Cylinder Test Report

PROJECT INFO

ASTM C31, ASTM C39, AASHTO T23, AASHTO T22, ASTM C172, AASHTO R60

Client	AECOM	Date Of Placement	07/10/2021
Project Name	Van Dyke Improvements	Specimen Type	Concrete Cylinder
Project Number	2019057D-003	Contractor	Century Cement
Project Location	Detroit, MI	Concrete Supplier	Hercules Material Holdings, LLC
MDOT Job Number		Field Tested By	Jose Rodriguez
MDOT Control Section		Date Issued	08/07/2021
Results Recorded In	English Units		
Supplier Mix Description	MDOT P1 + MR - 6" Slump		

DESIGN PARAMETER

Mix Design Number	0872 P1-DETM		
Design Compressive Strength (psi)	3500		
Air (% Max)	8.5	Slump (in Max)	6.00
Air (% Min)	5.5	Slump (in Min)	3.00

TESTING DATA

Placed	43.00	+/- yds ³ /ft ³ of concrete at the following location: Northeast corner of Conner St. & Frankfort St.							
Time Tested	Truck Num	Slump ASTM C143 (in)	Air ASTM C231 or C173 (%)	Unit Weight ASTM C138 (lbs/ft ³)	Air Temp (°F)	Mix Temp ASTM C1064 (°F)	Concrete Cylinder Set	Water Added (gal)	Cumulative Concrete Placed At Test (yds ³ /ft ³)
12:35 AM	2104	4.50	7.00	0.0	70	84	1	0	1

MATERIAL DATA

Concrete Cylinder Set	Concrete Cylinder Num	Diameter (in)	X-Sec Area (in ²)	Weight (lbs)	Fracture Type	Capping Process	Age Of Concrete Cylinder (Days)	Date Tested	Total Load At Failure (lbs)	Cumulative Strength (psi/mpa)
1	84502	4.01	12.63	8.24	2- (Cone/Vertical)	Unbonded Cap	28	08/07/2021	56385	4460
1	84503	4.01	12.63	8.25	3-(Vertical)	Unbonded Cap	28	08/07/2021	54942	4350

Average 28 Day Compressive Strength (psi): 4405

*Cylinders tested with Unbonded Caps followed ASTM C1231, cylinders tested with Bonded Caps followed ASTM C617.

*All Air Content % tests were performed per C231 unless otherwise noted in the remarks.

*Inspector was notified of non-conformance items, if any.

*Average Compressive Strength results did meet project specifications.

Remarks:	
Results Reported To:	AECOM(Alan Ostrowski)
Report Approved By:	Matthew Johnson