



Concrete Cylinder Test Report

PROJECT INFO

ASTM C31, ASTM C39, AASHTO T23, AASHTO T22, ASTM C172, AASHTO R60

Client	AECOM	Date Of Placement	05/23/2022
Project Name	PW-7023 Conner Improvements	Specimen Type	Concrete Cylinder
Project Number	2019057D-002	Contractor	Century Cement
Project Location	Detroit, MI	Concrete Supplier	Hercules Material Holdings, LLC
MDOT Job Number		Field Tested By	AndrewLee
MDOT Control Section		Date Issued	04/19/2024
Results Recorded In	English Units		
Supplier Mix Description	Detroit P1 6 Sack 3500 PSI W/MR		

DESIGN PARAMETER

Mix Design Number	1120 P1-DETM				
Design Compressive Strength (psi)	3500				
Air (% Max)	8.5	Slump (in Max)	6.00	Unit Weight (lbs/ft ³)	
Air (% Min)	5.5	Slump (in Min)	0		

TESTING DATA

Placed	28.00	+/- yds ³ /ft ³ of concrete at the following location: side walks starting at 5555 conners.							
Time Tested	Truck Num	Slump ASTM C143 (in)	Air ASTM C231 or C173 (%)	Unit Weight ASTM C138 (lbs/ft ³)	Air Temp (°F)	Mix Temp ASTM C1064 (°F)	Concrete Cylinder Set	Water Added (gal)	Cumulative Concrete Placed At Test (yds ³ /ft ³)
4:30 PM	2010	4.75	6.80	0.0	59	69	1	0	28

MATERIAL DATA

Concrete Cylinder Set	Concrete Cylinder Num	Diameter (in)	X-Sec Area (in ²)	Weight (lbs)	Fracture Type	Capping Process	Age Of Concrete Cylinder (Days)	Date Tested	Total Load At Failure (lbs)	Cumulative Strength (psi/mpa)
1	88888	4.00	12.57	8.34	3-(Vertical)	Unbonded Cap	28	06/20/2022	65597	5220
1	88889	4.00	12.57	8.30	3-(Vertical)	Unbonded Cap	28	06/20/2022	62191	4950

Average 28 Day Compressive Strength (psi): 5085

*Cylinders tested with Unbonded Caps followed ASTM C1231, cylinders tested with Bonded Caps followed ASTM C617.

*All Air Content % tests were performed per C231 unless otherwise noted in the remarks.

*Inspector was notified of non-conformance items, if any.

*Average Compressive Strength results did meet project specifications.

Remarks:	
Results Reported To:	AECOM(Alan Ostrowski)
Report Approved By:	San Rofoo