

Clear Form

Michigan Department
Of Transportation
1903B (05/15)

REPORT OF QUALITY ASSURANCE TESTING

DISTRIBUTION: ORIGINAL – Project Engineer, COPIES – QA Laboratory, TMI, and Lansing C & T

File 208

CONTROL SECTION N/A	JOB NUMBER PW-7005	PROJECT LOCATION Kercheval Streetscape	MIX DESIGN NO 30382	MIXTURE TYPE 4E3	DATE SAMPLED 06/24/20	DATE TESTED 07/17/20
CONTRACTOR Cadillac Asphalt, L.L.C.			PLANT NUMBER 40-03	PLANT LOCATION Dix Plant		SUBLOT SIZE
PROJECT ENGINEER Richard Doherty		NAME OF TESTER (Please Print) Brian Gondek		QUALIFICATION NO. 383-0421	LOT NUMBER 1	SUB LOT NUMBER 1 AM
Gb 1.028	Gsb 2.670	Gse 2.702	NAME OF TESTER (Signature) Brian J. Gondek Aug 14 2020 2:31 PM		FORM 1911 DATE	SUBLOT RANDOM TONS 90.00
ACCUMULATED TONS						

TEST RESULTS							TEST RESULTS						
	JMF	MDOT	CONTR	MDOT DIFF. JMF*	MDOT DIFF. CONTR*	TOL		JMF	MDOT	CONTR	MDOT DIFF. JMF*	MDOT DIFF. CONTR*	TOL
P 1-½" (37.5 mm)	100.00	100.00		0.00	100.00	5.0	ASPHALT %	5.40	5.45		0.05	5.45	+0.40/-0.30
P 1" (25.0 mm)	100.00	100.00		0.00	100.00	5.0	Gmm	2.484	2.495		0.011	2.495	
P ¾" (19.0 mm)	100.00	100.00		0.00	100.00	5.0	Gmb @ N DESIGN	2.397					
P ½" (12.5 mm)	93.40	96.04		2.64	96.04	5.0	AIR VOIDS	3.50					
P 3/8" (9.5 mm)	86.10	88.42		2.32	88.42	5.0	VMA	15.06					
P No. 4 (4.75 mm)	76.30	79.65		3.35	79.65	5.0	VFA	76.80					
P No. 8 (2.36 mm)	57.40	59.56		2.16	59.56	5.0	F/A RATIO	1.13					
P No. 16 (1.18 mm)	42.50	43.22		0.72	43.22			GRADE		CERTIFIED SUPPLIER/LOCATION/CERT#		% ADD	
P No. 30 (600 µm)	31.10	28.98		-2.12	28.98	4.0	ASPHALT BINDER						
P No. 50 (300 µm)	17.10	14.07		-3.03	14.07		Gmb WEIGHTS/COMPACTION TEMPERATURE						
P No. 100 (150 µm)	9.00	7.64		-1.36	7.64								
P No. 200 (75 µm)	5.40	5.48		0.08	5.48	1.0	NUMBER OF SOLVENT WASHES (When using the vacuum extraction method for Asphalt %)						
CRUSH – 1 FACE	92.6	94.2		1.6	94.2	10.0							
CRUSH – 2 FACE													

REMARKS Sampled at 64+50 at 9:00 AM

*CIRCLE TEST RESULTS OUT OF TOLERANCE