

[Clear Form](#)

Michigan Department
Of Transportation
1903B (05/15)

REPORT OF QUALITY ASSURANCE TESTING

DISTRIBUTION: ORIGINAL – Project Engineer, COPIES – QA Laboratory, TMI, and Lansing C & T

File 208

CONTROL SECTION N/A	JOB NUMBER PW-7005	PROJECT LOCATION Kercheval Streetscape	MIX DESIGN NO 30382	MIXTURE TYPE 4E3	DATE SAMPLED 06/25/20	DATE TESTED 07/24/20
CONTRACTOR Cadillac Asphalt, L.L.C.			PLANT NUMBER 20-07	PLANT LOCATION Dix Plant		SUBLOT SIZE
PROJECT ENGINEER Richard Doherty		NAME OF TESTER (Please Print) Brian Gondek		QUALIFICATION NO. 383-0421	LOT NUMBER 2	SUB LOT NUMBER 1 AM
Gb 1.028	Gsb 2.670	Gse 2.702	NAME OF TESTER (Signature) Brian J. Gondek Aug 14 2020 2:32 PM		FORM 1911 DATE	SUBLOT RANDOM TONS 90.00
ACCUMULATED TONS						

TEST RESULTS							TEST RESULTS						
	JMF	MDOT	CONTR	MDOT DIFF. JMF*	MDOT DIFF. CONTR*	TOL		JMF	MDOT	CONTR	MDOT DIFF. JMF*	MDOT DIFF. CONTR*	TOL
P 1-½" (37.5 mm)	100.00	100.00		0.00	100.00	5.0	ASPHALT %	5.40	5.22		-0.18	5.22	+0.40/-0.3
P 1" (25.0 mm)	100.00	100.00		0.00	100.00	5.0	Gmm	2.484	2.490		0.006	2.490	
P ¾" (19.0 mm)	100.00	100.00		0.00	100.00	5.0	Gmb @ N DESIGN	2.397					
P ½" (12.5 mm)	93.40	92.82		-0.58	92.82	5.0	AIR VOIDS	3.50					
P 3/8" (9.5 mm)	86.10	83.50		-2.60	83.50	5.0	VMA	15.06					
P No. 4 (4.75 mm)	76.30	75.38		-0.92	75.38	5.0	VFA	76.80					
P No. 8 (2.36 mm)	57.40	56.21		-1.19	56.21	5.0	F/A RATIO	1.13					
P No. 16 (1.18 mm)	42.50	41.19		-1.31	41.19			GRADE	CERTIFIED SUPPLIER/LOCATION/CERT#				% ADD
P No. 30 (600 µm)	31.10	27.56		-3.54	27.56	4.0	ASPHALT BINDER						
P No. 50 (300 µm)	17.10	14.12		-2.98	14.12		Gmb WEIGHTS/COMPACTION TEMPERATURE						
P No. 100 (150 µm)	9.00	8.24		-0.76	8.24								
P No. 200 (75 µm)	5.40	6.02		0.62	6.02	1.0	NUMBER OF SOLVENT WASHES (When using the vacuum extraction method for Asphalt %)						
CRUSH – 1 FACE	92.6	94.8		2.2	94.8	10.0							
CRUSH – 2 FACE													

REMARKS Sampled at 124+50 at 8:30 AM

*CIRCLE TEST RESULTS OUT OF TOLERANCE