

Clear Form

Michigan Department
Of Transportation
1903B (05/15)

REPORT OF QUALITY ASSURANCE TESTING

DISTRIBUTION: ORIGINAL – Project Engineer, COPIES – QA Laboratory, TMI, and Lansing C & T

File 208

CONTROL SECTION N/A	JOB NUMBER PW-7005	PROJECT LOCATION Kercheval Streetscape	MIX DESIGN NO 30382	MIXTURE TYPE 4E3	DATE SAMPLED 06/26/20	DATE TESTED 07/17/20
CONTRACTOR Cadillac Asphalt, L.L.C.			PLANT NUMBER 40-03	PLANT LOCATION Dix Plant		SUBLOT SIZE
PROJECT ENGINEER Richard Doherty		NAME OF TESTER (Please Print) Brian Gondek		QUALIFICATION NO. 383-0421	LOT NUMBER 3	SUB LOT NUMBER 2 PM
Gb 1.028	Gsb 2.670	Gse 2.702	NAME OF TESTER (Signature) Brian J. Gondek Aug 14 2020 2:35 PM		FORM 1911 DATE	SUBLOT RANDOM TONS 994.00
ACCUMULATED TONS						

TEST RESULTS							TEST RESULTS						
	JMF	MDOT	CONTR	MDOT DIFF. JMF*	MDOT DIFF. CONTR*	TOL		JMF	MDOT	CONTR	MDOT DIFF. JMF*	MDOT DIFF. CONTR*	TOL
P 1-½" (37.5 mm)	100.00	100.00		0.00	100.00	5.0	ASPHALT %	5.40	5.30		-0.10	5.30	+0.40/-0.30
P 1" (25.0 mm)	100.00	100.00		0.00	100.00	5.0	Gmm	2.484	2.489		0.005	2.489	
P ¾" (19.0 mm)	100.00	100.00		0.00	100.00	5.0	Gmb @ N DESIGN	2.397					
P ½" (12.5 mm)	93.40	93.06		-0.34	93.06	5.0	AIR VOIDS	3.50					
P 3/8" (9.5 mm)	86.10	85.44		-0.66	85.44	5.0	VMA	15.06					
P No. 4 (4.75 mm)	76.30	76.95		0.65	76.95	5.0	VFA	76.80					
P No. 8 (2.36 mm)	57.40	57.41		0.01	57.41	5.0	F/A RATIO	1.13					
P No. 16 (1.18 mm)	42.50	41.33		-1.17	41.33		GRADE	CERTIFIED SUPPLIER/LOCATION/CERT#					% ADD
P No. 30 (600 µm)	31.10	27.46		-3.64	27.46	4.0	ASPHALT BINDER						
P No. 50 (300 µm)	17.10	14.71		-2.39	14.71		Gmb WEIGHTS/COMPACTION TEMPERATURE						
P No. 100 (150 µm)	9.00	8.32		-0.68	8.32								
P No. 200 (75 µm)	5.40	6.17		0.77	6.17	1.0	NUMBER OF SOLVENT WASHES (When using the vacuum extraction method for Asphalt %)						
CRUSH – 1 FACE	92.6	94.2		1.6	94.2	10.0							
CRUSH – 2 FACE													

REMARKS Sampled at 58+00 at 3:30 PM

*CIRCLE TEST RESULTS OUT OF TOLERANCE