



City of Detroit

Inspector's Daily Report

12/17/2020 4:25 PM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 12/4/2020	Day of Week Friday	Seq. No. 1	Import Date 12/22/2020	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 38 ° F High: 45 ° F		Weather Cloudy			

Comments

7 am – Major raised the grade for the mock up location with 21AA stone in order to leave 6" for the concrete to reach final grade then they left for another job site after compacting the area.

Ten Mile Creek arrived and off loaded their equipment and set up to perform their cold milling of the existing HMA surface overlay on Puritan ave. The contractor is following procedures listed under section 501.3 of the 2012 MDOT spec book. They removed 2-3.5" of 5E3 HMA surface as the asphalt was thicker down the center of the road and tapered down transversely towards the gutters.

10:30 pm –The crews ceased their work for the day, cleaned up, and left for the day.

Soil and Erosion Control:

Silt fencing installed around 2 trees north of the work site

Filter fabric installed in the catch basins

Traffic Control:

type 1 barricades. Barrels around the E, W, S and type III wall barricades protecting the site on the north side along the sidewalk

Project Visitors:

Postings:

_Cold Milling HMA Surface, Modified 366 syd

None

Materials:

Attachments:



City of Detroit

Inspector's Daily Report

12/17/2020 4:25 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Foreman Major	1	2.00	broom with blade	1	4.00
	Foreman Ten Mile Creek	1	4.00	CAT 926M Front Loader	1	2.00
	Laborers Major	4	2.00	Elgin street sweeper	1	4.00
	Laborers TMC	3	4.00	F750 Stake truck w/trailer	1	2.00
	Operator Major	1	2.00	Foreman Pickup	1	2.00
	Operator TMC	4	4.00	Milling Machine	1	4.00
				skidsteer	1	4.00
				Yanmar V1055 Mini Excavator	1	2.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Cold Milling HMA Surface, Modified Contractor: Major Cement Co.	5017011	0105	PW-7017	0001	366.000	Syd	Puritan HMA Overlay between Plainview towards Evergreen at the contract pavement limit.	000	

Item Remarks: All equipment and removals were inspected and approved by KS.

Reviewed By: _____
(Signature)

(Date)