



Concrete Cylinder Test Report

PROJECT INFO

ASTM C31, ASTM C39, AASHTO T23, AASHTO T22, ASTM C172, AASHTO R60

Client	WSP	Date Of Placement	06/23/2021
Project Name	PW-7017 Grand Parklet Streetscape	Specimen Type	Concrete Cylinder
Project Number	2020073D	Contractor	Major Cement
Project Location	Detroit, MI	Concrete Supplier	SRM Concrete
MDOT Job Number		Field Tested By	Brandon Smith
MDOT Control Section		Date Issued	07/21/2021
Results Recorded In	English Units		
Supplier Mix Description	MDOT S1 S35 MR		

DESIGN PARAMETER

Mix Design Number	0877 S1-SM				
Design Compressive Strength (psi)	4000				
Air (% Max)	8.5	Slump (in Max)	6.00	Unit Weight (lbs/ft ³)	
Air (% Min)	5.5	Slump (in Min)	3.00		

TESTING DATA

Placed	32.00	+/- yds ³ /ft ³ of concrete at the following location: Plaza Slab near DETROIT sign							
Time Tested	Truck Num	Slump ASTM C143 (in)	Air ASTM C231 or C173 (%)	Unit Weight ASTM C138 (lbs/ft ³)	Air Temp (°F)	Mix Temp ASTM C1064 (°F)	Concrete Cylinder Set	Water Added (gal)	Cumulative Concrete Placed At Test (yds ³ /ft ³)
5:15 PM	4831	4.50	6.80	0.0	72	76	1	0	1

MATERIAL DATA

Concrete Cylinder Set	Concrete Cylinder Num	Diameter (in)	X-Sec Area (in ²)	Weight (lbs)	Fracture Type	Capping Process	Age Of Concrete Cylinder (Days)	Date Tested	Total Load At Failure (lbs)	Cumulative Strength (psi/mpa)
1	84174	4.00	12.57	8.36	3-(Vertical)	Unbonded Cap	28	07/21/2021	62440	4970
1	84175	4.00	12.57	8.34	3-(Vertical)	Unbonded Cap	28	07/21/2021	61216	4870

Average 28 Day Compressive Strength (psi): 4920

*Cylinders tested with Unbonded Caps followed ASTM C1231, cylinders tested with Bonded Caps followed ASTM C617.

*All Air Content % tests were performed per C231 unless otherwise noted in the remarks.

*Inspector was notified of non-conformance items, if any.

*Average Compressive Strength results did meet project specifications.

Remarks:	
Results Reported To:	WSP(Jason Lukasik, P.E.)
Report Approved By:	San Rofoo