

REQUEST FOR INFORMATION

RFI # 003

Page 1 of 2

GENERAL INFORMATION	
RFI SUBJECT Location of Screen Wall Foundation	CONTROL SECTION
JOB DESCRIPTION McNichols Streetscape	JOB NUMBER PW 7017
CONTRACTOR Major Cement Co.	
LOCATION Puritan	DATE 09/30/20

INFORMATION REQUEST

Per field survey, the limits of the screen wall foundation land outside of removal and project work limits. Per C-709 sizing and plan location, the foundation would encroach about 4'-5' North of limits toward the gas station.

Options / Recommendation - Either move the screen wall 5' South to remain in limits or maintain location and remove / restore additional area as needed assuming no conflicts with gas station underground.

Please advise.

Potential Cost Impacts: Yes / No

Potential Schedule Impacts: Yes / No

City of Detroit RESPONSE

The weathered steel screen wall is a delegated design. Refer to notes 1 through 10 on sheet C709 and the Weathered Steel Screen Wall Special Provision.

The contractor is required to provide the engineering and structural design as well as all other required components in order to provide a complete and operational screen wall that matches the design illustrated. Modifications to the foundation, anchorages/fasteners, structural members and other components may be necessary.

The screen wall details are provided to form the basis of design and are provided to illustrate the aesthetic, performance and functional characteristics only. The dimensions shown are provided to quantify the form and overall scale of the sign. The dimensions provided do NOT indicate the precise sizes of members or assemblies.

Submit complete shop drawings showing fabrication, materials, installation details, dimensions, fonts/lettering, finishes, accessories, joints, welds, anchorage, graphic symbols, colors and other appurtenances required for a complete screen wall installation to the Engineer for review and approval. Shop Drawings shall be approved prior to fabrication.

The contractor shall provide the engineering and structural design of the concrete foundation to provide the screen wall in the location shown on the plans and to remain with the project property boundaries.

Because final design should be provided in the shop drawings, there should be no additional cost to the City of Detroit and no impact to the project schedule.

Response By: Brian Charlton, Smith Group

Date: 10/2/2020

CED Response By: **Alan C. Ko**

Alan C. Ko
Oct 6 2020 10:33 AM

Date:

DocuSign