

REQUEST FOR INFORMATIONRFI # **007**

Page 1 of 2

GENERAL INFORMATION	
RFI SUBJECT Drinking Fountain Drainage	CONTROL SECTION
JOB DESCRIPTION PW 7017 Puritan	JOB NUMBER PW 7017
CONTRACTOR Major Cement Co.	
LOCATION Purtian	DATE 04/14/21
INFORMATION REQUEST	

The project documents do not seem to be clear on drainage for the drinking fountain. Please confirm if drinking fountain drainage is required and if so, provide direction on where / how we should drain the fountain.

Provide a 1 1/2" Sch. 40 PVC drain line connection from the drinking fountain to the catch basin as shown on the enclosed PDF drawing and as noted on the drinking fountain submittal and construction details.

Brian Charlton
SmithGroup
04-19-2021

CITY OF DETROIT RESPONSE

Approved by (CED Representative):